


ProtoDUNE Planning

Eric James

35-ton Review

June 3, 2016


DUNE Collaboration Management



Responsibilities for ProtoDUNE-SP

- Far Detector Organization
 - Responsible for the design and fabrication of the full-scale prototype detector components (for the first 10-kton far detector module) from which the ProtoDUNE-SP detector is constructed
- ProtoDUNE-SP Organization
 - Responsible for all activities on the ground at CERN needed to integrate, install, commission, and operate the detector
 - Includes fabrication of “special” detector components needed for operating the detector in a beam and on the surface at CERN
 - Interfaces to DUNE Physics and Software & Computing Organizations

Roles of Far Detector Working Groups in ProtoDUNE-SP




Group 1 (APA, HV/FC/CPA, Photon Detector, Cold Electronics)

- Direct responsibility for production of ProtoDUNE-SP detector components
- Responsible in coordination with ProtoDUNE-SP management team for identifying system experts among the contributing institutes who will be resident at CERN in 2017-2018 to carry out the integration, testing, installation, and commissioning
- A coordinator will be selected from this team who will report directly to ProtoDUNE-SP management and be responsible for planning and directing the needed activities at CERN


Group 2 (DAQ, Installation, Calibration)

- Support role for ProtoDUNE-SP
- Primary responsibility for these systems/activities held by ProtoDUNE-SP management team
- ProtoDUNE-SP management team will form teams (not working groups) with leaders on the ground at CERN to implement these systems/activities
- It is expected that there will be a large overlap between the membership of the ProtoDUNE-SP team and the corresponding far detector working group

ProtoDUNE-SP Organization



ProtoDUNE-SP Organization



Required Team at CERN

DUNE Personnel at CERN for protoDUNE-SP Integration/Installation/Commissioning/Data Taking


| | 2017 | | | | | | | | | | | | 2018 | | | | | | | | | | | |
|---------------------------------|------|----|----|----|----|----|----|----|----|----|----|----|------|----|----|----|----|----|----|----|----|----|----|----|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| Managers | | | | | | | | | | | | | | | | | | | | | | | | |
| protoDUNE-SP manager | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Floor Manager | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | | |
| Installation coordinator (Jack) | | | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | | | | | | | |
| Integration/Test Coordinator | | | | | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Computing Coordinator | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Electrical Coordinator | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | | | |
| Safety Coordinator | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Detector Experts | | | | | | | | | | | | | | | | | | | | | | | | |
| TPC | | | | 2 | 2 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 2 | 2 | 2 | 2 | 2 | 1 | 1 | 1 | 1 | 1 | 1 | 0 |
| TPC HV | | | | | | | | | | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 |
| PD | | | | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 |
| Electronics (cold and warm) | 1 | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 |
| DAQ | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 1 |
| Trigger | | | | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| DQM | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| Beam Detectors | | | | | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| Cosmic Muon Tracker* | | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 |
| Calibration* | | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 |
| Computing expert | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| Slow Control Monitoring | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| Cryogenics | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| General Assistants | | | | | | | | | | | | | | | | | | | | | | | | |
| Technicians | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Run Coordinators (3) | | | | | | | | | | | | | | | | | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 |
| Total | 21 | 21 | 22 | 26 | 34 | 36 | 36 | 36 | 36 | 36 | 36 | 38 | 32 | 32 | 32 | 32 | 34 | 32 | 31 | 31 | 31 | 31 | 31 | 19 |

| | 2017 | 2018 | Total |
|-------------------------|------|------|-------|
| Total personnel at CERN | 378 | 368 | 746 |
| (person-months) | | | |

ProtoDUNE Operations Fund

- Fermilab Directorate and DOE charged DUNE management with producing a proposal for a U.S. operations budget for the ProtoDUNE detectors
- Proposal based on U.S. CMS/ATLAS operations programs
- Outlines funds needed for travel and housing expenses of U.S. personnel required at CERN for operating the detectors, detector consumables such as cryogenics, and offline computing needs (not covered by project)
- Fermilab directorate working with DOE to secure funding for FY17 and FY18


ProtoDUNE-SP Organization



New ProtoDUNE-SP working groups

- Many of these are expected to be joint ProtoDUNE-SP and ProtoDUNE-DP efforts
- Currently envision ...
 - Beam configuration and instrumentation
 - Detector monitoring and slow controls
 - Cryogenic systems (including internal cryostat piping)
 - Muon tagging detectors
 - Online Computing and Disk Storage
- These groups also serve as the interface point with the associated neutrino platform activities

ProtoDUNE-SP Organization



ProtoDUNE-SP MOU

| | CORE COST [kCHF] | DOE or non-CERN Partner (%) | CERN (%) | Institutions Expressing Interest (*) |
|--------------------------------|------------------------|-----------------------------------|--------------|---|
| Cathode Plane Assemblies | 350 | 50% | 50 % | BNL, CERN, Princeton |
| Anode Plane Assemblies | 910 | 100% | | BNL, Lancaster, Liverpool, Manchester, Sheffield, STFC-DL, Wisconsin |
| Field cage | 480 | 75% | 25% | BNL, CERN, Stony Brook |
| Cold Readout Electronics | 810 | 100% | | BNL, Fermilab, Pennsylvania, SMU |
| 200 kV supply and feed-through | 380 | 100% | | ETHZ, UCLA |
| Signal feed-throughs | 450 | 50% | 50% | BNL, CERN |
| Photon Detectors | 380 | 100% | | Campinas, CSU, Hawaii, Indiana, LSU |
| Photon Detector Electronics | 430 | 100% | | ANL |
| Electronics Infrastructure | 340 | 100% | | Fermilab |
| DAQ | 550 | 70% | 30% | CERN, Cambridge, Liverpool, Oxford, SLAC, STFC-DL, Sussex, Warwick |
| Detector Installation | 650 | 60% | 40% | CERN, Duke, Minnesota, Oxford |
| Online data processing | 490 | 70% | 30% | BNL, CERN, Fermilab |
| Detector slow control | 350 | 70% | 30% | CERN, Fermilab |
| Cryostat Support Structure | 650 | | 100% | CERN |
| Membrane Cryostat | 3'200 | | 100% | CERN |
| Cryostat Beam Windows | 300 | 100% | | LBNL |
| Cryogenics plant | 940 | 40% | 60% | CERN, Fermilab |
| Purity monitors | 90 | 100% | | |
| Clean Room | 390 | | 100% | CERN |
| Total [kCHF] | 12'140 | 6'139 | 6'001 | |

Financial Commitments to ProtoDUNE-SP

- CERN is making a major contribution to the effort primarily through detector infrastructure but also incorporating some contributions to the detector itself
- U.S. project assumes responsibility for all remaining detector components while actively pursuing additional international contributions
- Within the past week, we have received official notice that the U.K. will fund construction of 3/6 APA modules along with some DAQ components

EOI process

- To meet the need for additional resources to successfully implement the ProtoDUNE program, a call for “Expressions of Interest” from DUNE collaboration institutes was made at the January 2016 collaboration meeting
- Response has been very positive (over 60 collaboration institutes have submitted EOIs covering all identified ProtoDUNE-SP subsystems)
- DUNE working group leaders are responsible for bringing together the interested institutes to discuss the formation of the institutional consortia who will take responsibility for the various detector subsystems

EOI Results for ProtoDUNE-SP

| Description | QTY Institute EOIs |
|---|--------------------|
| NP04-A APA Planes | 12 |
| NP04-B CPA Planes | 8 |
| NP04-C HV Distribution | 5 |
| NP04-D Field Cages | 8 |
| NP04-E Ground Planes | 5 |
| NP04-F Cold ASIC chips | 6 |
| NP04-G Cold Motherboards | 9 |
| NP04-H APA Readout Cables | 2 |
| NP04-I Photon Detectors | 16 |
| NP04-J PD Readout Cables | 3 |
| NP04-K Cryostat Flanges | 3 |
| NP04-L Warm APA readout electronics | 7 |
| NP04-M PD readout electronics | 9 |
| NP04-N Rack Infrastructure | 2 |
| NP04-O Back-end DAQ computing | 11 |
| NP04-P Run Control Software | 2 |
| NP04-Q Slow Controls & Monitoring | 5 |
| NP04-R Cryogenic Interfaces & Purity Monitors | 2 |
| NP04-S Beam Windows & Beam Interfaces | 3 |
| NP04-T TPC Calibration System | 9 |
| NP04-U PD Calibration System | 4 |
| NP04-V Cosmic Veto System | 8 |
| NP04-W Computing Infrastructure | 7 |
| NP04-X Detector Installation | 9 |
| NP04-Y Detector Integration | 9 |
| Unspecified | 1 |

EOI Results for ProtoDUNE-SP

NP04-A APA Planes

Argonne National Laboratory
Brookhaven National Laboratory
College of William and Mary
Lawrence Berkeley National Laboratory
SLAC National Accelerator Laboratory
Syracuse University
The DUNE-UK Collaboration
University of Campinas - UNICAMP
University of Pittsburgh
University of Texas Arlington
University of Wisconsin
Yale University

NP04-B CPA Planes

Argonne National Laboratory
Brookhaven National Laboratory
CERN
College of William and Mary
Stony Brook University
Syracuse University
University of Pittsburgh
University of Texas Arlington

NP04-C HV Distribution

Brookhaven National Laboratory
Czech Republic Institutes
Louisiana State University
University of Houston
Yale University

NP04-D Field Cages

CERN
Brookhaven National Laboratory
College of William and Mary
Kansas State University
Louisiana State University
Stony Brook University
Syracuse University
University of Campinas - UNICAMP

NP04-E Ground Planes

CERN
Brookhaven National Laboratory
College of William and Mary
Kansas State University
Syracuse University

NP04-F Cold ASIC chips

Boston University
Brookhaven National Laboratory
Lawrence Berkeley National Laboratory
Michigan State University
Pennsylvania
Southern Methodist University

NP04-G Cold Motherboards

Boston University
Brookhaven National Laboratory
Louisiana State University
Michigan State University
Pennsylvania
SLAC National Accelerator Laboratory
Southern Methodist University
University of Pittsburgh
University of Texas Arlington

NP04-H APA Readout Cables

Brookhaven National Laboratory
Michigan State University

NP04-I Photon Detectors

Brookhaven National Laboratory
Caltech
College of William and Mary
Colorado State
Czech Republic Institutes
Fermilab
Indiana University
Kyiv National University
Louisiana State University
Massachusetts Institute of Technology
Northern Illinois University
South Dakota School of Mines & Technology
University of Campinas - UNICAMP
University of Hawaii at Manoa
University of Houston
University of Wisconsin

NP04-J PD Readout Cables

Argonne National Laboratory
Brookhaven National Laboratory
Czech Republic Institutes

NP04-K Cryostat Flanges

CERN
Brookhaven National Laboratory
University of Campinas - UNICAMP

NP04-L Warm APA readout electronics

Boston University
Brookhaven National Laboratory
Kansas State University
Pennsylvania
SLAC National Accelerator Laboratory
University of California Davis
University of Pittsburgh

NP04-M PD readout electronics

Argonne National Laboratory
Caltech
College of William and Mary
Czech Republic Institutes
Fermilab
Indiana University
Massachusetts Institute of Technology
University of Campinas - UNICAMP
University of Texas Arlington

NP04-N Rack Infrastructure

CERN
Duke University

NP04-O Back-end DAQ computing

CERN
Brookhaven National Laboratory
College of William and Mary
IFIC (Valencia, Spain)
Lawrence Berkeley National Laboratory
Pacific Northwest National Laboratory
SLAC National Accelerator Laboratory
The DUNE-UK Collaboration
University of California Davis
University of Minnesota

NP04-P Run Control Software

CERN
Maryland

NP04-Q Slow Controls & Monitoring

CERN
IFIC (Valencia, Spain)
Kansas State University
Maryland
The DUNE-UK Collaboration

NP04-R Cryogenic Interfaces & Purity Monitors

Brookhaven National Laboratory
University of Houston

NP04-S Beam Windows & Beam Interfaces

CERN
Duke University
Lawrence Berkeley National Laboratory

NP04-T TPC Calibration System

Czech Republic Institutes
Kyiv National University
Pennsylvania
Southern Methodist University
University of Bern
University of Campinas - UNICAMP
University of Hawaii at Manoa
University of Pittsburgh
University of Wisconsin

NP04-U PD Calibration System

Argonne National Laboratory
Indiana University
University of Campinas - UNICAMP
University of Hawaii at Manoa

NP04-V Cosmic Veto System

Czech Republic Institutes
Louisiana State University
Northern Illinois University
Pennsylvania
Southern Methodist University
University of Bern
University of Campinas - UNICAMP
University of Wisconsin

NP04-W Computing Infrastructure

Argonne National Laboratory
Brookhaven National Laboratory
CERN
Lawrence Berkeley National Laboratory
University of Houston
University of Texas Arlington

NP04-X Detector Installation

CERN
Brookhaven National Laboratory
Duke University
Lawrence Berkeley National Laboratory
Louisiana State University
University of Campinas - UNICAMP
University of Houston
University of Minnesota
University of Wisconsin

NP04-Y Detector Integration

CERN
Brookhaven National Laboratory
Duke University
Lawrence Berkeley National Laboratory
SLAC National Accelerator Laboratory
University of Campinas - UNICAMP
University of Houston
University of Minnesota
University of Wisconsin

Unspecified

Fermilab Scientific Computing Division
UFABC (Brazil)

Process

- Working group coordinators contact institutions expressing interest in their areas
- Organization of open meetings/workshops to discuss formation of institutional consortia
- Written proposals for institutional responsibilities to each subsystem are reviewed by DUNE Technical Board
 - Resources for subsystem construction (Far Detector Mgmt.)
 - Resources for subsystem installation/commissioning (ProtoDUNE-SP Mgmt.)
- Follow-up from project management team

Technical Board Reviews

- Review of proposal for full-scale HV testing at Fermilab (May 20th)
- Review of proposal for institutional contributions to photon detection fabrication, testing, installation, and commissioning (May 31st)
- Review of proposal for activities related to trial assembly of full-scale TPC components at Ash River (May 31st)
- Review of proposal for institutional contributions to cold electronics fabrication, testing, installation, and commissioning (June 14th)
- Review of proposal for integrated noise testing at Fermilab (June 14th)
- Review of proposal for institutional responsibilities to DAQ system fabrication, testing, installation, and commissioning (June 28th)
- Review of proposal for institutional responsibilities to online computing & online disk storage (June 28th)

Technical Board Reviews

- Review of proposal for institutional responsibilities to field cages, cathode planes, and HV system fabrication, testing, installation, and commissioning (July)
- Review of proposal for institutional responsibilities to APA fabrication, testing, installation, and commissioning (July)
- Review of proposals for ProtoDUNE specific subsystems (July)

Finalizing EOI Process

- EOI process has already resulted in many new institutions becoming involved in ProtoDUNE activities
- Goal is to assign final responsibilities for all ProtoDUNE-SP detector components on the timescale of late June
 - Allows time to incorporate potential new interest from non-U.S. institutes originating from European and Latin American meetings held in April
- Working group leaders are charged with reporting back on the status of communications with all institutes submitting EOIs in their areas of responsibilities to ensure that none of the submitted EOIs “fall through the cracks”

ProtoDUNE-SP Reviews

- Establishing review process for ProtoDUNE-SP detector components and have embedded review milestones within the updated schedule
- DUNE Technical Board will review conceptual designs for detector components that have significantly evolved since last summer's CD-1R DOE review
- After collaboration approval of the conceptual designs, the project will be responsible for conducting design and production readiness reviews for all components (incorporating external reviewers)

ProtoDUNE-SP Design Review Schedule


| Subsystem | Design Review | Production Readiness Review |
|------------------|-----------------|-----------------------------|
| APA | July 13-14 2016 | January 2017 |
| CPA, Field Cage | October 2016 | February 2017 |
| DAQ | September 2016 | February 2017 |
| Photon Detector | August 2-3 2016 | October 2016 |
| Cold Electronics | November 2016 | February 2017 |
| TPC DSS | with APA | with APA |
| Installation | with components | March 2017 |


Planned ProtoDUNE-SP TPC Integration Testing

- Mechanical trial assembly of prototype TPC components at Ash River in Fall 2016
- HV testing of full-scale TPC Components at Fermilab (Winter 2017)

Mechanical Trial Assembly (Ash River)


- Install final quadrant of TCP using a minimum of these prototype parts:
 - 1 APA frame (not strung)
 - 2 CPA
 - Top and Bottom Field Cage (both sides)
 - End Wall Field Cage
- Structure is designed to support 2 quadrants of APA, CPA and FC
- Help develop final sequencing and test assembly procedures, access equipment and any required lifting fixtures
- Be prepared for installation at CERN, including trained supervisors & techs




 The image cannot be displayed. Your computer may not have enough memory to open the image, or the image may have been corrupted. Restart your computer, and then open the file again. If the red x still appears, you may have to delete the image and then insert it again.

HV Testing (35-ton Cryostat)


- Test full-size field-cage, CPA, and HV components in purified liquid argon
- Test beam plug designed to displace liquid argon in region where beam enters the cryostat
- Opportunity for further cryogenics development



HV Testing (35-ton Cryostat)



Phase 1



Phase 2


Beam plug

Planned ProtoDUNE-SP Electronics Integration Testing

- In-situ cold and warm testing of 35-ton components to understand origin of observed noise and study mitigations
- Integrated noise test stands at Fermilab and BNL to validate new components in a realistic working environment (e.g. reading out chamber situated in a Faraday-shielded room)
- Integration testing of final APA units connected to the real DAQ system in the experimental area at CERN (anticipated to be done in cold and in Faraday-shielded environment)

Final Integration Testing (CERN)

- Final integration testing of completely integrated APA outside of cryostat prior to installation in cryostat
- In cold, in Faraday-shielded environment attached to real DAQ system



Final Integration Testing (CERN)

