



---

Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

---


# **Commissioning and Plans of the IOTA Electron Injector**


Dan Broemmelsiek

FAST/IOTA Scientific Program Meeting


5 June 2017

# Location





# Electron Injector



Parameter	Value	Unit
Bunch charge	0.02 – 3.2	nC
Bunch train duration	1	ms
Bunch frequency within train	3	MHz
Number of bunches/train	1 – 3000	
Bunch train frequency	1 – 5	Hz

# Gun and Capture Cavities

- 1.3 GHz, normal conducting, 1.5 cell RF electron gun
  - $\text{Cs}_2\text{Te}$  photocathode excited by 254 nm uv laser
  - Gun 42 MV/m, ~4.5 MeV electrons
- Two 1.3 GHz 9-cell SRF cavities
  - CC1 at 27.5 MV/m
  - CC2 at 17 MV/m
  - Parameter scaling, spectrometer based beam energy > 50 MeV





# Construction

---



# Construction






# Installation





# Installation




# Schedule/Planning


	<div><div></div><div>- Installation/Assembly/Fabrication</div><div></div><div>- Commissioning/Testing/Documentation</div><div></div><div>- Review/Approval/ORC</div><div></div><div>- Critical Path Items/Issues</div><div></div><div>- Complete</div></div>																																			
	March				April				May				June																							
Task Description	10-Mar	17-Mar	24-Mar	31-Mar	7-Apr	14-Apr	21-Apr	28-Apr	5-May	12-May	19-May	26-May	2-Jun	9-Jun	16-Jun	23-Jun	30-Jun	7-Jul																		
<b>Utilities</b>																																				
Water, Air, Nitrogen																																				
HE Dump & helium system																																				
Water hoses to magnets as they are ready																																				
<b>Electrical</b>																																				
Cable Pulls																																				
Cable Termination/connection																																				
Interlocks/key tree/rad. detectors																																				
Power Supplies																																				
Install Ground Cable																																				
<b>Mechanical</b>																																				
Stands (vac. cross, radiabeam, etc.)																																				
Magnets																																				
Vacuum																																				
Atlas Chamber																																				
Injector																																				
TPM/Radiabeam Crosses																																				
300 MeV																																				
HE Dump Vac. window									5/3																											
Alignment																																				
General cave cleanup																																				
<b>Controls</b>																																				
Vacuum PLC																																				
LCW RAW PLC																																				
General controls																																				
<b>Instrumentation</b>																																				
107 & 115 Crosses																																				
Install Radiabeam actuators and Optics																																				
Toroids																																				
BPM's																																				
MPS																																				
<b>Cryo</b>																																				
Kinney Pump rebuild					P.O.						5/18																									
ODH Analysis							Approved																													
ORC to cooldown									ORC																											
Return cave to ODH1/Supervised Access																																				
Run Cryoplant/Commission new booster											5/16																									
Cooldown CC1, CC2 & CM2																																				
<b>Safety/ES&amp;H</b>																																				
Install Gates																																				
Shield blocks in Cryo hatch																																				
Misc. items (fence, 3rd layer, grout)																																				
Interlocks/gates																																				
Shielding Assessment																																				
ORC to commission 300 MeV																																				
ORC to commission gun																																				
ORC to commission injector (50 MeV)																																				
<b>Operation/Commissioning</b>																																				
Gun laser into cave																																				
Gun electrons																																				
RF Station Checkout																																				
CC1/CC2																																				
CM2																																				
Injector (50 MeV)																																				
Integrated Sys. Checkout (all systems)																																				
300 MeV beam																																				

# FAST Laser Status

- IR Amplifiers have been realigned for improved nominal running and for testing of the inverse Compton scattering experiment
- Frequency-doubling crystals (IR  $\rightarrow$  UV) have been realigned for a better beam profile
- New transport laser shutter is controlled by the MPS
- Interlock test for laser in cave is complete. UV laser to cave expected in the next few days.



Raw UV spot after conversion



Masked UV spot after 15 meter simulated transfer line. Spot size is about 5mm in diameter



## Study Plans for FAST in 2017

---

- 55MeV Beam phase space tomography experiments
- Flat beam transform ~ Talk by Alex Halavanau 10:00-10:15AM
- Emittance investigation and optimization for both 55Mev and 300MeV beam ~ Talk by Philippe Piot 10:50:11:10AM
- Z-slicer and THz generation. (This will also use Flat beam )
- Investigations of Wakefields effect in SCRF Cavities, Collaboration with LANL, NIU ~ Talk by Bruce Carlsten 10:30-10:50AM
- 300Mev Synchrotron light imaging and spectral analysis