# Traits	Title	Predecessors A	Actual Start		Expected Early	Planned Early End		Q4 / 2016	Q1 / 2017			Q2 / 2017			Q3 / 2017			Q4 / 2017
				Start	End		Total Slack		Jan Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov Dec
	Path to CD-1		ŕ		Nov 28, 2017	Nov 28, 2017	-	Path to CD-1										
1 ⊙	Project Start				Jan 2, 2017	Mar 2, 2017	•	Project Start										
2	Documents	J	Jan 2, 2017		May 29, 2017	May 29, 2017	0 days ?						)					
3 ‼! ⊙	Acquisition Strategy			,	Mar 31, 2017	Mar 31, 2017	-1.1m?		Acquisition Strategy		Adam / Paul —							
7	Preliminary Project Execution Plan			Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	2.8m?		Preliminary Project Executio		- Adam / Paul —							
11	Risk Management Plan	N	Mar 1, 2017	Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	0 days?		Risk Management Plan									
15	Preliminary Hazard Analysis Report			Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	2.8m?		Preliminary Hazard Analysis									
19	Conceptual Design Report	N	Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	Mar 31, 2017	0 days		Conceptual Design Report									
23	High Performance & Sustainable Buildings			Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	2.8m?		High Performance & Sustain									
27	Integrated Safety Management Plan	N	Mar 1, 2017	Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	0 days ?		Integrated Safety Manageme									
31	Preliminary Quality Assurance Plan	N	Mar 1, 2017	Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	0 days ?		Preliminary Quality Assuranc									
35	Preliminary Vulnerability and Security Assessment Report	N	Mar 1, 2017	Mar 1, 2017	Mar 31, 2017	Mar 31, 2017	0 days ?		Preliminary Vulnerability and									
39	NEPA Strategy	J	Jan 2, 2017	Mar 1, 2017	Mar 9, 2017	Mar 31, 2017	0 days?	NEPA Strategy										
44 !!! ⊙	<b>Assumptions Document</b>	F	Feb 1, 2017	Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	-1 day?	Assum	ptions Document									
48	Laboratory MOU			Apr 27, 2017	May 29, 2017	May 29, 2017	3 weeks?			Lá	boratory MOU	_						
52	Project Functional Requirements Specifications	F	Feb 1, 2017	Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	-1 day ?		ional Requirem									
55	Project Management Plan	F	Feb 28, 2017	Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	0 days ?		Project Management Plan									
59	Interface Matrix Document			Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	9.7m?		Interface Matrix Document	0								
63	Review Prep	N	Mar 1, 2017	Mar 1, 2017	Aug 24, 2017	Aug 24, 2017	0 days ?		Review Prep									
64	Cost Review	N	Mar 1, 2017	Mar 1, 2017	May 16, 2017	May 16, 2017	0 days ?		Cost Review									
65	RLS			Mar 1, 2017	May 9, 2017	May 9, 2017	3.8w?		RLS									
66	Assumptions/Methodolgy	44ES+0 days		Mar 2, 2017	Mar 29, 2017	Mar 29, 2017	1.9m?		Assumptions/Methodolgy									
67	Cost Estimate	47ES+20 d		Apr 26, 2017	May 9, 2017	May 9, 2017	3.8w?			Co	st Estimate 🛶							
68	WBS & Milestone Dictionary			Mar 1, 2017	Mar 21, 2017	Mar 21, 2017	4 days ?		WBS & Milestone Dictionary									
69	Basis Of Estimates	N	Mar 1, 2017	Mar 1, 2017	May 16, 2017	May 16, 2017	0 days ?		Basis Of Estimates									
75	Risk Management			Mar 2, 2017	Apr 21, 2017	Apr 21, 2017	1 week ?		Risk Management									
79	Requirements Flowdown			Mar 1, 2017	Mar 1, 2017	Mar 1, 2017	4.9m?		Requirements Flowdown	0								
80 ⊘	Cost Documents Ready	65; 66; 67;		May 16, 2017	May 16, 2017	May 16, 2017	2.2m?			C	ost Documents Re	eady -						
81 ⊙	Revisions			July 21, 2017	Aug 24, 2017	Aug 24, 2017	1.2m?						Revis	sions				
86	Reviews			May 1, 2017	Nov 13, 2017	Nov 13, 2017	0 days ?			Revie	ws							
87 ⊙	Independent Technical Design Review	19ES+20 days		May 1, 2017	Apr 12, 2017	May 2, 2017	0 days ?		Independe	ent Technical Desiç	<b>∫ ├</b>							
88 ⊙	Director's Review	3ES+20 da		July 18, 2017	Jul 20, 2017	Jul 20, 2017	0 days?						Director's Review	v <b>\</b>				
89 ⊘	Independent Cost Review	82; 84; 85;		Sep 1, 2017	Sep 1, 2017	Sep 1, 2017	1 month ?							Independent	Cost Review			)
90	DOE OPA Review	88ES+40 d		Sep 15, 2017	Sep 15, 2017	Sep 15, 2017	2 weeks ?								DOE OPA Revi	ew 🕩		
91 ⊘	ESAAB	89ES+40 d		Nov 13, 2017	Nov 13, 2017	Nov 13, 2017	2 weeks ?										ESAAB	L <sub>0</sub>