
### Fermilab **BENERGY** Office of Science



# Half-Wave Resonator Cryomodule Design


Zachary Conway PIP-II Half-Wave Resonator Cryomodule Transportation Review 14 August 2018

#### **‡** Fermilab

### Outline

- Argonne National Laboratory Organization
- Half-Wave Resonator (HWR) cryomodule requirements.
- HWR cryomodule design overview.
- Transportation experience.
- Risk assessment.
- Summary.

### Moving HWR Cryomodule at ANL






## **Project Organization**

- Cryomodule and subcomponents designed by FNAL and ANL.
- ANL is fabricating and assembling the half-wave resonator (HWR) cryomodule.
- At ANL:
  - Group Leader = Mike Kelly.
  - Technical Lead = Zack Conway.
  - Mechanical Engineers = Jacob Kilbane and Mark Kedzie
- FNAL:
  - Project Liaison:
    - Joe Ozelis.
    - Formerly Andrei Lunin.
  - Project Engineer: Allan Rowe (L3 & CAM).



#### **‡** Fermilab


### **HWR Cryomodule System Requirements**



- The half-wave resonator (HWR) cryomodule contains 8 β = 0.11 HWRs and 8 solenoids (6 T) with integrated x-y dipole steering coils.
- The HWR cryomodule will operate continuous wave with a beam current up to 2 mA to accelerate the beam from 2.1 10.3 MeV.



## HWR Cryomodule Layout





🛟 Fermilab



### **HWR Cryomodule Reviews**

- Design/safety reviews for the HWRs and cryomodule were held at Argonne (ANL) with FNAL and ANL subject matter experts performing the reviews:
  - HWR review 5/17/2012, and
  - cryomodule review 5/16/2013.
- All design reviews were conducted in compliance with ANL's procedures, LMS-PROC-305.
- Procurement readiness reviews were carried out at ANL per ANL controls.

### HWR Cryomodule Mock Assembly







### HWR Cryomodule: Transportation Risks


- Loss of vehicle control.
- Improper installation of transportation hardware.
  - We will protect against this with designers signing off on the hardware installation and redundant checks.
- Cryomodule penetration damage:
  - Large relative motion of vacuum vessel and internal components.
  - Vibration damage of penetrations.
  - Vibration perturbation of alignment.
  - Vibration loosening of fasteners.
  - Large impulse damage, not addressed.



## **HWR Cryomodule: Previous Experience**

- Transport of CTI Systems 2800 Refrigerator from LLNL to ANL.
- Cold-mass hangs like a pendulum below lid.
- Many severed tubes between the lid, the refrigerator heat exchangers, cold traps and the turbine expanders.

**2800 Refrigerator Severed Lines transport** 





🛟 Fermilab

### **HWR Cryomodule Transport at ANL**

#### **HWR On Flat-Bed Trailer**

HWR Lift with Versa-lift

🛟 Fermilab





HWR transported 2.1 miles across site @ 7-10 mph (-ish).



#### 🛟 🛟 Fermilab

### **HWR Cryomodule Tested after Transport**

#### HWR LN2 Cold Testing at ANL



### Leak tight before and after transport to 2e-9 mbar-l/s He




### **Alignment After Transportation at ANL**

- The HWR cryomodule strong-back, 4 solenoids and optical ports were aligned prior to transportation.
- After transportation alignment checked. No relative shifts > 80 μm, limit of measurement.
- Thermal displacement measured, see below.

### **Cryomodule Alignment**





### **Alignment Measurements**




### **ANL Transportation Approach**

- Know from experience that ANL box style cryomodule survives controlled transport.
  - Do not attached delicate or critical penetrations.
    - Assemble after transportation.
  - Stiff assembly to restrict pendulum motion.
    - Jake Kilbane's presentation.
  - Fasteners:
    - lock washers and/or belleville washers,
    - lock-tight,
    - torque checked after thermal cycling, and
    - All joints/assemblies checked by 2 people.
- Duplicate conditions during transport to FNAL.
  - Need to find a transportation company to do this.
  - More work to be done here.



### **HWR Cryomodule: Critical Penetrations**

#### **Beam-Line Gate Valves**




Beam-line Gate Valve Assembly Attachment to Lower Vacuum Vessel **Beam-line Gate** Valve Assembly

Coupler Thermal Transition, Warm Window and Linear Actuator (not assembled)

#### 13 08/14/2018 Z. Conway | HWR Cryomodule Design




🛟 Fermilab



## HWR Cryomodule: Shipping

- Half-wave resonator (HWR) cryomodule will be shipped partially assembled.
- Critical penetrations will not be made up:
  - 8 power couplers,
  - 2 beam line gates valves,
  - cavity vacuum port, and
  - insulating vacuum port.
- Immobilize the cold-mass during transport.
- Prevent vibration loosening of fasteners.




2.2 m X 2.2 m X 6.2 m 18,600 lb




### **HWR Cryomodule: Internal Supports**

- Cold-mass is suspended from cryomodule lid with 6 vertical hangers.
  - Each vertical hanger is stiffened with a pair of transverse stiffeners.
- The entire assembly acts like a rigid body pendulum.
- Pendulum motion can damage critical penetrations connecting the cold-mass to the lid/vacuum vessel.









### Summary

- The cold-mass hangs from the cryomodule vacuum vessel lid.
- The cold-mass needs to be immobilized.
  - Jacob Kilbane's presentation.
- Delicate connections will not be made between the lower vacuum vessel and the cold-mass.
  - Couplers, beam-line gate valves and pumping connections.
  - Will need to be assembled at FNAL.
- Vibration loosening is mitigated.
- Need to transport in a manner similar to what was done on-site at ANL.

