

Single Phase Far Detector

Gina Rameika

LBNF/DUNE DOE IPR

30 October – 1 November 2019

Who am I?

- Scientist at Fermilab since 1982
- Worked on :
 - Fixed Target : Hyperons, Neutrinos (DONUT)
 - Deputy Head of Research Division
 - NuMI/MINOS Project management
 - Soudan Laboratory Operations Manager for Fermilab
 - LBNE Project Scientist
 - MicroBooNE Project Manager (2011 – 2014)
 - Neutrino Division Head (2014 – 2016)
 - ProtoDUNE-SP Construction Coordinator (2016 – 2018)
 - DUNE Resource Coordinator (2019 -)

Content - I


- Single Phase Liquid Argon Time Projection Chamber
 - Basic Concept
 - Components
- The DUNE 10 kT fiducial volume module
 - High Voltage : Cathode Planes and Field Cages
 - Anode Plane Assemblies
 - TPC Electronics (cold and warm)
 - Photon Detectors
 - Data Acquisition
 - Instrumentation and Calibration

Content - II

- Learnings from ProtoDUNE I
 - Purity/electron lifetime
 - High Voltage behaviour
- On-going and Up-coming Studies
 - In ProtoDUNE I
 - Prototyping at Ash River
 - APA7 @ CERN
- ProtoDUNE II

I will go through Content-I quickly so that we have time for these topics

Single Phase LAr TPC




Components

- Drift ionization charge : High Voltage
 - HV power supply and feed-through
 - Cathode Plane
 - Field Cages
 - Resistive dividers
- **Collect ionization charge** : Sense wires, electronics
 - Anode Planes
 - Front-end amplification, digitization, readout
- **Collect scintillation light** : wavelength shifters, light guides, light collection electronics
 - Photon detector modules with SiPM readout
- Data Acquisition
- Instrumentation and Calibration systems

Other factors that matter

- Ionization
 - Electron lifetime – argon purity
 - Diffusion
 - Recombination
- Scintillation light
 - Nitrogen content in the argon

DUNE Single Phase Far Detectors at SURF




4850L caverns and
drift layout

Introduction

- Construction of the DUNE detectors is the responsibility of the international DUNE collaboration through the organization of the Consortia
- The Single Phase Far Detector is at a very high level of design maturity as demonstrated in the successful operation of the ProtoDUNE SP-I
- Many lessons learned from ProtoDUNE have been incorporated into DUNE final designs
- ProtoDUNE-SP-II will provide the opportunity to construct, install and operate DUNE Module 0 components
- Full scale prototyping of components and tooling for installation are ongoing at Ash River
- We have a working model that assigns **almost all** major components for two SP far detector modules to either DOE, NSF or international partners; presented to the international Resources Review Board in September
- Opportunity for further partner contributions exist, in particular, in the areas of instrumentation and calibration


The DUNE Single Phase Module



Anode Planes

150 APAs arranged
in three planes,
double high APAs
in 25 rows


The DUNE Single Phase Module



**High Voltage
Cathode Planes**

2 cathode planes
each composed of
150 1.2m w x 4m h
CPA modules

The DUNE Single Phase Module



Field Cages :


**Top, Bottom and
Endwalls**

100 T and B modules
48 Endwall modules


High Voltage System Components



Power Supply



Feed-through



US-DOE, CERN, INFN

CPA Panel (from PD)
DUNE will be
2X longer


Top/bottom Field
Cage module
with Ground plane

Resistor Dividers

End-wall




High voltage drift volume in PD



Anode Plane Assemblies

UK - 150
US-NSF - 150






Table 1.3: APA design parameters


Parameter	Value
Active height	5.984 m
Active width	2.300 m
Wire pitch (U, V)	4.669 mm
Wire pitch (X, G)	4.790 mm
Wire pitch tolerance	± 0.5 mm
Wire plane spacing	4.75 mm
Wire plane spacing tolerance	± 0.5 mm
Wire Angle (w.r.t. vertical) (U, V)	$\pm 35.7^\circ$
Wire Angle (w.r.t. vertical) (X, G)	0°
Number of wires / APA	960 (X), 960 (G), 800 (U), 800 (V)
Number of electronic channels / APA	2560
Wire material	beryllium copper
Wire diameter	150 μm

Anode Plane	Bias Voltage
G - Grid	-665 V
U - Induction	-370 V
V - Induction	0 V
X - Collection	820 V
Grounding Mesh	0 V

Drift






Table 1.2: Baseline bias voltages for APA wire layers.



- Two APA's are stacked vertically, joined at the "feet"
- Production
 - 150 produced in UK, 150 in US
 - UK Factory at Daresbury Lab
 - 4 winding machines
 - US Production Sites : Chicago, Yale and PSL(Wisc)
 - 2 winding machines each at Chicago, Yale, PSL

This one hangs upside down


APA Factory layouts





TPC Electronics

100% DOE Scope

- 2560 electronics channels (wires) per APA
- 128 channels per FE ASIC -> 20 COLD mother boards per APA
- 3000 mother boards per Single Phase module




Cold cables to warm electronics



1 Feed-through per APA pair
5 WIBs per APA

Photon Detector System




ARAPUCA Modules : Brazil
 SiPMs & Summing : Italy, Spain
 Readout : Peru, Columbia
 Calibration : US DOE

Component	Description	Quantity
Light collector	X-ARAPUCA	10 modules per APA; 1500 total (1000 single-sided; 500 double-sided)
Photosensor	Hamamatsu MPPC 6 mm×6 mm *	192 SiPM per module; 288,000 total
SiPM signal summing	6 passive × 8 active	4 circuits per module; 6000 total
Readout electronics	Based on commercial ultrasound chip	4 channels/module; 6000 total
Calibration and monitoring	Pulsed UV via cathode-mounted diffusers	45 diffusers/CPA side; 180 total


* FBK/Italy also being studied; both to be evaluated in PD-SP II

X-ARAPUCA developments

- X-ARAPUCA Double-sided (with dichroic filters on both sides) tested
- The detection efficiency results to be comparable with the Single-sided version (around 3%, which exceeds the 2.5% requirement)
- New tests were performed with Single-sided and confirmed previous measurements
- First batch of dichroic filters produced in Brazil delivered at UNICAMP. Evaporation of wavelength shifter being studied.
- X-ARAPUCAs prototypes are being assembled at UNICAMP. Will be used at CERN for the Xenon doping test. Other prototypes sent to Milan, South Dakota and Spain for testing.



Photon Detector Monitoring



Data Acquisition

UK

CERN

Data Selection scope
(trigger) in NSF proposal





Figure 1.3: Conceptual Overview of DAQ System Functionality for a single 10 kt module

Each set of APA WIBs connects to one FELIX FPGA PCIe 3.0 board


- System requirements driven by need for
 - High uptime
 - Configurable and controllable from remote locations
 - Operational during installation and commissioning via separate partitions
 - Large buffering capability and low fake triggers for Supernova
 - Reduce data volume prior to off-line storage
- Five sub-systems
 - Upstream DAQ
 - Data selection
 - Back-end subsystem
 - Control, Configuration and Monitoring
 - Timing and synchronization

Data driven triggering



- DAQ receives a continuous stream of TPC data
- In ProtoDUNE external signals (cosmic rays tagger, beam instrumentation, random) determine when data shall be collected
- In DUNE the content of the TPC data (and PD data) will be used to trigger the event building and data storage
- In 2019 NP04 was used to demonstrate the capability of data driven triggering for DUNE
- In PD-II we plan to exercise data driven triggering from the Photon System

The Single Phase TPC



- APA's + electronics, along with Photon Detectors, the High Voltage and Data Acquisition Systems comprise the essential elements of the Single Phase Detector.

Instrumentation and Calibration


- Instrumentation includes :
 - Temperature probes
 - Level meters
 - Gas analyzers
 - Purity Monitors
 - Cameras
- Systems proposed :
 - Laser *
 - Pulsed Neutron Source
 - Radioactive source

These systems had Scope reviews in June 2019; ProtoDUNE-II plans being developed; Follow-up reviews planned for early 2020

Static Temperature Probes to be provided by IFIC, Valencia

Currently no significant LBNF/DUNE Scope for Instrumentation or Calibration

Potential contributions to calibration from US funds (i.e. Gollipini ECA)




*Lasers are the most significant cost impact of these two areas

ProtoDUNE SP-I

- **Developed Model for Organization** of Construction, Component Delivery, Integration & Installation
 - Detector components were constructed at distributed sites and delivered to CERN
 - Integration in clean room (APA, Photon Detectors, Cold Electronics)
 - Cold box testing
 - Installation through Temporary Construction Opening
 - Installation on top of cryostat
- Demonstrated **design maturity** for APAs, High Voltage, Front-end electronics, Data Acquisition, Instrumentation
- **Operational experience** with cryogenics, purity, high voltage, instrumentation and data taking
- Data processing and analysis

Performance through beam run




PD-SP TPC Performance Summary


Detector Parameter	Specification	Goal	ProtoDUNE Performance
Electric Drift Field	> 250 V/cm	500 V/cm	500 V/cm
Electron Lifetime	> 3 ms	10 ms	> 15 ms (TPC)
Electronics Noise	< 1000 enc	ALARA	550-630 enc (raw)

High Voltage Performance

- Design voltage = 180 kV to give a drift field of 500V/cm over the 3.6 m drift length
- Steady operation at 180kV was achieved with two types of instabilities
 - Spikes or “blips” of ~10ms duration (self-quenching) and current draw of ~10 μ A
 - Streamers : sustained excessive current draw, a few per day; mitigated during data taking by auto reset; 98% live-time during beam operation



Purity → Electron life-time




Liquid Argon purity routinely measured by three Purity Monitors at 1.8 m, 3.7 m, and 5.6 m from the bottom of the cryostat.

Purity monitors operated very stably since Sep 2018 and measured e-lifetime from $45\mu\text{s}$ to 7ms (sensitivity up to ~ 10 ms).

Lifetime determined with purity monitor measurements outside TPC are not equivalent to the I

TPC Noise Levels



ENC = Equivalent
Noise Charge

	Induction	Collection
Raw	630 e^-	550 e^-
After noise filter	500 e^-	450 e^-

Post-beam studies

2019 Calendar

JANUARY 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		


APRIL 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

FEBRUARY 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28		

MAY 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	


MARCH 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

JUNE 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30						

 HV+Purity+SCE+T test time

 DAQ test time


 PD test time

 Grounding and noise

**CE tests will proceed in parallel to the other tests*

**CE pulser runs and grounding/noise studies will be accommodates in the schedule upon request*

Summary of the protoDUNE-SP activities



2019 Calendar

JULY 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

OCTOBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

- HV+Purity+SCE+T test time
- DAQ test time
- PD test time

AUGUST 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

NOVEMBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

**CE tests will proceed in parallel to the other tests*


**CE pulser runs and grounding/noise studies will be accommodates in the schedule upon request*

SEPTEMBER 2019							
Sun	Mon	Tue	Wed	Thu	Fri	Sat	
1	2	3	4	5	6	7	
8	9	10	11	12	13	14	
15	16	17	18	19	20	21	
22	23	24	25	26	27	28	
29	30	DAQ Tests					

DECEMBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

Current status of the lifetime (from purity monitors)

Lifetime [ms]





HV activities

- Running stably @ 180 kV
- HV streamer situation
 - Before the cryo pump failure, we observed a decrease in their frequency from one every ~6 hr to one every ~20 hr
 - With the loss of lifetime, they disappeared, but they are now back again



Consequence of streamers

- Charge collection : no visible effects
- Light collection : increased rate of single p.e.



ProtoDUNE SP-II will have modified HV components and enhanced light collection to allow much more study

Plans for rest of 2019

- Due to lack of lifetime, much DAQ work completed in September
- October is also dedicated to DAQ
- Proposal has been made to study the effect of Xe doping for light collection
- Studies on-going in Building 182 to determine remaining program of studies

JULY 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

OCTOBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		


AUGUST 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

NOVEMBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

SEPTEMBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

DECEMBER 2019						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

APA 7



Test next round
of FE Electronics



Ready to go!

Full scale prototyping at
Ash River

ProtoDUNE → DUNE






Installation Workshop
Week of September 30


Concentrating on Tooling and
Cabling

Ash River Phase 2 : mid-2020



Planning for ProtoDUNE-SP II

Not driven by an imminent beam shutdown, as was case in PD I



Matrix today and looking forward

2 Single Phase Modules										
Responsibility Matrix	US DOE	US NSF	UK	Brazil	Italy	CERN	Canada	Spain	Portugal	Opportunity
SP TPC Electronics System (SP-CE)	100%									
SP APA System (SP-APA)		50%	50%							
SP Photon Detection System (SP-PD)	10%									
SP HV System (SP-HV)	40%									
SP DAQ System (SP-DAQ)		18%	32%							
SP Cryo Inst and Slow Control (SP-CISC)										
SP Calibration Systems (SP-CAL)										

	Color code	Detectors
Agreements in place or funding secured		49%
Proposals under review		16%
Proposals in preparation		15%
Aspirational/beginning discussions		2%
Opportunity or Scope Reduction		18%
		100%

- Expect Brazil and Spain to turn from blue to light green in the very near future
- Italy will be more firm once costs for the Near Detector contribution is better understood
- Firming up commitments is tied to development of the Multi-institutional MOU

Summary

- Construction of the DUNE detectors is the responsibility of the international DUNE collaboration through the organization of the Consortia
- The Single Phase Far Detector is at a very high level of design maturity as demonstrated in the successful operation of the ProtoDUNE SP-I
- Many lessons learned from ProtoDUNE have been incorporated into DUNE final designs
- ProtoDUNE-SP-II will provide the opportunity to construct, install and operate DUNE Module 0 components
- Full scale prototyping of components and tooling for installation are ongoing at Ash River
- We have a working model that assigns almost all major components for two SP far detector modules to either DOE, NSF or international partners; presented to the international Resources Review Board in September; **Progress on MOU to be reported to RRB in April**
- Opportunity for further partner contributions exist, in particular, in the areas of instrumentation and calibration