
Status of DUNE Near Detector

Updates as of March 5, 2020





- docDB #18180 is our location for updated drawings
- Plans are to also keep relevant drawings and files of the detectors there too, one stop shopping...





- docDB #18180 is our location for updated drawings
- Alcove size is different from AECOM drawings due to KLOE (renamed SAND) enclosure rack sizes
- Negotiations are in progress to reduce rack sizes
- Otherwise cavern shape matches AECOM drawings, dated 12/31/2019







DUNE DEEP UNDERGROUND NEUTRINO EXPERIMENT 145'4" 44.30 -40'2"[12.24] Basis for size difference, volume constant Current inside alcove size feet inches decimal feet decimal inch width 44 8 44.67 520.00 100'1" 30.50 Ö length 552.00 46 0 46.00 DETECTOR TRAVEL 1 420.00 height (to springline) 35 0 35.00 60 New inside alcove size feet inches ELE\ width 40 2 40.17 482.00 50 6 50.50 length 606.00 Ø38'0" [11.58] height (to springline) 37 0 37.00 444.00 PRIMARY ACCESS cu-ft 71,913 current volume new volume 75.051 -166'8" 50.80 delta volume 4% EGRESS STAIRS -50'6" [15.39] T 40'8" [12,40] CRANE HOOK UPPER LIMIT 50'0" [15.24] 44'9" 13.63 AND THE REAL SAND HPgTPC LAr TPC

-32'1" [9.77]

03-03-2020, R FLIGHT EDMS #2222899



5'0" 1.52

EGRESS HALL

10 0.26]

9 0.22 -----

4

PRINTED 3/3/2020

10[0.25]---

Change highlights-

-50'6"[15.39]-

SAND

10 0.25 -

- Added 15T crane in Alcove
- Retained 50T crane in main hall
- Added Transport System pictorial views


HOLEN NI THE

LAr TPC

10 0.26

HPgTPC

9[0.22]---





5'0" 1.52

EGRESS HALL


40'8" [12.40]

-32'1"[9.77]

44'9" [13.63]


PRINTED 3/3/2020

As the alcove size was changed, some egress space was lost, discussions are in progress to determine if the space needs to return






New views include the surface building





SAND install options

- May require modified transport system
- Fully assemble only in Alcove
- Future movement & removal possible without modifications
- Rail locations are shown spaced to suit SAND's movement



SAND installed after LAr

Uses existing rail system ٠ Fully assemble in main hall ٠ No provision to remove ٠ from hall after other detectors are installed, without modifications This choice is • initial install schedule timing **CRITICAL**

SAND installed first




SAND rail is entirely different

TBD- can we make these different systems work together?

- SAND movement is via a push/pull hydraulic system
- SAND is supported by 4 massive wheels







Discussions



11 March 5, 2020 R. Flight, University of Rochester | Status of DUNE ND