

Monday	Tuesday	Wednesday	Thursday	Friday
Jul 27	28	29	30	31
MS13 Electronics	MS14 Electronics	MS13 Rigging	MS14 Rigging	MS15 Electronics
MS14 Electronics		MSB lead worker	MSB lead worker	1 PM 🗝️ Afternoon Elevator m
🔧 Shaft sump pump replacen				
Aug 3 ☁️ 63°	4 ☁️	5 ☁️	6 ☁️	7 ☀️
MS15 Electronics	MS16 Electronics	MS15 Rigging	MS16 Rigging	MS17 Electronics
MS16 Electronics		MSB lead worker	MSB lead worker	
10	11	12	13	14
MS17 Electronics	MS18 Electronics	MS17 Rigging	MS18 Rigging	MS19 Electronics
MS18 Electronics		MSB lead worker	MSB lead worker	
17	18	19	20	21
MS19 Electronics	MS20 Electronics	MS19 Rigging	MS20 Rigging	MS21 Electronics
MS20 Electronics		MSB lead worker	Save module set	
24	25	26	27	28
MS21 Electronics	MS22 Electronics	MS21 Rigging	MS22 Rigging	MS23 Electronics
MS22 Electronics		save ECAL	save ECAL	
31	Sep 1	2	3	4
MS23 Electronics	MS24 Electronics	MS23 Rigging	MS24 Rigging	MS25 Electronics
MS24 Electronics		save HCAL	save HCAL	

Monday

Tuesday

Wednesday

Thursday

Friday

Aug 31

Sep 1

2

3

4

MS23 Electronics
MS24 Electronics

MS24 Electronics

MS23 Rigging
save HCAL

MS24 Rigging
save HCAL

MS25 Electronics

7

8

9

10

11

Labor Day

MS25 Electronics
MS26 Electronics

MS25 Rigging
Save HCAL?

MS26 Electronics

MS27 Electronics

14

15

16

17

18

MS26 Rigging
Save HCAL?

MS27 Rigging
Save HCAL?

🌀 Rail and platform removal

21

22

23

24

25

🌀 RaiStart MINOS magnetic coil removal

28

29

30

Oct 1

2