



# QC, Risk, and Safety Overview

Maurice Ball/Jerzy (Yurick) Czajkowski  
PIP-II LINAC Complex Mechanical Fluid  
Systems PDR  
April 21, 2021

A Partnership of:

US/DOE

India/DAE

Italy/INFN

UK/UKRI-STFC

France/CEA, CNRS/IN2P3

Poland/WUST



# Table of Contents

- Quality Control
- Installation Plan
- Risk
- Safety

# Quality Control (QC) Plan

- PIP-II Linac Installation Commissioning QA Plan (Document number: pip2-docdb-2611)
- PIP-II Building Infrastructure Materials Quality Control Plan (Document number: *PIP-II-Doc-ED0013639*)
- QA/QC by project phase:
  - Before Installation
    - Plans and Specifications, Sequence of Operations, Commissioning Procedures
    - Preliminary and Final Design Reviews to verify system designs
    - Coordination and sign offs from other L3s for rack locations
  - During Installation
    - Vendor visits
    - Receiving Inspections
    - Construction oversight and change order processes
  - After Installation
    - Acceptance Inspections/Testing
    - Commissioning
    - Training
    - Procurement Quality / Supplier Quality
    - Issues Management (Corrective Action/Preventive Actions)
  - Lessons Learned (in process)

# Quality Control (QC) Plan (Continued)

- Installation Plan – In Stages
  - LCW
    - F37 Service Building Pump Room
    - BTL Enclosure, Absorber, High Bay Building Warm Front End
    - Connection to accelerator components – coordinated with Accelerator Complex Upgrades/BTL Installation group under a separate scope
  - PCW
    - Utility Plant Pump Room, Utility Bridge
    - LINAC Gallery
    - High Bay Building/Warm Front End
    - Connection to LINAC Gallery components – coordinated with LINAC Installation group under a separate scope

# Quality Control (QC) Plan (Continued)

- Sequence of Installation
  - Equipment mounted; pipe supports installed; piping connected
  - Acceptance of physical installation
  - Pneumatic (snoop) pressure test
  - Hydrostatic pressure test (test and final acceptance may be delayed).
  - Coordination with Fermilab designated personnel (i.e. Task Manager)

# Risk Assessment Summary for Mechanical Fluid Systems



## Engineering Risk Assessment

**Project:** PIP-II Building Infrastructure - Mechanical

**Lead Engineer:** Maurice Ball

**Reviewed By:** Sample

**Date:** April 19, 2021

Chapter	Engineering Risk Element								High Risk	Subtotal	Assessment
	A	B	C	D	E	F	G	H			
1 Requirements and Specifications	2	2				2		1	≥ 12	7	Standard Risk
3 Requirements and Specification Review	2	2		3	1	2		1	≥ 18	11	Standard Risk
4 System Design	2	2	2		1	2	1	1	≥ 21	11	Standard Risk
5 Engineering Design Review	2	2	2		1	2	1	1	≥ 21	11	Standard Risk
6 Procurement and Implementation		2		3	1	2	1	1	≥ 18	10	Standard Risk
7 Testing and Validation	2				1	2	1	1	≥ 15	7	Standard Risk
8 Release to Operations						2			≥ 4	2	Standard Risk
9 Final Documentation		2				2			≥ 7	4	Standard Risk

Project Risk Element								High Risk	Subtotal	Assessment
I	J	K	L	M	N	O	P			
2	3	1	1	1	2	1	2	≥ 25	13	Standard Risk

Engineering Risk Elements	
A	Technology
B	Environmental Impact
C	Vendor Issues
D	Resource Availability
E	Quality Requirements
F	Safety
G	Manufacturing Complexity
H	Transportation and Rigging Complexity

Project Risk Elements	
I	Schedule
J	Interfaces
K	Experience / Capability
L	Regulatory Requirements
M	Project Funding
N	Project Reporting Requirements
O	Public Impact
P	Project Cost

# Risk – Technical and Safety

- We have a process for assessing technical and safety risk.
- We have started drafting these and will complete them in the near future (i.e. within the next few weeks)
- Safety Risk
  - Prevention through Design Table == Personnel Risk/Safety
- Technical Risk
  - FMEA == Failure Mode and Effect Analysis

# FMEA - Personnel Risk/Safety - Prevention through Design Table

## Prevention through Design (PtD) Hazard Risk Assessment

<b>Date:</b>	10/31/2019	<b>Assessed By:</b>	Yurick Czajkowski
<b>System:</b>	Building Infrastructure - Mechanical	<b>WBS Assessed</b>	121.04.04.03

Design Phase Conceptual

[illegible]



# FMEA - Technical Risk

[illegible]

# ES&H

- Construction of Building Infrastructure will be in full compliance with the PIP-II Integrated Safety Management Plan (docdb #141) developed by the Project ES&H Coordinator
- Work with ES&H Coordinator to define mitigations for the following hazards:
  - Electrical
  - Welding/cutting/brazing
  - Pressurized systems
  - Cooling water
  - Material handling and rigging