






# South Dakota Support for the Sanford Underground Research Facility

January 20, 2012

**Mike Headley**

Sanford Laboratory Director

South Dakota Science and Technology Authority (SDSTA)




# Outline

- Sustaining operations, maintenance, future plans
  - Dewatering
  - Davis Campus Outfitting
  - Ross Shaft rehabilitation
  - Yates Shaft rehabilitation
- SDSTA commitment to SURF operations
- Additional SURF laboratory support



# Dewatering Status



- Dewatering summary as of Dec 31, 2011 since start of operations in Jun 5, 2008
  - Total discharged - 3,819,294,206 gallons
  - Total from the pool - 2,250,116,943 gallons
  - Total tailings water - 1,670,297,837 gallons


- Water level on Jan 19 is at 5877.6'
  - Deep well pump off from Jul 23 to Oct 12 (80 days), lost 105.4' to a high of 5589.2'
  - Pumping rate from pool ~1200-1350 gpm

- Future Plans
  - Adding standby power for Yates Shaft pumps to protect the Davis Campus
  - Planning for staged replacement of older stationary pumps
  - Developing plans for longer term deep well pumping system and redundancy strategy



# Dewatering Rate Projection


Current trend shows reaching 7400L in early 2014



# Davis Campus Nearing Completion

## Detailed Outfitting status covered by Jaret Heise

- \$11.5M SD Commitment to Davis Campus Development for LUX and MAJORANA DEMONSTRATOR (MJD) experiments
  - \$3.5M excavation and shotcrete; \$8M outfitting contract
  - 16,632 tonnes excavated, \$618.66/m<sup>3</sup> including ground support, shotcrete
  - 817m<sup>2</sup> floor area; 6000m<sup>3</sup> volume
  - Planning March 22, 2012 beneficial occupancy; early May completion
- Davis Lab Module suitable for G2 Dark Matter as follow-on






# Davis Lab Module Construction Time Lapse






# Yates Shaft – New Cage and Rope Dogs


- Yates Shaft to serve as primary access during upcoming Ross Shaft refurbishment to support Davis Campus science (LUX and MJD) installation and site operations
- Rope dog support tower installation contract awarded; SDSTA will install ropes and integrate with cage; Completion planned for March 27
- Performance: 500fpm travel, 10,000lb load, Dimensions: 4'-7" W x 9'-0" H x 12'-6" L



**Rope Guides**



# Ross Shaft Rehabilitation Project to Replace Shaft Steel, Install New Ground Support



## Current Shaft Layout

- Shaft constructed in 1930s
- Steel set construction
- 6ft spacing between sets
- 'H' beam type construction
- All wood guides
- Bearing set spacing - 150'
- Currently operating at reduced speeds and loads due to steel condition; 500fpm down, 800fpm up



# Ross Shaft Rehab Plans

- Implementation performed by SDSTA in-house labor
- Ross planned to provide access for construction and ops
- Long term operation - 30+ years
- Single cage with 6 ton payload
- Waste rock removal at 3,000 ton per day; 2 - skips
  - Skips can be used for personnel emergency egress if needed
- Utilities located in services compartment
  - Normal and standby power
  - Industrial, fire, and discharge water – 4" to be installed
  - Communications
  - Compressed air – 4" to be installed


# Ross Shaft Operating Parameters at Completion of Rehabilitation Project

Specifications		Ross Shaft	
		Service Hoist	Production Hoist
		Conical DD	Conical DD
Production required	tons/day	N/A	3,300
Payload	Mass (tons)	6	11
	Personnel	60	N/A
Rope mass	Mass (lbs)	21,785	31,415
Conveyance mass	Mass (lbs)	9,000	16,500
Number of ropes		1	1
Rope size	inch dia.	1.625	1.875
Rope strength	lbs	258,000	348,000
Rope FoS		6.0	4.98
Cage inside dimensions per deck	No. of Decks	2	N/A
	No. of Cages	1	N/A
	height (ft)	7'-0"	N/A
	width (ft)	4'-8"	N/A
	Length (ft)	12'-4½"	N/A
Slinging Dimensions Under Cage	height (ft)	7	N/A
	width (ft)	5	N/A
	Length (ft)	30	N/A
Guides		wood	wood
Shaft	Length (ft)	5,000	5,000
	From	surface	surface
	To	5000L	5000L
Set spacing (ft)		18	18
Hoisting speed	ft/min	2,200	2,800
Hoist Power Rated	HP	1,500	2,400
Motor Speed	rpm	340	375
Skip cycle time (one-way)	mins	N/A	3.60
Cage travel time (one-way)	mins	3.25	N/A
Cage load/unload time	mins	7.00	N/A
Cage total time (one-way)	mins	10.25	N/A
Cage total time (return)	mins	20.50	N/A
Availability (after all planned maintenance)	hours/day	18	18
Production capacity	tons/day	N/A	3,000
Slinging capacity at 150fpm	tons	6.5	

- Cage dimensions unchanged from current configuration  
– 4'-8" W x 7'-0" H x 12'-4.5" L
- Travel performance returned to similar level during mining operations ~3 min from Surface to 4850L



# Ross Shaft – Refurbishment Set Design



## Design Highlights

- 18' set spacing
- Tubular steel sets
- Steel guides for skipping and counterweight
- 180' bearing set spacing

# Ross Shaft Refurbishment Schedule

Milestone	Due Date	Status
Shaft Construction Specialist started	11/7/11	Completed
Develop Shaft Survey Plan	11/12/11	Completed
75% design documents due	11/15/11	Completed
Work deck concept design complete	11/21/11	Completed
Construction plan updated	11/21/11	Completed
Steel RFP released (Round 2 with 100% designs)	1/30/12	100% designs on track
First delivery of steel received	4/01/12	
Work Decks delivered to site	4/20/12	Design RFP released
Install work decks and start steel replacement	4/27/12	
Completion of refurbishment	12/2014	




# Yates Shaft Plans

## Rehab planned as follow-on to Ross Shaft project

- Yates planned to provide access for science installation and ops
- DUSEL Preliminary Design and LBNE conceptual designs included complete strip / re-equip over 2 year period; 20T “super cage”
- Shaft is currently timber framed; Constructed in 1930s/40s; Requires replacement with steel for long term operations
- Likely parameters
  - Long term operation - 30+ years
  - 18' set spacing - tubular steel construction
  - Different compartment layout – DUSEL / LBNE design and “hybrid” under consideration
  - Super Cage – Upgrade path that would likely require hoisting upgrade
  - Auxiliary conveyance(s) located in skipping compartment
- Utilities located in services compartment
  - Normal power and communications
  - Domestic and fire water

# Yates Shaft – Strip and Re-Equip Design



Supercage dimensions: 11'-6" W x 11'-4" H x 12' L





# SDSTA Commitment to SURF Operations

- Since site selection, SDSTA performed reentry, ops, and facility rehab
  - Appropriated funds from state of South Dakota for operations activities - \$50M+
  - Private, donated funding from Mr. T. Denny Sanford for site rehabilitation - \$70M
  - HUD grant for initial re-entry - \$10M
- Remaining Sanford funds sponsoring \$8M Davis Campus outfitting, \$6.5M for Ross Shaft materials, and other capital improvements
- If federal project proceeds, \$20M in Sanford private funding will remain for Sanford Center for Science Education (SCSE)
- SDSTA is funding a portion of early science activities at SURF
  - State of South Dakota's FY2012-2014 (July 1, 2011 to June 30, 2014 - three years total)
  - \$300K (direct) - Funds 4 early science liaison staff and supplies such as liquid nitrogen
  - SDSTA funding its Executive Director, administrative staff member, communications staff

# FY12/13 South Dakota Funded Capital Projects

SDSTA Project #	Project Description	Budget
CAP2012-01	Rope Rescue Safety Equipment	\$ 10,000
CAP2012-02	Davis Campus Electrical Substation	\$ 123,000
CAP2012-03	Yates Power Cable Replacement (4100L to 4850L)	\$ 75,000
CAP2012-04	4850L Yates Station Track Repairs	\$ 2,300
CAP2012-05	Davis Campus Outfitting - 3rd Party Engineering Support	\$ 42,626
CAP2012-06	Davis Campus - Water Purification Plant	\$ 125,000
CAP2012-07	Davis Campus Outfitting	\$ 7,553,063
CAP2012-08	Science Support Tools - Davis Campus	\$ 56,917
CAP2012-09	Ross Shaft Rehab - Equipment/Tools	\$ 492,500
CAP2012-10	Ross Shaft Rehab - Materials/Consumables	\$ 162,000
CAP2012-11	Ross Shaft Rehab - Shaft Steel	\$ 466,516
CAP2012-12	4850L - Drift Rehab - Secondary Egress	\$ 200,000
CAP2012-13	Underground Water Inflow Controls	\$ 359,000
CAP2012-14	Ross Hoist Room Roof Replacement	\$ 13,735
CAP2012-15	New Yates Conveyance	\$ 50,000
CAP2012-16	Warehouse Inventory Materials	\$ 50,000
CAP2012-19	Refuge Units for Underground Pump Rooms	\$ 150,000
CAP2012-22	Ross and Yates Hoist Room Buildings Structural Repairs	\$ 200,000
CAP2012-23	Yates Dry and Warehouse Roof Replacement	\$ 105,000
CAP2012-24	Yates Dry Tunnel Repair	\$ 50,000
CAP2012-25	Ross Hoist - Generator Rewinding	\$ 205,000
CAP2012-26	Ground Support Installation Equipment	\$ 57,000
CAP2012-27	Ross Shaft Rehab - Shaft Steel (related to 2012-11)	\$ 4,878,984
CAP2012-28	Ross Shaft Rehab - Work Deck Design and Fabrication	\$ 500,000
CAP2012-29	Oro Hondo Fan Bearing and Pedestal Replacement	\$ 25,000
CAP2012-30	Underground Locomotive Battery Charger	\$ 5,000
CAP2012-31	Yates Sump - Pumping Backup Generator	\$ 100,000
	<b>Total</b>	<b>\$ 16,057,641</b>



# Additional SURF Laboratory Support

- SURF engineering team playing major role for LBNE Far Site designs
  - SDSTA will hold future far site design / construction contracts related to LBNE
  - Contracts will be structured to ensure integration with facility designs for other experiments
- SURF EH&S continues to mature; Advancing a safety culture
  - SURF contractor TRC rate dropped to zero in October 2011
  - Operations taking lead role in work planning with focus on safety with SOPs/JHAs
  - Categorical Exclusion received for LUX and MJD activities on 4850L and operations
  - SDSTA established agreement with state of South Dakota Office of Risk management for oversight of Health and Safety issues; EHS Oversight Committee still operating as well
- Project Controls, Business Services, Finance / HR Departments from SDSTA and DUSEL consolidated and integrated for SURF
  - Established User Support Office for interaction with science collaborations at SURF
  - Intense effort placed on project-wide scheduling and interfaces with LUX and MJD for Davis Campus outfitting and science installation, coordination with Shaft rehab plans

# Conclusions

- SURF team organized for sustaining ops, early science, facility development
- Dewatering progressing well and preserving future options
- Davis Campus on target for a March 2012 Beneficial Occupancy
- Shaft rehabilitation plans moving forward with cost effective approach to provide long-term support for SURF construction and science
- SDSTA / Sanford commitment to Homestake is advancing facility's readiness for early science and future generations of experiments
- SURF team playing major role in LBNE; Advancing on many fronts overall