#	Devise/System	Location	Activity	Details	Status
1	NuMI Horn PS	MI 65	Comissionning	Replaced four pulse capacitors, fixed water leaks in August 2021	Complete
	BNB Horn PS	MI 12	Comissionning	Were able to pulse at nominal Horn current in local mode on 10/06/21.	Pending
			· ·	Supply is running locally overnight 10/07/21. Some issues still need to be	
				addressed. Commissioning activities will continue into next week.	
3	D:IB	AP-50	Comissionning	Operational except it needs local reset for tripped charging supplies. Fix	Pending
				being worked on	, and the second
4	S:VH94	Transfer Gallery Area 8	Comissionning	Four 10V/1200A supplies in seriesswitch-mode supplies installed. Have had	Pending
		,	· ·	department walk -through of this new installation. Need enclosures C and D	, and
				secured. To be commissioned soon.	
5	S: G2Bend; S: V424;	G2	Modification	Test points added; new breakers; check phase rotation. G2 Bend breaker	Pending
	S:V420; S:CPSG2; S:CPSGB			rating is close. Electrician work is done. Will need safety walk -through.	, and
				Also 2 bulk supplies for correctors: S:CPSG2 and S:CPSGB. Need to secure	
				enclosures G2 and F1.	
				To be commissioned soon.	
6		TG9	Modification	Adding test points to bulk supplies. Note 5 volt A/C common-mode signal	Pending
				with disconnect open. Found leaky fuse holder. Very strange. Disconnect	
				replaced.	
				Need to secure enclosures C and D secured.	
7	RR corrector bulk supplies	МІ	Replacement	Replacing all of the caps in the RR corrector bulk supplies around the MI.	Complete
'	in corrector bank supplies		Replacement	Final QC to be performed before turn on.	Complete
<u>۾</u>	I:Q847	MI 10	Installation	New supply assembled and tested. Will need 4-6 hours of start-up time to	Complete
	1.0047	1411 10	mstanation	switch to this new supply. A department walkthrough to be done after MI	Complete
				operational.	
<u>ا</u>	F:MC6D	Meson Service Building #4	Comissionning	A magnet was changed. Transrex 100V, 5kA breaker SWBD ML-10 ckt9	Complete
	I .IVICOD	Weson service ballating #4	Comissioning	replaced.	Complete
10	CPSSX10 and CPSQX10	AP-10	Modification	Safety walk through complete; Changes made to respond to safety walk-	Pending
	Ci 55X10 dila ci 5QX10	A 10	Wiodification	through. Supplies needed for studies, not immediate operation. But Delivery	
				Ring people are interested in operating them soon.	
11	DEX Dipole Power Supply	AP-30	Repair	Tang people are interested in operating them soon.	Complete
_	M:Q107	F3	Modification	The last 1.4 kW Dynapower has been disconnected at F3 and connected up	Complete
	Wildio,		iviounication	to a 30 A corrector.	Complete
13	R:V703 and R:LAM52	MI-52	Replacement	Magna-Power supplies replaced with AMETEK supplies.	Complete
-	I:PPF0	FO FO	Modification	Added a new 13.8kVac monitor for LOTO at F0. The MADC \$75 create \$78	Pending
			iviounication	that it was connected to	rending
				is not working can not creat the new Dabbel entry	
15	I:PP60S		Repair	13.8 kV monitor not working, bad controls, the read back were not working,	Complete
آ ا	1.11 003	MI-60	Керап	changed the ADC card.	Complete
16	PSRAC 35 & PRAC34	MC-1	Repair	Will not communicate to ACNET	Pending
-	I:QF711, I:QF712, I:QF713	FO FO	Replacement	Bad CAMAC power supply	Complete
-	I:GF11A, I:QF11B, HVF11	FO	Replacement	Bad CAMAC power supply	Complete
-	I:HVF11	-	Repair	Regulation issues not ramping to full current and OSC in invert. Found that	Complete
				the 60Hz sync is not making up, the voltage regulator checks OK. Replaced	Complete
		1			1
		FO		Ithe buhz sync card.	
		FO	Low level testing	the 60Hz sync card. need department walk through and then time to connect to the load and	nending
20			Low level testing	need department walk through and then time to connect to the load and	pending
20	New Q847	F0 MI-10		need department walk through and then time to connect to the load and commission.	
20			Low level testing	need department walk through and then time to connect to the load and	pending Complete