

Subject: ICBA vacuum system - equipment not received

Date: Tuesday, October 3, 2023 at 10:53:41 AM Central Daylight Time

From: Roger J Rabehl <rabehl@fnal.gov>

To: Giorgio Apollinari <apollina@fnal.gov>

CC: Ruben H Carcagno <ruben@fnal.gov>, Thomas Strauss <strauss@fnal.gov>, Sandor Feher <fehers@fnal.gov>, Roger J Rabehl <rabehl@fnal.gov>

Hi Giorgio –

Here is a list of the ICBA vacuum system equipment that has not been received and quoted lead times.

Quote line item 3.0

Roots pumping carts

Qty 2

Quote does not list lead time, but was told 25 weeks via e-mail. Expected delivery 10/20.

Quote line item 5.0

Vacuum gauge controllers

Qty 2

No lead time provided

Quote line item 7.0

DN 100 gate valve

Qty 1

No lead time provided

Quote line item 11.0

DN 25 cross

Qty 1

No lead time provided

Quote line item 18.0

DN 16 centering ring

Qty 1

No lead time provided

Quote line item 25.0

Mass spectrometer

Qty 1

20 week lead time. Expected delivery 9/15.

Quote line item 27.0

Turbo pump

Qty 1

No lead time provided

Quote line item 27.1

Power cable for turbo pump

Qty 1

Stock item

Quote line items 34.0

Custom adapter for connecting to cryostat port

Qty 1

No lead time provided

Roger

Roger Rabehl, P.E.

APS-TD/Cryogenic Technology Division/Cryogenic Engineering Department

Fermi National Accelerator Laboratory

630 840 8855 office

www.fnal.gov