



Run Coordinator Report

George Deinlein
AD Ops 09:00 Meeting
2024-01-19

Proposed Plan

- Friday:
 - Continue electrical work on Linac/MTA berm
 - Inhibits Linac beam studies during dayshift
 - Continue ramping Booster PS
 - Continue MI enclosure work
 - MIRF repairs
 - LAM61B and NuMI Q110 LCW leak repairs
 - Begin MIRF conditioning
 - Assuming RF work is complete
- Saturday & Sunday:
 - Search and secure MI-8, MI-12A & MI-12B enclosures
 - Continue ramping Booster PS
 - Continue MIRF conditioning
- Monday:
 - Booster controlled access
 - Continue electrical work on Linac/MTA berm
 - Continue LAM61B and NuMI Q110 LCW leak repairs
 - Continue MIRF conditioning
 - Complete PS checkouts for Booster and BNB critical devices
 - LOTO unlock MI-10 enclosure afterwards
- Tuesday:
 - Continue electrical work on Linac/MTA berm
 - Continue LAM61B and NuMI Q110 LCW leak repairs
 - Continue MIRF conditioning
 - Booster and BNB CDC testing
 - Requires ESS permit for Booster, MI-8, MI-10, MI-12A & MI-12B enclosures
- Contingency:
 - If electricians are available for sextupole cable pulls
 - MI-20-62 enclosure will be in supervised access