




Risk Management Conventional Construction


T. Lackowski

L2 Manager

10/22/2014



RISK MANAGEMENT DURING CD PHASES



Critical Decision Phases with continuous and iterative risk management.

KEY ELEMENTS OF RISK MANAGEMENT

1. Risk Planning
2. Risk Identification
3. Qualitative Risk Analysis
4. Quantitative Risk Analysis
5. Risk Handling and Mitigation Strategies
6. Risk Monitoring

Risk Identification

- Identified and documented Risk items.
- Clearly state the risk event and impact to the Project.
- Note the interdependencies within the Project.
- Compile and review risks at the subproject level, then submit to Project Office.
- Project Manager determines which risks are above threshold that will be held in the Project Risk Registry”
 - Currently, Mu2e Risk Register contains two Conventional Construction risks that are held by the L2 and one risks that are held by the Project Manager.
 - Lower level risks are held by the Conventional Construction L2.

Risk Analysis Tools Qualitative

Table 1: Impact Assessment Matrix. Impacts range from *Very Low* to *Very High*.

Impact Risk	Very Low	Low	Moderate	High	Very High
Cost	< \$50K	\$50K - \$100K	\$100K - \$250K	\$250K - \$500K	> \$500K
ES&H	Negligible	Minimal	Concern	Significant risk	High risk
Schedule	Delays Level 3 milestone or Project critical path by < 1 month	Delays Level 3 milestone or Project critical path by 1 - 3 months	Delays Level 3 milestone or Project critical path by 3 - 6 months	Delays level 3 milestone or Project critical path by 6 - 9 months	Delays Level 3 milestone or Project critical path by > 9 months
Technical	Negligible	Negligible, if any, degradation.	Significant technical degradation.	Technical performance effectively useless for attaining physics objectives.	Technical performance useless for attaining physics objectives.

Table 2: Risk Classification Matrix

Probability	Impact				
	Very Low	Low	Moderate	High	Very High
Very High (> 90%)	Low	Moderate	High	High	High
High (75% - 90%)	Low	Moderate	Moderate	High	High
Moderate (25% - 75%)	Low	Low	Moderate	High	High
Low (10% - 25%)	Low	Low	Moderate	Moderate	High
Very Low (< 10%)	Low	Low	Low	Low	Moderate

Table 1: Impact Assessment Matrix. Impacts range from *Very Low* to *Very High*.

Impact Risk	Very Low	Low	Moderate	High	Very High
Cost	< \$50K	\$50K - \$100K	\$100K - \$250K	\$250K - \$500K	> \$500K
ES&H	Negligible	Mmimal	Concern	Significant risk	High risk
Schedule	Delays Level 3 milestone or Project critical path by < 1 month	Delays Level 3 milestone or Project critical path by 1 - 3 months	Delays Level 3 milestone or Project critical path by 3 - 6 months	Delays level 3 milestone or Project critical path by 6 - 9 months	Delays Level 3 milestone or Project critical path by > 9 months
Technical	Negligible	Negligible, if any, degradation.	Significant technical degradation.	Technical performance effectively useless for attaining physics objectives.	Technical performance useless for attaining physics objectives.

Project Risk Form

Mu2e Risk Form

Risk Identifier: T. Lackowski **Risk Owner:** T. Lackowski
Risk ID: CONST-050 **Risk Type:** THREAT
Date: 11/1/2013 **Date revised:**

Risk Title: Conventional construction bids exceed estimated cost.	
Risk Description: The world, national or local construction market experiences high volumes of work at the time the project requests proposals for construction are issued.	
Detailed Risk Cause: High demand for construction services.	
Detailed Risk Effect: Cost increase to the Project along with the risk that less qualified contractors are the only ones looking for work.	
WBS Affected: 1.3	
Other WBS Affected:	
Actual Start Date (when available from schedule)	Actual Finish Date (when available from schedule)
FY14	FY14

Initial Risk Analysis – (description of selection of impacts and probability, text length commensurate with risk complexity): Since 2008 a depressed overall economy has resulted in more competition between contractors lowering pricing on general construction. Will obtain proposals prior to Baseline CD-2 review. Since 2008 a number of contractors have been forced out of business due to the competition, possibly limiting the number of interested contractors and leading to increased costs.

Initial Risk Probability and Impact scores selected from Mu2e Risk Management Plan (Mu2e-doc-461) Tables 1 and 2						
Initial Probability (VH,H,M, L,VL)	Initial Schedule Impact (Delays Level 3 milestone or project critical path by) in days (VH,H,M,L,VL)	IF HIGH SCHEDULE IMPACT, Upper Bound of Current Schedule Impact (Days)	Initial Cost Impact (VH,H,M,V,VL)	IF HIGH COST IMPACT, Upper Bound of Current Cost impact (\$)	Initial Scope Impact (VH,H,M,L,VL)	Initial ES&H and Quality Impact (VH,H,M,L,VL)
M	N		VH	\$1,200,000	N	N

Exposure (What the risk will cost when it occurs):
 10% of estimated construction cost. \$1,200,000 plus 3months for change control.

Initial Risk Mitigation Plan considered in the Initial Risk Analysis and included in the Base Plan Cost and Schedule:
 Schedule has been advanced to try and take advantage of the construction market that has not yet fully recovered.

Base Plan Mitigation Cost (\$)	Base Plan Mitigation Cost Uncertainty (\$)	Start and Finish Dates or Description of Current Mitigation Plan Duration
0		Start 47503.02.05.1050 Mar 5 2014 Finish 47503.04.01.1010 Aug 8 2014

New Mitigation Plan or Additional Risk Mitigation Measures Description:						
Obtain proposals prior to Baseline CD-2 review. This risk will be retired or accepted to a quantifiable amount prior to baselining.						
Response Type (Accept, Reduce, Avoid, Transfer)	New or Additional Mitigation Cost Range (\$)		Schedule impact of undertaking the mitigation plan – delays Level 3 milestone or project critical path (Days)		Probability of plan failing to achieve expected mitigation (H,MH,ML,L)	
	Low Bound	Upper Bound	Lower Bound	Upper Bound		
Accept						
Residual/Current Risk Probability and Impact Scores:						
Residual/Current Probability (VH,H,M, L,VL)	Residual Schedule Impact (Delays Level 3 milestone or project critical path (Days) (VH,H,M, L,VL)	IF HIGH SCHEDULE IMPACT, Upper Bound of Residual Schedule Impact (Days)	Residual Cost Impact (VH,H,M, L,VL)	IF HIGH COST IMPACT, Upper Bound of Residual Cost Impact (\$)	Residual Scope Impact (VH,H,M, L,VL)	Residual ES&H and Quality Impact (VH,H,M, L,VL)
L	N		VH		N	N
Additional Notes:						
Point estimate (cost k\$)	Point Estimate (schedule-days)	Point estimate (probability)	EXPECTATION VALUE IN k\$	EXPECTATION VALUE IN Days		
\$1200k	60	10%	\$120k	6		

Engineering Risk Assessment

- Assessments were completed by each sub-project.

- [2225](#)

Engineering Risk Assessment

Project: Mu2e WBS 3.0 Conventional Construction

Lead Engineer: Lackowski

Department: FESS/Eng.

Date: April 30, 2012

Technology

This defines the degree of technical complexity the Lead Engineer or engineering team will face in executing the project.

- 1 The project will use off-the-shelf technology.
- 3 Engineers will purchase and modify off-the-shelf technology.
- 5 The project will require the development of new technology.

Score	
1 - Low Risk	1

Environmental Impact

This defines the potential level of environmental impact.

- 1 There will be no environmental impact.
- 3 The project may have some environmental impact but will not require an environmental assessment, as determined by FESHM.
- 5 The project will require an environmental impact statement.

3 - Medium Risk	3
-----------------	---

Vendor Issues

This defines the degree of complexity to be expected with vendors. Complicating factors may include long-lead-time items and issues with vendor qualification and reliability.

- 1 Vendors could cause minor issues.
- 3 Vendors could cause manageable complications.
- 5 Vendor issues could result in significant schedule delays or cost overruns or could otherwise jeopardize the successful completion of the project.

1 - Low Risk	1
--------------	---

Resource Availability

This defines the availability of internal and external resources to plan and execute the project.

- 1 Resources will be readily available.
- 3 Resources could be somewhat restricted.
- 5 The difficulty of obtaining resources puts the project schedule at high risk.

1 - Low Risk	1
--------------	---

Quality Requirements

This determines the effort required to achieve the quality level the customer assigns to the final product.

- 1 The quality requirements can be met easily with existing infrastructure.
- 3 The quality requirements are challenging but can be met with existing infrastructure.
- 5 The quality requirements are beyond the capability of existing infrastructure.

1 - Low Risk	1
--------------	---

Safety

This defines the safety issues the project team will encounter while completing the project.

3 - Medium Risk	3
-----------------	---

Mitigations and Monitoring

- Mitigation plans are developed by the risk owner and implemented into the project plan
- The risk owner has a significant role in risk monitoring.
- The risk owner will update information on the risk item's form promptly following recognition.
- After CD-2, the Risk Manager will prepare a monthly report that identifies any and all changes to the Risk Register in the previous month.
- The lower conventional construction risks are reviewed monthly by the owner.

Summary

- Mu2e has a solid foundation of risk entries that all members have agreed on.
- A Risk Management Plan has been developed by the project.
- Mu2e has determined that the Project's Risk Program is acceptable and ready for a CD-2/3b approval.
- Iterative process will continue throughout the life cycle of the Project.
- Both project level risks and sub-project level risks are tracked, and monitored.