



Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

Beam Test Facilities Operations - ASTA/A0/PXIE

Elvin Harms


Mini-review of Fermilab Accelerator Test Facilities Program

17 March 2015

Talking points

- Details of each Facility (scope, users, cost, status, etc.)
 - ASTA/IOTA
 - PXIE
 - AO/High Brightness Electron Source Laboratory (HBESL)
- Summary

Beam-based Test Facilities




Cost Model

- Each Test Facility has two Distinct Costs
 - 1) Cost to maintain the building, infrastructure and subsystems in a “ready to operate” state (Jerry’s talk)
 - Maintenance and upkeep of building
 - Operation and maintenance of utilities (air, water, HVAC, etc.)
 - Support of office space, meeting rooms, etc.
 - Minimal labor for accelerator system support to keep in an operational state (RF, Controls, safety systems, etc.)
 - 2) Cost to Operate the Test Accelerator (this talk)
 - This may or may not be part of the Test Facilities B&R, depending on the user/customer and purpose of the specific Test Facility
 - M&S needed to operate the accelerator or test stand (cryogenics, laser systems, RF, controls, instrumentation, etc.)
 - Labor needed to operate the accelerator or test stand (operators, scientists, engineers, technicians, etc.)

IOTA/ASTA Overview (courtesy V. Shiltsev)



- Fermilab's Major Accelerator R&D Beam facility
 - **Unique R&D facility close to completion:** IOTA ring, high-brightness photo-injector, SRF cryomodule, proton RFQ
 - ~90M\$ invested by OHEP since 2006
 - **Science goal:** Experimentally demonstrate novel techniques of integrable beam optics and space charge compensation, SRF research
 - **Technical challenge:** fabrication high-precision nonlinear magnets; injector for delivery of pencil electron beam and high-current low energy proton beam, beam thru SRF CM
 - **FY15 highlights:** Big part of IOTA ring built; commissioned 55 MeV e- injector and SRF CM2 at 250 MV
 - **Operations start:** **2017** (full IOTA)




- **Partnerships**
 - DOE labs: ANL, BNL, ORNL, Jlab, LBNL
 - U.S. universities: 6
 - International: 4

IOTA/ASTA Status


- Electron operation to 5 MeV routine
- Installation of 50 MeV injector complete
- Beam commissioning to up to 55 MeV planned for the coming weeks
- CM2 demonstrated average cavity gradient of 31.5 MV/m (> 250 MeV acceleration)



IOTA/ASTA schematic – plans through FY17



IOTA Ring: 2.5 MeV p+ or 150 MeV e- / 40 m



Integrable Optics Test Accelerator

- **Unique features:**
 - Can operate with either electrons or protons (up to 150 MeV/c momentum)
 - Large aperture
 - Significant flexibility of the focusing lattice
 - Very tight control of the optics quality and stability
 - Set up for very high brightness operation (with protons)
- **Based on conventional technology (magnets, RF)**
- **Cost-effective solution**
 - Balance between low energy (low cost) and discovery potential

IOTA Goals for Integrable Optics

The IOTA experiment has the *goal to demonstrate the possibility to implement nonlinear integrable optics with a large betatron frequency spread $\Delta Q > 1$ and stable particle motion in a realistic accelerator design*

Benefits of nonlinear integrable optics include

- Increased Landau damping
- Improved stability to perturbations
- Resonance detuning

ASTA/IOTA Accelerator Operations


- The *ASTA Accelerator Operations* budget supports operation of the ASTA accelerator, including gun, laser lab, injector, cryomodule and beamlines
- IOTA to come on-line in FY17

Description	Direct M&S FY14 - actual (\$k)	Direct M&S FY15 (\$k)	Direct M&S FY16 (\$k)	Direct M&S FY17 (\$k)
Cryogenics (Helium & Nitrogen)	184	104	107	220
Commissioning/Experimental Support	22	20	30	30
RF Operations (High and Low Level)	19	10	25	25
Controls	12	23	20	15
Instrumentation incl. Machine Protection System	7	20	20	20
Laser Lab	35	20	30	30
General Operations Support (elec., mech., misc.)	10	17	20	20
Total Direct M&S (\$k)	289	214	252	360
Labor (FTE's)	3.8	2.8	4.1	4.5



PXIE overview (courtesy of Paul Derwent)

- Is a key element of the PIP-II R&D
- Goal: PIP-II construction start in 2019
- Goal of the R&D Program is to mitigate risk: technical/cost/schedule
- Technical Risks
 - Front End
 - CW ion source through SSR1
 - H- injection system
 - High Intensity Recycler/Main Injector operations
 - High Power targets
- Cost Risks
 - Superconducting RF
 - Cavities, cryomodules, rf sources – CW to long-pulse

PXIE



PXIE overview (courtesy of Paul Derwent)



PXIE Goals (courtesy of Paul Derwent)


- Validate the PIP-II concept and eliminate technical risks
 - CW RFQ
 - Bunch-by-bunch chopper (2 kickers and absorber)
 - MEBT vacuum level and MEBT/HWR interface
 - High-current beam acceleration in HWR and SSR1
 - Complications can be due to beam loss of RFQ tails in SC linac
 - Extinction for the removed bunches better than
 - 10^{-4} – specified by the PXIE Functional Requirement Specification and determined by multi-experiment operation
 - $<10^{-9}$ – as desired by μ -to-e experiment (no formal specification)
- Obtain experience in design and operation of SC proton linac
 - SSR1 cryomodule will be designed and built by Fermilab

PXIE time line (courtesy of Paul Derwent)

- Stage 1 complete – early FY17 (~Nov 2016)
 - Ion source, LEPT, prototype chopper
 - RFQ at full power
 - beginning installation of SSR1 cryomodule
 - SSR1 CM – cold and rf powered, no beam
 - Full MEPT with prototype kickers, (possibly) prototype absorber, temp. dump, bunchers, diagnostics
 - Cryo system
 - Beam delivered to the end of MEPT with nearly final parameters (2.1 MeV, 1 mA CW, 80% arbitrary chopping)
- Stage 2 complete – Mar 2018
 - installation of HWR cryomodule, cold and ready for beam
 - HWR CM – cold and rf powered, no beam
- Stage 3 complete – September 2018
 - Full diagnostics line
 - final MEPT kickers, final 50 kW beam dump, 1-mA CW beam delivered to the dump

MEBT plan (technically driven, with no contingency)

- Aug 2015 – pulsed beam from RFQ
- Nov 2015 – CW beam
- Dec 2015 – Feb 2016 – installation of full – length MEBT
 - With prototype kickers (50 Ohm and 200 Ohm) and 5 kW prototype absorber
 - Final bunching cavities, final magnets, SNS beam dump at the end
 - Incomplete diagnostics (e.g. no wire monitors, extinction monitor, laser wire etc.)
- Mar – Jul 2016- initial MEBT commissioning
 - The main goal is to pass the beam to the chopper to test its elements
 - Make decision on the kicker technology; start the final chopper design
- Aug- Nov 2016 – all cryo work and SSR1 installation
- Dec 2016- Aug 2017 – MEBT characterization
 - In parallel with SSR1 commissioning
- Sep – Dec 2017 – final MEBT installation (concurrent with HWR's)
- FY18 – demonstration of bunch-by-bunch separation



PXIE Deliverable

- Major PXIE deliverable is the first 25 MeV of the PIP-II linac
 - Current plan is to move PXIE (from the ion source through SSR1) from CMTF to the new linac gallery
- Secondary Deliverables (assumed in meeting the major one!)
 - CW RFQ
 - Demonstration of bunch by bunch chopping
 - Vacuum interface between MEBT and Cryo section

PXIE Milestones

Milestone	Estimate
Beam through the LEBT*	Q1 FY15
LEBT Beam Meets Specs	Q2 FY15
LEBT Beam Commissioning Complete	Q3 FY15
Beam through the RFQ*	Q3 FY15
RFQ Commissioning Complete	Q2 FY16
Beam through the MEBT*	Q4 FY16
MEBT Chopper Technology Finalized	Q4 FY16
PXIE Stage 1 Complete*	Q2 FY17
MEBT Beam meets Specs	Q1 FY17
PXIE Stage 2 Complete*	Q4 FY17
Beam through the HWR	Q2 FY18
Beam through the SSR1	Q3 FY18
MEBT Commissioning Complete	Q2 FY17
PXIE Stage 3 Complete*	Q4 FY18
HWR Commissioning Complete	Q4 FY18
SSR1 Commissioning Complete	Q4 FY18
PXIE Beam Commissioning Complete*	Q4 FY18


PXIE Accelerator Operations

- The *PXIE Accelerator Operations* budget supports operations and maintenance of PXIE specific support systems and infrastructure (PXIE specific chillers, hydrogen system, vacuum equipment, etc.) including cost of cryogenes for operations. (Test Facilities – New)
- Philosophy: PIP-II pays to build, Test Facilities Operations pays to operate and maintain

Description	Direct M&S FY14 - actual (\$k)	Direct M&S FY15 (\$k)	Direct M&S FY16 (\$k)	Direct M&S FY17 (\$k)
Cryogenes (Helium & Nitrogen)	0	0	0	150
PXIE-specific water chillers (Ion Source, RFQ, etc.) and Hydrogen system (ion source)	0	0	20	20
RF Operations (High and Low Level)	0	0	15	15
Controls	0	0	15	15
General Operations Support (elec., mech., misc.)	0	0	20	20
Total Direct M&S (\$k)	0	0	70	220
Labor (FTE's)	0.0	0.0	0.5	1.0

A0/HBESL Overview

- A0 is the birthplace of SRF activities at Fermilab
 - Photoinjector – 14 MeV SRF facility for AARD
 - Clean room for parts cleaning, assembly, cavity test prep, and storage
 - ‘North cave’ for SRF cavity tests
 - Coupler test stand (3.9 GHz input couplers)
- Storied history for AARD, PhD’s at Fermilab
- ‘Ground zero’ for many FLASH/ACC39 activities



A0/HBESL Status

- Photoinjector gun repurposed as HBESL
- ‘Capture Cavity 1’ upgraded and to be installed as part of ASTA Injector
- Coupler stand in operation by means of a *Work For Others agreement* with DESY for assembling and conditioning XFEL 3.9 GHz couplers
- Occasional North cave operation
 - 3.9 GHz spare cavity qualification (for DESY/FLASH)
 - 3.9 GHz cavity R&D (single and 9-cell)
 - 2.4 GHz magnetron testing
 - other ‘niche’ tests
- Future of these facilities very murky
 - possible HBESL relocation to IARC
 - 3.9 GHz test capability being developed at IB1/TD
 - A0 to be repurposed
 - Clean room activities (incl. staff) largely moved to CMTF

A0/HBESL Operations

- The *A0/HBESL Operations* budget is minimal in support of HBESL (GARD – Test Facilities) and 3.9 GHz SRF work
- WFO with DESY is full cost recovery

Description	Direct M&S FY14 - actual (\$k)	Direct M&S FY15 (\$k)	Direct M&S FY16 (\$k)	Direct M&S FY17 (\$k)
Cryogenic Operations & Maintenance (3.9 GHz)	0	0	45	0
Consumables for 3.9 GHz SRF tests	0	0	9	0
HBESL RF Support	1	2	2	0
HBESL Laser operations	4	4	4	0
HBESL General Infrastructure/misc.	22	6	6	0
Total Direct M&S (\$k)	27	12	66	0
Labor (FTE's)	0.3	0.2	1.3	0.0

AD Test Facilities Budget Summary

<u>AD Test Facilities Summary</u>		Direct M&S (\$k)	Loaded M&S (23.53% OH)	Direct SWF (FTE)	Loaded SWF (~\$200k/FTE)	FY14 Total (\$k)	FY15 Total (\$k)	FY16 Total (\$k)	FY17 Total (\$k)
<u>Cryogenic Operations</u>									
	FY14	\$603	\$745	10.5	\$2,100	\$2,845			
	FY15	\$506	\$625	10.6	\$2,120		\$2,745		
	FY16	\$524	\$647	16.5	\$3,300			\$3,947	
	FY17	\$545	\$673	16.5	\$3,300				\$3,973
<u>SRF Facilities</u>									
NML Facility Operations									
	FY14	\$278	\$343	3.0	\$600	\$943			
	FY15	\$182	\$225	3.0	\$600		\$825		
	FY16	\$275	\$340	3.3	\$660			\$1,000	
	FY17	\$225	\$278	3.8	\$760				\$1,038
CMTF Facility Operations									
	FY14	\$300	\$371	2.0	\$400	\$771			
	FY15	\$248	\$306	2.3	\$460		\$766		
	FY16	\$350	\$432	3.2	\$640			\$1,072	
	FY17	\$330	\$408	3.4	\$680				\$1,088
MDB Facility Operations									
	FY14	\$239	\$295	2.4	\$480	\$775			
	FY15	\$77	\$95	2.4	\$482		\$577		
	FY16	\$254	\$314	2.6	\$520			\$834	
	FY17	\$14	\$17	3.0	\$600				\$617
<u>Beam Test Facilities Operations</u>									
ASTA Accelerator Operations									
	FY14	\$289	\$357	3.8	\$760	\$1,117			
	FY15	\$214	\$264	2.8	\$560		\$824		
	FY16	\$252	\$311	4.1	\$820			\$1,131	
	FY17	\$360	\$445	4.5	\$900				\$1,345
AO/HBESL Operations									
	FY14	\$27	\$33	0.3	\$50	\$83			
	FY15	\$12	\$15	0.2	\$34		\$49		
	FY16	\$66	\$82	1.3	\$260			\$342	
	FY17	\$0	\$0	0.0	\$0				\$0
PXIE Accelerator Operations									
	FY14	\$0	\$0	0.0	\$0	\$0			
	FY15	\$0	\$0	0.0	\$0		\$0		
	FY16	\$70	\$86	0.5	\$100			\$186	
	FY17	\$220	\$272	1.0	\$200				\$472
<u>MTA Operations</u>									
	FY14	\$69	\$85	0.0	\$0	\$85			
	FY15	\$0	\$0	0.0	\$0		\$0		
	FY16	\$175	\$216	2.2	\$440			\$656	
	FY17	\$355	\$439	3.4	\$680				\$1,119
Total:		\$6,620	\$5,786			\$9,169	\$9,651		

Summary

- Fermilab has a set of unique beam-based test areas that are de-coupled from the main accelerator complex
- DOE has made a significant investment in ASTA/IOTA that is well on its way to showing a return
- PXIE is a well defined program intended to address technical risks for PIP-II
- A0/HBESL support is diminishing, but activities pioneered there still have validity
- Funding plan and schedules reflects these realities, the next couple of years are critical



Thank you....

Backup slides

IOTA Parameters

Nominal kinetic energy	150 MeV e^- , 2.5 MeV p^+
Nominal intensity	e^- : 1×10^9 , p^+ : 1×10^{11}
Circumference	40 m
Bending dipole field	0.7 T
Beam pipe aperture	50 mm dia.
Maximum b-function (x,y)	12, 5 m
Momentum compaction	$0.02 \div 0.1$
Betatron tune (integer)	$3 \div 5$
Natural chromaticity	$-5 \div -10$
Transverse emittance r.m.s.	e^- : $0.1 \mu\text{m}$, p^+ : $2 \mu\text{m}$
SR damping time	0.6s (5×10^6 turns)
RF Voltage, freq.,harmonics	e^- : 1 kV, 30 MHz, 4
Synchrotron tune	e^- : $0.002 \div 0.005$
Bunch length, momentum spread	e^- : 2 cm, 1.4×10^{-4}

IOTA Ring Elements in Hand



Dipole magnets (ordered)



32 quads from JINR (Dubna) received



Vacuum chambers for dipoles (received)



Magnet support stands from MIT (received)

Also:

BPM bodies and electronics


Vacuum system

Dipole power supply


Corrector power supplies

IOTA Nonlinear Magnet

- Joint effort with RadiaBeam Technologies (Phase I and II SBIR)



FNAL Concept: 2-m long nonlinear magnet



RadiaBeam short prototype. The full 2-m magnet is designed and fabricated in Phase II

IOTA Staging – Phase I

Phase I will concentrate on the academic aspect of single-particle motion stability using e- beams

- Achieve large nonlinear tune shift/spread without degradation of dynamic aperture by “painting” the accelerator aperture with a “pencil” beam
- Suppress strong lattice resonances = cross the integer resonance by part of the beam without intensity loss
- Investigate stability of nonlinear systems to perturbations, develop practical designs of nonlinear magnets
- The measure of success will be the achievement of high nonlinear tune shift = 0.25

IOTA Staging – Phase I

- The magnet quality, optics stability, instrumentation system and optics measurement techniques must be of highest standards in order to meet the requirements for integrable optics
 - 1% or better measurement and control of β -function, and 0.001 or better control of betatron phase
- This is why Phase I needs pencil e⁻ beams as such optics parameters are not immediately reachable in a small ring operating with protons
- High quality electron beam at a certain energy and phase-space quality is absolutely essential to characterize the IOTA ring

IOTA Staging – Phase II

After the IOTA commissioning, we will move the existing 2.5 MeV proton/H⁻ RFQ into the ASTA hall to inject protons into the IOTA ring.


$\Delta Q_{SC} = 0.6$ for one-turn injection

*multi-turn injection possible



- Allows tests of Integrable Optics with protons and realistic space charge beam dynamics studies
- Allows space charge compensation experiments
- Unique capability

PXIE layout




~ 40 m long




- CW H- source delivering 5 mA at 30 keV
- LEBT with beam pre-chopping
- CW RFQ operating at 162.5 MHz and delivering 5 mA at 2.1 MeV
- MEBT with integrated wide-band chopper and beam absorbers capable of generating arbitrary bunch patterns at 162.5 MHz, and disposing of 4 mA average beam current
- Low beta superconducting cryomodules: 1 mA to ~25 MeV
- Beam dump capable of accommodating 2 mA at 25 MeV (50 kW) for extended periods.
- Associated beam diagnostics, utilities and shielding

PXIE Current setup: LEBT installed (30 keV)

- All focusing elements, chopper, instrumentation have been installed *except* for the LEBT/RFQ Interface and its ‘scraper’
 - Also, most of the controls, PS... have been moved to their final location
 - The construction and installation of the bend has been delayed until FY16



PXIE MEBT layout: to be built 2015-16



PXIE Summary

- PXIE is a well defined program to address technical risks for PIP-II
 - 25 MeV H- Linac
 - Bunch by bunch chopping
 - Operation of SRF in close proximity to absorber
- Set of milestones and goals
 - focus in FY15 is delivery and commissioning of RFQ
 - focus in FY16 is building out the full MEBT