



## 650 MHz Low Beta Dressed Cavity (Section 6.3,6.4,6.5)

#### Sumit Som, VECC, DAE-SPC

IIFC Joint Review Meeting 4-6 January, 2017 BARC, Mumbai

#### Scope of Work: 6.3: HB650 MHz Dressed Cavity (Joint Project Document – R&D Phase)

Milestone	Major Milestone	Quantity	Delivery date As per signed Joint document
1	Fabricate 1-cell LB650 Cavity	1	30 Sep 2015
	Process and test 1-cell LB650 Cavity at Fermilab		30 Nov 2015
2	Finalize the design of 5-Cell LB650 Cavity		31 Dec 2015
3	Design review of 5-cell LB650 Cavity		31 Jan 2016
4	<ul> <li>a) Fabrication of 1<sup>st</sup> 5-cell LB650 Cavity</li> <li>b) Processing and Vertical testing of 5-cell Cavity</li> <li>c) Dressing LB650 Cavity</li> <li>d) Testing of 1<sup>st</sup> 5-Cell Dressed LB650 at Fermilab</li> </ul>	1	31 Dec 2016 30 Jun 2017 31 Dec 2017 31 Mar 2018
5	<ul> <li>a) Fabrication of 2<sup>nd</sup> 5-cell LB650 Cavity</li> <li>b) Processing and Vertical testing of 5-cell Cavity</li> <li>c) Dressing LB650 Cavity</li> <li>d) Testing of 2<sup>nd</sup> 5-Cell Dressed LB650 at Fermilab</li> </ul>	1	30 Sep 2017 31 Mar 2018 30 Sep 2018 31 Dec 2018





### Scope of Work: 6.4 Helium Vessel and Cavity End group (Joint Project Document – R&D Phase)

Miles tone		Major Milestone	Quantity	Delivery date As per Joint	Remarks
4	-	Desire of COD4 He Vessel	Demo	signed document	
	a)	Design of SSR1 He vessel	Done	Done	
	b)	Design of SSR2 He Vessel	1	30 Jun 2016	
	c)	Design of LB650 He Vessel	1	31 Dec 2015	# 1
	d)	Design of HB650 He Vessel	1	31 Dec 2015	
2	a)	Design of 5-cell LB650 End Group	1	31 Dec 2015	#1
	b)	Design of 5-cell HB650 End Group	1	31 Dec 2015	
3	a)	Fabrication of SSR1 He Vessel	2	31 Mar 2017	
	b)	Fabrication of SSR2 He Vessel	2	31 Mar 2018	
	C)	Fabrication of 5-cell LB650 He Vessel and its interface to the end group	2	30 Sep 2017	# 2
	d)	Fabrication of 5-cell HB650 He Vessel and its interface to the end group DAE	4	30 Apr 2017	

- **# 1** Milestone at 1 and 2 are deliverables from Fermilab
- # 2 Subjected to supply of design inputs from Fermilab by 31 Dec 2015





#### Scope of Work: 6.5: Slow and Fast Tuner (Joint Project Document – R&D Phase)

Miloot		Major Milestone	Quant	Delivery dete	Domorko
winest		wajor whestone	Quant	Delivery date	Remarks
one			ity	As per signed	
				Joint Document	
1	a)	Design of SSR1 Slow and Fast Tuner		Done	
	b)	Design of SSR2 Slow and Fast Tuner		30 Jun 2016	
	c)	Design of LB650 Slow and Fast Tuner		31 Mar 2016	# 3
	d)	Design of HB650 Slow and Fast Tuner		31 Mar 2016	
2	a)	Design of 5-cell LB650 Tuner interface		31 Mar 2016	# 3
	b)	Design of 5-cell HB650 Tuner interface		31 Mar 2016	
3	a)	Fabrication of SSR2 Tuner	2	30 Jun 2018	
	b)	Fabrication of 5-cell LB650 Tuner, motor, readout and its interface to the end group at DAE Laboratories	2	30 Sep 2017	# 4
	c)	Fabrication of 5-cell HB650 Tuner, motor, readout and its interface to the end group at DAE Laboratories	4	30 Sep 2017	

**# 3** Milestone at 1 and 2 are deliverables from Fermilab

# 4 Subjected to supply of design inputs from Fermilab by 31 Mar 2016.





1/4/2017

### IIFC Technical Status: 1-cell LB650

- Single-cell LB650 niobium cavity ,designed and developed by VECC, with the help of Electron Beam Welding (EBW) facility at IUAC, New Delhi
- Cavity was sent to Fermilab/ANL, USA for processing and subsequently testing in Vertical Test Stand at 2K temperature
- □ It achieved a very high accelerating gradient of 34.5 MV/m.
- ❑ Although, as per FRS, the operating accelerating gradient is 17 MV/m with Q0=1.5E+10, the above cavity reached up to 30 MV/m with Q0=1.5E+10.





### **IIFC Technical Status: 1-cell LB650**

#### VTS Test Results of LB650 VECC Single cell cavity



Maximum accelerating Gradient: 34.5 MV/m @2K Accelerating Gradient of 30 MV/m @2K achieved with unloaded cavity quality factor  $Q_0 = 1.5E + 10$ . Cavity could sustain 74MV/m Peak Electric Field  $(E_{pk})$  and 137 mT Peak Magnetic Field  $(B_{pk})$ , with accelerating gradient of 34.5 MV/m @ 2K (-271<sup>0</sup> Celcius).



Single-cell LB650 niobium cavity





#### EM Design

- Cavity parameters optimization to meet FRS
- Design with 2° wall angle & equator and Iris flat considering processing and fabrication issues
- Calculation of Lorentz Force for mechanical analysis (Maximum radiation pressure / Lorentz Force 3.24 kPa at iris region and 0.94 kPa at equator region, at specified energy gain 11.9MeV in703 mm length of 5-cell )





#### **EM Design**



**Monopole Modes** 

1<sup>st</sup> pass band-1450.85 to 1467.82MHz 2<sup>nd</sup> pass band-1656.68 to 1663 MHz 3<sup>rd</sup> pass band-2162.88 to 2185.91 MHz 4<sup>th</sup> pass band-2207.74 to 2234.5 MHz



•Higher order mode analysis( up to 2.5 GHz ) for both longitudinal and transverse modes of LB650 cavity .

•R/Q values for higher order monopole modes and higher order dipole modes are calculated

• R/Q values for higher order monopole modes is less than 5 $\Omega$  for all the passbands

•Multipacting has been found up to 4.8 MV/m.

- Multipacting rate is very high in the region of 2.5MV/m.
- At 4.8MV/m, increase in particle due to multipacting is very low.



Particles after 16ns at Eacc=2.6MV/m (midcell)



Particles vs time at Eacc=2.6MV/m (midcell)





#### **EM** Design

•As per FRS, Bandwidth 65Hz ( $Q_L$ =1x10<sup>7</sup>) and  $Q_0$ >1.5x10<sup>10</sup> •As per FRS, LB650 cavity has to fit the HB650 power coupler •For calculating  $Q_{ext}$  for the coupler with LB650 cavity, Coupler dimensions have been taken from a Coupler model available in team center

**Outer** Dia =72.9 mm , inner Dia=12.7 mm and antenna as per the model obtained from teamcenter.



Dimensional	COLD	COLD Dimension	WARM
Parameters	Dimension	Pre-BCP treatment of	Dimension
	(inside)	<b>250 μm</b>	Inside
	(as designed)	(mm.)	(for fabrication)
	(mm.)		(mm.)
Equator radius	194.646	194.396	194.674
Iris radius	41.5	41.25	41.30899
Α	52.14	51.89	51.9642
В	56	55.75	55.82972
а	12.95	13.2	13.21888
b	23.55	23.8	23.83403
Iris radius			
(for end cell)	59	58.75	58.83401
A (for end cell)	53.52	53.27	53.34618
В			
(for end cell)	48	47.75	47.81828
а			
(for end cell)	10.8	11.05	11.0658
b			
(for end cell)	25.7	25.95	25.98711
Equator flat (end cell)	3.79	3.79	3.79542
Iris flat (mid cell)	2.61	2.61	2.613732
Half cell length (L/2)	70.335	70.335	70.43488







### LFD Analysis and df/dP analysis : Stiffener Ring Positioning

Design-A: Single stiffener ring for mid & end cells (R1-mid=70mm, R2-end= 90 mm)



### LFD Analysis and df/dP analysis : Stiffener Ring Positioning

Design B:Two stiffener rings for mid cells & one for end cells (R-mid=70/109mm,R-end=100mm)



As tuner for LB650 has to be compatible to HB650 tuner and for HB650, tuner stiffness is chosen as 68kN/mm, **FRS criteria for LFD is again modified and increased to 1.25 Hz/(MV/m)^2.** So stiffener ring Rmid=70mm/109mm and Rend =100mm , satisfies both the FRS criteria at tuner stiffness=68kN/mm.

value decreases from a high negative value to a lower negative value and saturates Unlike design A, with increase in tuner stiffness, df/dP value decreases from a high negative value (at zero stiffness) to lower negative value, crosses zero before tuner stiffness increases to 10kN/mm and then df/dP starts increasing with the increase of tuner stiffness.



#### **Cavity Stiffness : Stiffener Ring Positioning**

Configuration	Stiffness of Bare cavity (kN/mm)	Stiffness of Bare cavity + Helium Vessel (kN/mm)
Single stiffener at 70 mm for mid-cells & 90 mm for end cells	0.72	1.66
Double stiffeners at 70 mm & 109 mm for mid-cells & single stiffener at 100 mm for end cells	2.353	3.264

### Cavity stiffness value for both the Configuration, satisfy FRS criteria (< 5kN/mm)





#### Issues requiring management attention :Technical & Schedule (6.3: 650 MHz Dressed Cavity and Cryomodule)

### Technical Issues:

1. VECC requested Fermilab to provide information regarding 5-cell cavity fabrication procedure, such as **acceptance criteria** at different stages of fabrication , drawings of different fixtures for frequency measurement of half-cells, and full cavity tuning .

2. Dressing of LB650 cavity is dependent on the design and engineering drawings of LB650 Helium vessel and LB650 slow fast tuner. Fermilab released drawing of Helium vessel and tuner for HB650 on 30th June 2016.

3. Information related to detail acceptance criteria for all the sub systems of dressed cavity is required from Fermilab.

4.Information for procedures, equipment, and infrastructure needed for cavity dressing are also required from Fermilab.





For LB650 helium vessel, HB650 helium vessel documentation is required. some documents of HB650 helium vessel are available and some will be available later. All those documents to be provided to DAE.(Team Centre Document # may be mentioned).

Delivery date for 'Fabrication of 5-cell LB650 He Vessel and its interface to the Endgroup (3c) depends on the actual date of availability of Engineering/Fabrication Drawings for LB650 Helium vessel.





Some documents of HB650 tuner are available and some will be available later. All the tuner documentation to be provided to DAE. (Team Centre Document # may be mentioned)

**The LB650 cavity will use the same Tuner of HB650.** HB650/LB650 tuner design documentation and Engineering/Fabrication Drawings should be provided .(Teamcentre Document # may be mentioned).

Delivery date for 'Fabrication of 5-cell LB650 Tuner, motor, readout and its interface to the end group at DAE Laboratories'(3b) depends on the actual date of the supply of complete Engineering/Fabrication Drawings from Fermilab.





### Issues regarding Addendum II to the Joint Project Document

	А	с	E	F I J K L	
50					
51	EM design of LB650	Deliver	y Dates		
52		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:	
53	Design specifications	Apr. 2017	Apr. 2019	Teamcenter #ED0001834	
54	3D model in MWS or equivalent	Apr. 2017	Apr. 2019	Awailable at request	
55	Details of sim. params. & results	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
56	Detailed Design Report	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
57	Design Review docs. (prelim & final)	N/A	N/A		
58	Notes on design choices & reasons	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
59	Details of multipacting studies	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
60	Calculations of cavity cryogenic load	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
61	Calculations of cavity RF requirement	Apr. 2017	Apr. 2019	Precented in CDR and references therein, draft is available	
62					
63	EM design of HB650	Deliver	y Dates		
64		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:	
65	Design specifications	Apr. 2017	Apr. 2019	Teamcenter #ED0001321	
66	3D model in MWS or equivalent	Apr. 2017	Apr. 2019	Awailable at re	
67	Details of sim. params. & results	Apr. 2017	Apr. 2019	Presented in CD ENIAL-Prototype nhase ???	
68	Detailed Design Report	Apr. 2017	Apr. 2019		
69	Design Review docs. (prelim & final)	N/A	N/A		
70	Notes on design choices & reasons	Apr. 2017	Apr. 2019	Presented in CD	
71	Details of multipacting studies	Apr. 2017	Apr. 2019	Presented in CD	
72	Calculations of cavity cryogenic load	Apr. 2017	Apr. 2019	Presented in CD It is montioned CDP and draf	4
73	Calculations of cavity RF requirement	Apr. 2017	Apr. 2019	Presented in CD IL IS INCILIONED CDR and Uran	L
74					
75	Design of Ring Magnets	Deliver	y Dates	documents are available for LB650	).
76		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:	-
77	Design specifications	N/A	N/A	Those documents to be provided to	~
78	3D model in TOSCA or equivalent	N/A	N/A	Those documents to be provided to	J
79	Details of sim. param. & results	N/A	N/A		
80	Detailed Design Report	N/A	N/A	DAE. (Teamcentre Document # may be	е
81	Design Review docs. (prelim & final)	N/A	N/A		-
82				montioned)	
83	Beam dynamics design (linac+ring)	Deliver	y Dates	mentioned).	
84		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:	
85	Design specifications	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
86	Details of start-to-end sims.	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
87	Error analyses	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
88	Detailed Design Report	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
89	Design Review docs. (prelim & final)	N/A	N/A		
90	Notes on design choices & reasons	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
91	Studies on beam halo & beam loss	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
92	Studies on injection into ring	Apr. 2017	Apr. 2019	Presented in CDR and references therein, draft is available	
93	Optics files	Apr. 2017	Apr. 2019	http://pip2-docdb.fnal.gov:8080/cgi-bin/ShowDocument?docid=119	
0.4					



Table 1.2: Accelerator Physics Design (cont.)

🛟 Fermilab

### Issues regarding Addendum II to the Joint Project Document

	А	В	С	D
1	LB650 Bare Cavity			Ĭ
2		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:
3	FRS			FRS for jacketed cavity only
4	Risk assessment	29-Jun-16	30-Jun-20	RA FNAL requirement only
5	TRS			TRS for jacketed cavity only
				RF Design, prelim mech design,
				multipact sims, thermal/structural
6	Preliminary Design Review Documentation			analysis, etc.
7	3D Models			
8	Engineering drawings			
				Production drawings, production
9	Procurement Readiness Review Documentation			plan incl schedule, etc.
10	Engineering Note(s)			
				Final RF Design, final mech design,
11	Final Design Review Documentation			final thermal/structural analysis,
				Material and welding certs, code
12	Manufacturing Process Documents			requirements, etc.
13	QA Documentation and Travelers			
14	Interface Specification			Required for CM only
15	Operational Readiness Clearance			Required for systems only
16				
17	LB650 Jacketed Cavity		•	
18		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:
19	FRS	26-May-16	30-Jun-20	
20	Risk assessment	29-Jun-16	30-Jun-20	RA FNAL requirement only
21	TRS			
				RF Design, prelim mech design,
				multipact sims, thermal/structural
22	Preliminary Design Review Documentation			analysis, etc.
23	3D Models			
24	Engineering drawings			
				Production drawings, production
25	Procurement Readiness Review Documentation			plan incl schedule, etc.
26	Engineering Note(s)			
				Final RF Design, final mech design,
				final thermal/structural analysis,
27	Final Design Review Documentation			modal analysis, df/dP, LFD, etc.
				Material and welding certs, code
28	Manufacturing Process Documents			requirements, etc.
29	QA Documentation and Travelers			
30	Interface Specification			Required for CM only
31	Operational Readiness Clearance			Required for systems only

RA for LB650 Bare/ Jacketed cavity to be provided to DAE.

Design review needs to be carried out by Fermilab also. So, preliminary design review done and final design review have to be made jointly.





04/01/2017

🛟 Fermilab

### Issues regarding Addendum II to the Joint Project Document

78 Interface Specification

79 Operational Readiness Clearance

4	A	В	с	D
33	LB650 Helium Vessel			
34		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:
35	FRS			FRS for jacketed cavity only
36	Risk assessment			
37	TRS			TRS for jacketed cavity only
38	Preliminary Design Review Documentation			If separate from Jacketed cavity PDR
39	3D Models			
40	Engineering drawings			
41	Procurement Readiness Review Documentation			Production drawings, production plan incl schedule, etc.
42	Engineering Note(s)			Only if different than dressed cavity engineering note.
43	Final Design Review Documentation			for Production)
44	Manufacturing Process Documents			
45	QA Documentation and Travelers			
46	Interface Specification			Required for CM only
47	Operational Readiness Clearance			Required for systems only
48				
49	LB650 Tuner			
51	FRS	20-Apr-16	30-Jun-20	
52	Risk assessment	29-Jun-16	30-Jun-20	RA FNAL requirement only
53	TRS			
54	Preliminary Design Review Documentation	Pischalnik v - not documented		FEA, response analysis, electromechanical controls info, etc.
55	3D Models	0-Jun-16	30-Jun-20	Same design as HB 650 Tuner
56	Engineering drawings	D-Jun-16	30-Jun-20	Same design as HB 650 Tuner
57	Procurement Readiness Review Documentation	-		Production drawings, production plan incl schedule, etc.
58	Engineering Note(s)			
59	Final Design Review Documentation			Final FEA, response analysis, electromechanical controls info, etc. Final for the prototype and final for the production
60	Manufacturing Process Documents			
61	QA Documentation and Travelers			No travelers
62	Interface Specification			Required for CM only
63	Operational Readiness Clearance			Required for systems only
64				
65	LB650 Cryomodule			

33	HB650 Helium Vessel	Deliver	v Dates	
34	indoo neidin vessei	ENAL: Prototype Phase	FNAL: Final Design Phase	Remarks:
35	FRS		, and the second se	FRS for jacketed cavity only
36	Risk assessment			
37	TRS			TRS for jacketed cavity only
38	Preliminary Design Review Documentation	13-Jun-16		If separate from Jacketed cavity PDR
39	3D Models	1-Jul-16	30-Jun-20	
0	Engineering drawings	1-Jul-16	30-Jun-20	
1	Procurement Readiness Review Documentation	31-Mar-17	30-Jun-20	Production drawings, production plan incl schedule, etc.
2	Engineering Note(s)	31-Mar-17	30-Jun-20	Only if different than dressed cavity engineering note.
		2		If separate from Jacketed cavity FDR (one for Prototype, one for
3	Final Design Review Documentation	31-Mar-17	30-Jun-20	Production)
4	Manufacturing Process Documents	31-Dr -17	30-Jun-20	
5	QA Documentation and Travelers	2Dec-17	30-Jun-20	
6	Interface Specification			Required for CM only
7	Operational Readiness Clearance			Required for systems only
8				
9	HB650 Tuner	Deliver	y Dates	
0		FNAL: Prototype Phase	FNAL: Final Design Phase	Remarks:
1	FRS	20-Apr-16	20-Apr-16	
2	Risk assessment	29-Jun-16	29-Jun-16	
3	TRS		30-Jun-20	
4	Preliminary Design Review Documentation	Pischalnikov - not documented		FEA, response analysis, electromechanical controls info, etc.
5	3D Models	30-Jun-16	30-Jun-20	
6	Engineering drewings	30-Jun-16	30-Jun-20	
7	Procurement Readiness Review Documentation	31-Mar-17	30-Jun-20	Production drawings, production plan incl schedule, etc.
8	Engineuring Note(s)	31-Mar-17	30-Jun-20	
1			T I	Final FEA, response analysis, electromechanical controls info,
9	Final Design Review Documentation	31-Mar-17	30 Jun-20	Final for the prototype and final for the production.
0	Manufacturing Process Documents	31-Dec-17	30- un-20	
	QA Documentation and Travelers	31-Dec-17	30-, in-20	No travelers
1	Interface Specification			Required for CM only
2	Interface opeonication			

LB650 helium vessel is classified as deliverable by DAE. But In JD, it was deliverable by Fermilab !!

For LB650 helium vessel design and fabrication, HB650 helium vessel documentation is required. some documents of HB650 helium vessel are available and some will be available later. All those documents to be provided to us.(Team Centre Document # may be mentioned).

	63 O	Operational Readiness Clearance			R	equired for systems only		
	65	For LB650 tur	ner, some j	parts c	of do	ocumentation	is	
D, it	67   68	classified as de	liverable by	DAE. B	ut it	was delivera	ble –	
	69	by Fermilab (as	mentioned i	n JD).			inc	luding cold
lium	70   71						etc.	
8650	72 I 73 I	Some documer	ts of HB650	/LB65	0 tur	er are availa	ble –	
. All	74	and some wi	ll be avail	able la	ater.	All the tu	ner 🔤	cold mass
nt #	75	documentation	to be prov	vided t	to us	. (Team Cer	ntre 📙	
	77	Document # ma	v be mentio	ned)				



Table 5.2: HB650



or preliminary

04/01/2017

design and at final design stages.

Required at CM operations level.

## **Summary: VECC**

 $\Box$ EM design and optimization of stiffener ring position has been done to meet FRS criteria (E<sub>peak</sub>, B<sub>peak</sub>, LFD and df/dP)

□FRS criteria modified by Fermilab for peak magnetic field (from 72 mT to 75mT) and LFD (from 0.8Hz/(MV/m)^2 to 1.25 Hz/(MV/m)^2) on the basis of the design results from VECC.

□ 3-D Modeling, Engineering Drawing, Structural analysis and modal analysis for LB650 cavity are in progress.

□1<sup>st</sup> prototype 1-cell LB650 cavity has been successfully tested in VTS and achieved a record accelerating gradient of 34.5 MV/m.

□Various elements of bare and dressed cavity are developmental in nature requiring long lead time for procurement. Fermilab is requested to communicate information related to detail acceptance criteria, procedures, equipment, and infrastructure needed for cavity development.

Delays in various design, documentation and drawings inputs for helium vessel, tuner etc. and lack of cavity fabrication information will correspondingly delay the schedule of bare cavity and dressed cavity.

Revised schedule has to be discussed and agreed jointly.





#### Scope of Work: 6.3: HB650 MHz Dressed Cavity (Joint Project Document – R&D Phase)

Milest one	Major Milestone	Quan tity	Delivery date As per signed Joint document	New Delivery date (proposed by VECC)	New Delivery date (as per Fermilab's Proposal)
1	Fabricate 1-cell LB650 Cavity Process and test 1-cell LB650 Cavity at Fermilab	1	30 Sep 2015 30 Nov 2015	Completed (30.09.2015) Completed (06 Jul 2016)	
2	Finalize the design of 5-Cell LB650 Cavity		31 Dec 2015	31 Dec 2016 (as per Modified FRS)	
3	Design review of 5-cell LB650 Cavity		31 Jan 2016	31 Jan 2017 (as per Modified FRS)	
4	<ul> <li>a) Fabrication of 1<sup>st</sup> 5-cell LB650 Cavity</li> <li>b) Processing and Vertical testing of 5-cell Cavity</li> <li>c) Dressing LB650 Cavity</li> <li>d) Testing of 1<sup>st</sup> 5-Cell Dressed LB650 at Fermilab</li> </ul>	1	31 Dec 2016 30 Jun 2017 31 Dec 2017 31 Mar 2018	30 June 2018 30 Dec 2018 30 Jun 2019 30 Sep 2019	
5	<ul> <li>a) Fabrication of 2<sup>nd</sup> 5-cell LB650 Cavity</li> <li>b) Processing and Vertical testing of 5-cell Cavity</li> <li>c) Dressing LB650 Cavity</li> <li>d) Testing of 2<sup>nd</sup> 5-Cell Dressed LB650 at Fermilab</li> </ul>	1	30 Sep 2017 31 Mar 2018 30 Sep 2018 31 Dec 2018	31 Mar 2019** 30 Sep 2019** 31 Mar 2020** 30 Jun 2020**	31-Dec 2018 30 Jun 2019 31 Oct 2019 31 Dec 2019

\*\* VECC will try hard to complete R&D phase by 31-Dec-2019, as requested by Fermilab. However, due to some eventualities, it may slip 6 more months as anticipated by VECC.





# Thank You



