

# ProtoDUNE-DP and 3x1x1 Update

#### Status of cryostat




- Membrane completed Sept 21st
- Next internal piping and temporary floor
- Cryostat final cleaning week of November 13th





#### CRP#1 mechanical frame






First Invar frame:

- full size engineering model checked and approved at firm on 29/09/17
- Cutting, assembly and welding procedures OK
- Quality, tolerances and properties were all within specs

G10 frames arrive next week

#### CRP #1 : Anode, LEM


1st prototype anode received and tested. First batch of 5 shipped






Sebastien Murphy ETHZ,

Received 32 LEMS, 25 certified so far cleaning+ QA ongoing in Saclay





#### CRP#1 infrastructure and tooling






Clean room 185 is ~ready. Wire tensioning system has been tested will be shipped to clean room mid-October.

# Drift cage





#### Installation of 1/3rd of the drift cage before the end of the year

- Large amount of work in the past months at UTA for trial assembly of submodules, QA/QC etc.
- Assembly starting November 20th. All parts to arrive before then
- Manpower, infrastructure, tools being organised (CERN, UTA).













#### 3x1x1status






#### 3x1x1 status - CRP HV configuration achieved

In green the field values scanned so far. In orange the field values at most stable conditions.




 $<\frac{dQ}{ds}>_{view_{i}}=F_{share}(view_{i})\times\varepsilon_{extraction}\times G_{LEM}\times\varepsilon_{induction}\times <\frac{dQ}{ds}>_{MIP}$ Sebastien Murphy ETHZ, Dune monthly meeting Oct.6th 2017

#### 3x1x1- status




#### 3x1x1- status


- All reconstructed 3D tracks with a length of 50 cm, starting at the anode or ending at the cathode
- Each entry is the mean of deposited charge for each channel.




LEMs 1,3,10, 12 at lower field



#### 3x1x1 status electron lifetime



Hit charge as a function of the drift length




## Light data



- Results from photon detectors
- PMT stability and gain measurement Scintillation time monitoring Scintillation time vs drift field
- Light charge vs drift field
- PMT trigger rate vs drift field
- S2/S1 light collection vs extraction/amplification fields
- S2 time extension vs drift field

Example S2/S1 as a function of LEM amplification field



Sebastien Murphy ETHZ,


#### 3x1x1status





• During operations we have always stayed below the nominal operating voltages due to trips of the extraction grid. This issue is under investigation.

#### Schedule proposed




detailed day by day schedule for the remaining ~2 weeks of tests. Daily run meetings as of this week

### 3x1x1 LEMs




- single LEM+anode configuration HV tested in dual phase condition before 3x1x1 construction (Nov, 2015) in open dewar + camera. at P=0.989 bar, T=88 K and gas purity ~ 0.5 ppm.
- stable operation up to 31-32 kV/cm. Discharges are uniformly distributed.





 single LEM+anode test ongoing in Saclay in GAr @ 3.3 bar (including new design of 50x50 cm2 LEM with larger clearances on the side)





Tiled LEM configuration to be tested in the 3x1x1

Sebastien Murphy ETHZ,

#### 3x1x1 operation and data collected this summer







- This summer about <u>350 k cosmic events collected</u>. Data of high quality clearly illustrates the state of the art imaging of the dual phase technology.
- Stable 500 V/cm drift field over one meter
- Excellent performance of immersed liquid pump and <u>purity compatible</u> <u>with ms electron lifetime</u>. First time achieved at CERN with membrane cryostat.
- LAr level stable at sub-mm scale.
- <u>First time ever, extraction over 3m<sup>2</sup> area</u> and LEM amplification demonstrated on the 50x50 cm2, which is the final design for DUNE
- <u>Good S/N ratio on two collection views</u> (3 meter and 1 meter strips) even without software noise removal algorithms.