## Fermilab **ENERGY** Office of Science



#### 131.3.10 RF Integration

**RF Systems, Controls, and Instrumentation** 

**Brian Chase** 

**PIP-II** Director's Review

10-12 October 2017

In partnership with: India Institutes Fermilab Collaboration Istituto Nazionale di Fisica Nucleare Science and Technology Facilities Council



# Outline

- Requirements
- Conceptual Design, Maturity
- Scope/Deliverables
- Interfaces
- Technical Progress to Date
- ESH&Q
- Risk
- Cost
- Schedule
- Summary





## About Me:

- Brian Chase:
  - L3 Manager for RF Integration
- Relevant experience
  - 30+ years in accelerator technology development
  - 400 MeV Linac, Main Injector, Tevatron, Recycler, SRF(A0, NML, ILC, LCLS-II)
  - Low Level RF group leader with an experienced team



Charge #1

# **WBS L3 System Requirements**

- LLRF: Maintain proper amplitude and phase control of cavities in order to meet requirements for phase-space painting into the booster
  - Provide system to deliver amplitude stability to 0.01% and phase stability to 0.01°
  - Provide for resonance control for RFQ and SRF cavities
  - Provide distributed phase-locked reference signals at 1300 MHz (for instrumentation), 650 MHz, 325 MHz, and 162.5 MHz.
  - Provide system that supports pulsed or CW modes
- Chopper Driver: Beam pattern generator control
  - Provide signals necessary for beam transfer to Booster
  - Define chopper pattern, drive and regulate beam chopper waveforms
- RFPI: Provide RF protection and interlocks
  - Provide protection to cavities, and RF systems from RF related issues
- All Systems provide diagnostic waveforms through the control system and interface with the Machine Protection System (MPS)



# **Conceptual Design and Design Maturity**

	Frequency [MHz]	Number of RF cavities	Amplifiers per Cavity	Pulsed / CW	Amplifier power [kW]	Number of 4-cavity stations
RFQ	162.5	1	2	CW	75	1 (special)
Bunching Cavities	162.5	4	1	CW	3	1
HWRs	162.5	8	1	CW	3,7	2
SSR1s	325	16	1	Pulsed	7	4
SSR2s	325	35	1	Pulsed	20	9
LB650s	650	33	1	Pulsed	40	9
HB650s	650	24	1	Pulsed	70	6

- LLRF hardware is compatible for all frequencies and is repeated in racks controlling four cavities
- Each cavity frequency has its own Phase Reference Line and Local Oscillator
- RFPI supports all cavity types



Fermilab




## LLRF Rack layout for PIP-II Front-end

	RACK 200	RACK 201	RACK 202
		HALF-WAVE RESONATORS LLRF	SSR1 CRYOMODULE LLRF
	• MARINA 160	a toront of the second data and a second data	PARTY Annual and a first the
	- · ·	· ·	
	and the second se	A LOCAL DATA AND A LOCAL DATA	None interesting
	017 017 017 017 017		Annalyzer (Construction)
		<u>          :_</u>	<u> </u>
	• •	:	
			0 32 With Reference Dividualise
			• 35 Millio Distribution
			to a second
	-	- គេសសស័សសត្រី -	- 
	a Direct Name	and the second se	
	- 	- 	- - 
	a Almontonian Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia Almontonia A	A Download A Down	
	ுக்கான விலிலிலிலி	······································	
			• Incontract on the second sec
	ASIC MICE //ALA Consultar     Secretaria State		
winder Ander	<u> </u>		

(2) 8 Chanel Receivers
4 Chanel Up-converter
(2) 2 Chanel Controllers
LO and Ref Distribution



## **Conceptual Design and Design Maturity: LLRF**






**‡** Fermilab



## **Conceptual Design and Design Maturity: RFPI**





#### **‡** Fermilab

## **Scope and Deliverables**

Charge #1

• Provide hardware, software, and firmware to satisfy system requirements.



Charge #1

# **Scope and Deliverables**

- Provide hardware, software, and firmware to satisfy system requirements.
- PIP2-IT/CMTS LLRF:
  - Low level RF for all cavities in each test stand
    - Systems for 162.5 MHz cavities is initially supplied by FNAL: DAE/BARC hardware will be integrated
    - All other hardware supplied by DAE/BARC
  - Resonance control for the RFQ and half wave resonators
  - Resonance control support for SSR and elliptical cavities



Charge #1

# **Scope and Deliverables**

- Provide hardware, software, and firmware to satisfy system requirements.
- PIP2-IT/CMTS LLRF:
  - Low level RF for all cavities in each test stand
    - Systems for 162.5 MHz cavities is initially supplied by FNAL: DAE/BARC hardware will be integrated
    - All other hardware supplied by DAE /BARC
    - Resonance control for the RFQ and half wave resonators
  - Resonance control support for SSR and elliptical cavities
- PIP-II LLRF Hardware Deliverables:
  - 8 Channel down-converter (DAE/BARC deliverable)
  - 4 Channel up-converter (DAE/BARC deliverable)
  - Rack power supplies (DAE/BARC deliverable)
  - Resonance control chassis (IIFC deliverable)
  - Field control chassis (DAE/BARC deliverable)
  - Reference line system
  - Chopper pattern generator



## **Scope and Deliverables**

- PIP-II LLRF Software/Firmware Deliverables:
  - Data acquisition firmware (DAE/BARC Deliverable)
  - Field control firmware (DAE/BARC Deliverable)
  - Resonance control integration
  - Software (DAE/BARC Deliverable)
  - Global system control
  - Chopper Waveform Generator
  - Beam-based energy stabilization

#### 12 10/10/17 Brian Chase I RF Integration I RF Systems, Controls, and Instrumentation



#### **‡** Fermilab

## **Scope and Deliverables**

- PIP-II LLRF Software/Firmware Deliverables:
  - Data acquisition firmware (IIFC Deliverable)
  - Field control firmware (IIFC Deliverable)
  - Resonance control integration
  - Software (IIFC Deliverable)
  - Global system control
  - Chopper Waveform Generator
  - Beam-based energy stabilization
- RFPI Deliverables
  - PIP2-IT systems
  - CMTS(IIFC Deliverable)
  - PIP-II all SRF cavities Hardware/Software/Firmware(FNAL and IIFC Deliverable)



#### **‡** Fermilab

## Charge #1

## Interfaces

- LLRF/RFPI:
  - High Level RF: (SSA, directional couplers)
  - Cryomodules: (coupler, cavity, vacuum)
  - Timing/events:
  - Machine protection system:
  - Controls:
  - Booster RF:
  - Instrumentation
    - Global energy stabilization:




#### 🗖 🛟 Fermilab

## **Progress to date: LLRF Systems and Chassis layout**

- Seven joint FRSs Approved (two more near approval)
  - TRS in process
- 8-Channel Down-Converters
  - BARC version is in manufacturing process
- 4-Channel Up-Converters
  - FNAL version tested
  - BARC version is in manufacturing process
- FPGA Board
  - In layout
- ADC-DAC FMC Module
  - Layout
- Resonance Control Chassis
  - Leverage from FNAL LCLS-II design and is in progress

#### **Resonance Control Chassis**





# Progress to date: Open loop transfer function simulation of cavity and controller

-20

-40

-60

Phase (deg) -90-100-


-120

-140

-160

Magnitude

Phase



Max gain Closed-loop bandwidth: ~50 kHz Control system zero: 15 kHz Proportional gain: 1500 Integral gain: 1.44e+08 Nominal gain Closed-loop bandwidth: ~25 kHz Proportional gain: 750 Integral gain: 7e+07

 $10^{2}$ 

10<sup>3</sup>

10<sup>4</sup>

frequency (Hz)

10<sup>1</sup>



10<sup>5</sup>

10<sup>6</sup>


 $10^{2}$ 

Control Cavity

Open loop G

# Progress to date: Total phase noise simulation to SSA from controller and oscillator


#### Closed loop response



# Careful attention to noise terms will allow high controller gains

Code developed for LCLS-II Larry Doolittle LBNL and FNAL

#### Cumulative SSA phase noise voltage




- Cavity: 0.00078° rms
- SSA: 1.04°
- SSA from ADC noise 0.96°



### **Progress to date: Phase-energy Stability Simulations**

- Studying the amplitude and phase regulation requirements and their impact on the LLRF system
  - Study effects of perturbations on the cavities through beam simulations
  - Develop code that performs basic beam dynamics calculations as well as RF feedback simulations to study the interaction between the RF system



Linac output energy sensitivity to single cavity phase errors

Linac output energy sensitivity to phase reference line phase errors at frequency transitions

#### J. Edelen


辈 Fermilab






## **Progress to date**

- With feed-forward beam compensation, the LLRF system achieves the regulation requirements for a short beam pulse
- Right: Demonstration of feed-forward beam loading compensation for a 20 microsecond beam pulse at 5mA
- Bottom: Illustration of amplifier transients
   mitigated by LLRF feedback









## **Progress to date: RFPI**

RFPI Hardware Prototype Delivered by BARC





# ESH&Q

- Almost all of the hazards associated with these systems are electrical in nature and are covered under the codes below listed in the PHAR (docdb# 140):
  - National Electrical Code, NFPA 70
  - OSHA 29 CFR, Part 1910, Subpart S, Electrical
  - Fermilab ESH&Q Manual, Fermilab Electrical Safety Program
- Domestically procured electrical equipment will be National Recognized Testing Lab (NRTL) certified.
- No exposed energy sources above 50V
- QC of IIFC deliverables Visual inspection and 100% verification of modules meeting pre-established specifications



## **Risk: RF Integration**

- Resonance control and field regulation
- Incompatibility in high performance electronic systems
- IIFC LLRF hardware/software does not meet acceptance criteria

Title	Probability	Probability Score	P * Impact (k\$)		Impact Score - Ccet	Impact Score - Schedul 💌	Risk Rank
Resonance control and field regulation	40.00%	4 (H)	700	6.0	2 (M)	3 (H)	3 (High)
Incompatability in high performance electronic systems	60.00%	4 (H)	630	9.0	2 (M)	3 (H)	3 (High)
IIFC LLRF hardware/software does not meet acceptance criteria	50.00%	4 (H)	400	3.8	2 (M)	3 (H)	3 (High)



**‡**Fermilab

# **BOE Summary**



WBS Number	Title	Docdb #
121.3.10.2	Linac – RF-INT Project Management and Coordination	
121.3.10.3.1	Linac – RF-INT – LLRF PIP2IT	
121.3.10.3.2	Linac – RF-INT – LLRF Test Infrastructure	
121.3.10.3.3	Linac – RF-INT – LLRF PIP-II	
121.3.10.4	Linac – RF-INT Reference Line (RL)	
121.3.10.5	Linac – RF-INT – RFPI	



#### **‡** Fermilab

# **Cost Summary**

#### Charge #2

WBS Element	Hours	La	bor (\$000)	Μ	&S (\$000)	Es	t. Uncerta	nity (\$000)	
121.3.10 - Linac - RF power INTegration (RF-INT)	P6 Hours	P6	Base Cost	P6	Base Cost		Total	% of Base	otal Cost I. Uncrty.
121.3.10.2 - Linac - RF-INT - Project Management and Coordination	6,126		973.7		69.6	\$	212.1	20.3%	1,255.4
121.3.10.3 - Linac - RF-INT - Low Level Radio Frequency (LLRF)	42,138	\$	6,150.6	\$	1,828.5	\$	2,471.7	31.0%	\$ 10,450.9
121.3.10.4 - Linac - RF-INT - Reference Line (RefL)	4,881	\$	659.4	\$	358.8	\$	305.5	30.0%	\$ 1,323.7
121.3.10.5 - Linac - RF-INT - InterLocks (IntL)	18,850	\$	2,601.4	\$	1,106.0	\$	1,040.7	28.1%	\$ 4,748.1
Grand Total	71,995	\$	10,385.1	\$	3,363.0	\$	4,030.0	29.3%	\$ 17,778.1
Note: P6 base cost = BOE + overheads and	escalation								

• 121.3.10.3 includes PIP2-IT, Resonance control and PIP-II






# **Cost Drivers and Estimate Maturity**

### Charge #2

**‡** Fermilab



P6 Base Costs = BOE + Overheads + Escalation


#### M&S is covered in part by IIFC



#### 🕻 🛟 🕻 🕻 🕻

## **Cost Profile – P6 Base Cost Only**

## Charge #2




P6 Base Costs = BOE + Overheads + Escalation

#### FY19 and FY20 bump to finish R&D in time to meet IIFC schedule



#### 27 10/10/17 Brian Chase I RF Integration I RF Systems, Controls, and Instrumentation

## Labor Profile – P6 Hours/FTE



FY19 and FY20 bump to finish R&D

# in time to meet IIFC schedule



**‡** Fermilab

#### **‡** Fermilab

# **Schedule – RF power Integration**

ctivity ID		Activity Name						
<b>- 1</b>	121.3.10 Linac	- RF power INTe	gration (RF-INT)					
-	121.3.10.1 Lin	ac - RF-INT - T4 N	lilestones					
	A17750840	Linac - RF-INT - Ir	ntL - PIP2IT - R&DPh: 1	T4 MS - SSR1 Inter	rlocks System Con	missioned before	starting SSR1 F	RF Test
	A17750830	Linac - RF-INT - Ir	ntL - PIP2IT - R&DPh: 1	T4 MS - HWR Inter	locks System Com	missioned before	starting HWR R	F Test
	A17733760	Linac - RF-INT - L	LRF - PIP2IT - R&DPh	T4 MS - SSR1 LL	RF System Commi	ssioned (3m after	start RF Test fo	r SSR1)
	A17733750	Linac - RF-INT - L	LRF - PIP2IT - R&DPh	: T4 MS - HWR LLF	RF System Commis	ssioned (3m after	start RF Test for	r HWR)
	A17733770	Linac - RF-INT - L	LRF - PIP2IT - R&DPh	: T4 MS - 20 Hz Re	esonance Control I	Demostrated (1 ye	ear after LLRF c	ommissioned)
	A17733780	Linac - RF-INT - L	LRF - TI - R&DPh: T4	MS - CMTS LLRF S	System Commissio	ned		
	A17750790	Linac - RF-INT - L	LRF - PIP-II - ConstrP	h: T4 MS - LLRF S	tations Ready For	Installation in High	Bay for WFE	
	A17750820	Linac - RF-INT - F	RefL - PIP-II - ConstrPh	n: T4 MS - RF Refe	rence Line Readv	For Installation		
	A17750800	Linac - RF-INT - L	LRF - PIP-II - ConstrP	h: T4 MS - LLRF S	tations Ready For	Installation in Lina	c Gallery for SR	F
	A17750850	Linac - RF-INT - Ir	ntL - PIP-II - ConstrPh:	T4 MS - Linac SR	F Interlocks System	m Ready For Insta	llation	
	A17733790	Linac - RF-INT - L	LRF - TI - ConstrPh: 1	74 MS - 20 Hz Res	onance Control De	emostarted for 65	0 MHz	
	A17750810	Lines DE INT 1			La Cara de la Caralla	and the second sec	12	
	A11130010	LINAC - RE-INT - L	LRF - PIP-II - ConstrP	h: T4 MS - LLRF S	tations in the Galle	ry ready for integ	ration	
			LRF - PIP-II - ConstrP htL - PIP-II - ConstrPh:					
2017								2025
2017 Q2 Q3	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for int	egration	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	
	A17750860	Linac - RF-INT - Ir 2019	ntL - PIP-II - ConstrPh:	T4 MS - Interlocks	Stations in the Ga	allery ready for inf 2023	egration 2024	



# Summary

- The Low Level RF and RF protection and interlock are leveraged from FNAL and LCLS-II designs and well understood
- The beam energy stability requirements are very tight for a pulsed machine, however, full machine simulations and testing at PIP2-IT show them to be attainable
- There is ongoing work and a plan forward to cover Lorentz force detuning (resonance control)
- We have a good working relationship with our DAE collaborators
- Cost, schedule and risks are understood
- We are ready for CD-1 and look forward to your feedback





## Thank you for your attention!

