



FTBF/ITA Status

Proton PMG/AEM

9 July 2020

ITA Status

- Construction activities have resumed
 - External shielding wall in place
 - Beamline under some vacuum, awaiting stripping foil and alignment
 - Cable pulls and instrumentation upcoming
 - Arranging counting house, penetration filling
- Shielding assessment, user documentation, website, procedures in progress
- Targeting ARR in late August with beam commissioning to follow in September when linac is available
- Initial users focused in CMS and ATLAS, TSWs expected this summer

