Recent Reviews

Mike Wilking DUNE-PRISM Engineering Meeting 24 July 2020









Recent Reviews

- On July 7-9, we had (internal to DUNE) a Near Detector Conceptual Design Review
 - <u>https://indico.fnal.gov/event/43949/timetable/</u>
 - DUNE collaborators were asked to assess whether we were at a 30% Conceptual Design level
- On July 14-16, we had an Independent Project Review (IPR)
 - DOE-led review of steps toward CD-2 readiness, conducted by external (non-neutrino) reviewers
- On the next few slides are some highlights of the findings, comments, and recommendations relevant to DUNE-PRISM are given from both of the reviews
- After that are a few slides on some of the details we presented
 - Some further refinement may be needed, so we can discuss these today

DUNE CDR Review Highlights

- Findings
 - The PRISM concept has been endorsed by the collaboration and LBNC as required to meet the goal of 3-sigma observation of maximal CPV in the first three years of operation.
 - The technical needs of PRISM are met by commercial rollers and energy chain devices.
- Comments
 - The plans for other automatic interlocks for power supplies etc. for all three detector systems seem to be less well developed than those for personnel safety.
 - It was stated that there is ample space in the energy chains for all pipes and cables. The project should consider sizing these channels with enough spare capacity to accommodate possible future detector needs and upgrades.
 - The cryostat structure is very sensitive to differences in the stiffness of the floor support structure. Also the cryostat could provide highly non-uniform load to the floor support structure.
 - An alternative and more cost effective moving option, not just the rails and rollers could explored.
- Recommendations
 - We suggest to consider with particular care the impact of the deformation of the cryostat to the load of PRISM



IPR Closeout Highlights

- Findings
 - Lateral movement by 30m of the ND-LArTPC and TMS is provided by the Precision Reaction-Independent Spectrum Measurement (PRISM) system.
 - There are currently no KPPs related to PRISM.
- Comments
 - The installation sequence requires SAND to be the first ND detector installed and thus it has the potential to become the ND critical path during installation.
 - The risk registry is incomplete and needs to be expanded to capture all risk exposure, including non-DOE risks.
 - De-scoping of the Near Detector due to budgetary pressures should be avoided given the relevance of the ND for the ultimate physics program. A close interaction between the NSCF and the ND should be maintained to understand and quantify the implications of any change in conventional facilities and beamline on the environmental parameters of the ND hall and the detector.

LBNF/

- Recommendations
 - Develop a strategy to document the Day-1 detector configuration before CD-2
 - Define KPPs for the PRISM system before end of FY2020
 - Develop and maintain a table of parameters for the ND, by early 2021.
 - Update, complete, and actively manage the risk register by the end of FY2020.

- beams is used at T2K (44 mrad off-axis) and NOvA (15 mwpdouff-agistain one subject with our second at item and the second at the
- in neutrino beams with narrower energy distributions than would besides beeved on-axis. The DUNE-different neutrino fluxes.

* PRISM (DUNE Precision Reaction-Independent Spectrum Measurement) ND concept exploits this Key Requirements of the provides ND-M7 Take measurements 0.5-3.0 The ND must be able to move off an additional degree of freedom for constraining systematic uncertainties in neutrino interaction beam axis to take data with

ND-LAr. ND-04 ND-GAr.

LBNF/DUNE

- modeling. These measurements allow for a data-driven determination of the magnation of the between neutrino spectra. DUNE-PRISM
- true and reconstructed energy that is significantly less sensitive tof interestino interaction models.



• ND-C4.3 → Toppon energy and the value of the presence of the second determined of the second drift distance)^{DUW} bein sets the or the pion decay in flight kinematics can be clearly seen.

- ND-T5.6: The placement precision requirement is ±3 cm
- ND-T5.7: Position monitoring requirement is ±1 cm (goal: ±1 mm) ¹⁴ DUNE-PRISM provides a powerful technique to deconvolve the flux and cross section model con-

 - tributions to the event rate, understand the detector response matrix, and minimize effects on the 15
- 07.15.20 16 oscillation and with an average of the ND and oscillated FD fluxes. The DUNE-PRISM 5
 - ¹⁷ capability is described in terms of ND requirements below.

Summary Costs

•	Support Frames are in individual detector BOEs								
	 ND-LAr support frame is in cryostat BOE (131.02.03.03.02) 								
	 Spectrometer frame is in muon spectrometer BOE (131.02.03.04) 								
	 SAND frame needs to be reconfigured -> SAND cost, not US scope 								
Floor Rails are in PRISM BOE									
	- Rails for all three detectors (LAr, Spectrometer, SAND) plus installation is in PRISM BOE (131.02.03.08.02)	\$ 1,071,882							
• Movement System (rollers, control interface, safety system, position sensor, hardware)									
	 ND-LAr movement system plus common tooling is in PRISM BOE (131.02.03.08.02) 	\$ 970,235							
	 Spectrometer movement system is in I&I BOE (131.04.02.02) 	\$ 921,915							
	 SAND Movement system -> SAND cost, not US scope 	N/A							
•	 Energy Chains 								
	- LAr and spectrometer chain procurements plus pre-assembly are in PRISM BOE (131.02.03.08.02)	\$ 379,883							
	 Energy chain cavern wall mounts, assembly, installation are in I&I BOE (131.04.02.02) 	N/A							

Total PRISM Cost: \$3,343,915

PRISM Material Budget in 131.02.03.08.02

Primary Column	Supplier	Unit Cost or Rate/hr	QTY	Total Cost	Quote Year	Estimate Type	Note
0							
FABRICATION OR PROCUREMENT - COST ESTIMATE SHEET							
131.02.03.08.02 PRISM MATERIAL COST	TOTAL COST:			\$2,422,000	year: 2020		
Estimate Quality:							
Quote Attached	91%						
Engineering Estimate	9%						
Material or Procurement Total Cost				\$2,292,400			
MOVEMENT SYSTEM (ND-LAr)				\$970,235			
Hilman Rollers MR200E-20005		\$130,070	6	\$780,420	2020	Quote Attached	
Control System		\$105,295	1	\$105,295	2020	Quote Attached	see quote above, only includes control interface, safety PLC and operational control system part of Stonybrook scope
Position Sensor		\$10,000	1	\$10,000	2020	Engineering Estimate	use laser diodes (e.g. Pinpoint Laser System)
Hilman Bolts and Hardware		\$31	200	\$6,224	2020	Quote Attached	200 M36 bolts 200 mm long, \$31.12 per bolt
Hilman Safety Systems		\$20,000	1	\$20,000	2020	Engineering Estimate	e.g. proximity sensors, flashing lights
Miscellaneous Tooling		\$48,296	1	\$48,296	2020	Engineering Estimate	50,000 plus rounding
HILMAN FLOOR RAILS (ND-LAr, Spectrometer, SAND)				\$1,028,682			
Track System		\$335,294	3	\$1,005,882	2020	Quote Attached	3 track systems for all three detectors
Hilman Epoxy Grout		\$76	300	\$22,800	2020	Quote Attached	500 sqft coverage needed for one detectors, one pail = 6 sqft, anchors part of facility scope
ENERGY CHAIN (ND-LAr, Spectrometer)				\$293,483			
IGUS Chain		\$195,656	1.5	\$293,483	2020	Quote Attached	MPD chains are stock items, less costly (hence factor 1.5)
Vendor Labor or Fabrication Labor Total Cost				\$129,600			
FLOOR RAILS INSTALLATION				\$43,200			
Hillman Roller Installation Trade Labor		\$43,200	1	\$43,200	2020	Engineering Estimate	\$135/hr Trades Tech, 1 month and 2 technicians, 160 hrs per month, peak labor in addition to I&I technicians
ENERGY CHAIN ASSEMBLY				\$86,400			rock anchors and mounts are part of installation BOE
Energy Chains Installation Trade Labor		\$86,400	1	\$86,400	2020	Engineering Estimate	\$135/hr Trades Tech, 2 months and 2 technicians, 160 hrs per month, peak labor in addition to I&I technicians



Summary schedule

- System Design
 - Started: Q3 2019
 - Ends: Q2 2022
- CD-3
 - End of Q3 2022
- Procurement and Fabrication
 - Starts: Q3 2024
 - Ends: Q1 2026





Preliminary Risk Analysis

RI-ID	Risk Rank	Title	Risk Mitigations	Prob.
RT-131-ND-018	1 (Low)	Beam Monitor detector delayed	Limit near detector to on-axis operation (no PRISM) until beam monitor is in operation.	20.00%
RT-131-NI-039	1 (Low)	Near Detector PRISM movement system design cannot reach performance requirements	 Design reviews Prototyping 	5.00%

• System consists of standard commercial parts → Low risk design



Off-Axis Travel Distance

- · We should stay vigilant in protecting the offaxis travel distance
- If we lose off-axis range, we lose access to rapidly changing oscillation features at low energy
 - Very high information content region



