

#	Devise/System	Location	Activity	Details	Status
1	VH94	Switchyard	Comissionning	Power supply up and ramping, corrected a problem with Rep Rate limiter that is used for rad safety purposes. Flattop was shortened to fit into the original 7 second window.	Complete
2	D:IB	AP-50	Comissionning	Operational except it needs local reset for tripped charging supplies. Fix being worked on.	Pending
3	C-mag	LINAC	Troubleshootng	Working on making LINAC correctors stop tripping when C-mag pulses.	Pending
4	MS-1 to MS-4	Meson		Abandoned cable mitigation was finished last week. Signoffs are done	Complete
5		G2	Comissionning	Phase rotation measurements on the three power supplies	Pending
6	D:HT209	AP-30	Troubleshootng	D:HT209 Pos Filt Overtemp Faults, lowered Bulk PS Voltage for now, limits di/dt, need 2-3 hours to move D:HT209 and D:HT305 switchers over one slot in switcher crate, will repair broken D:CPSDX30 Bulk PS permit/reset signal at same time, may change filter resistors later	
7	I:Q847	MI-10	Comissionning	Walk through planned for 10.14.2021 by E/E Support will request commisiong time after that is finished.	Pending
8	PSRAC35 & PRAC34	MC-1	Repair	Will not commuincate to ACNET bad control power supply damaged both PSRAC 34 & 35 and at least one DAC module. Checking the other two DAC modules in the PARAC create for damage.	Pending
9	Upper MI-60 power supply	MI-60s	Repair	VCB opened and would not close. OPS chose to access the MI so repair will not be complete until MI is secure.	Pending
10	R:V703	MI-52	Repair	Instead of the PSRAC regulator going to Zero the supply goes into bypass. At the moment the PLC code looks OK need to check the PSRAC TRIP status word, May be a left over from the MP type supplies?	Pending
11	S: G2Bend; S: V424; S:V420; S:CPSG2; S:CPSGB	G2	Modification	Test points added; new breakers; check phase rotation. G2 Bend breaker rating is close. Electrician work is done. Will need safety walk through. Also 2 bulk supplies for correctors: S:CPSG2 and S:CPSGB. Need to secure enclosures G2 and F1. To be commissioned soon.	Pending
12	CPSSX10 and CPSQX10	AP-10	Modification	Safety walk through complete; Changes made to respond to safety walk-through. Supplies needed for studies, not immediate operation. But Delivery Ring people are interested in operating them soon.	Pending
13	I:PPF0	F0	Modification	Added a new 13.8kVac monitor for LOTO at F0. The MADC \$75 create \$78 that it was connected to is not working can not create the new Dabbel entry.	Pending
14	PSRAC 35 & PRAC34	MC-1	Repair	Will not commuincate to ACNET.	Pending
15	New Q847	MI-10	Testing	Need department walk through and then time to connect to the load and commission.	Pending