



LBNC Report : Fermilab Physics Advisory Committee

Summary from the LBNC Meeting March 24-25, 2023



Niki Saoulidou, for the LBNC

June 5th , 2023



Outline

- LBNC Charge and Membership
- LBNC mode of operation and actions
- DUNE Goals
- DUNE and LBNF/DUNE-US News
- DUNE Status and Progress from last LBNC (March 2023)
 - LBNC Executive Summary

LBNC Charge

- The LBNC is charged by the Fermilab Director to provide external scientific peer review and to monitor the technical progress of the International DUNE collaboration, and those aspects of the facility construction that have direct impact on the DUNE experiment, by:

- Evaluating the **scope** of the **DUNE experiment** relating to **scientific objectives** and the **technical capabilities** including scientific computing to meet them. In particular, evaluating and providing assessments regarding the final technical configuration of the Near Detector, including its phased implementation and upgrade options.
- Evaluating the **technical development** and **overall progress** of the entire **international DUNE endeavor** towards the technical design provided in the **approved Technical Design Reports**. Specifically, reviewing the execution and management of the construction plan, including scope, schedule, interfaces with LBNF, and key technical risks and effectiveness of plans to mitigate these risks.
- Providing **review** and **recommendations** on **interface** and **performance issues** with **LBNF**, which could **impact DUNE**. The LBNC scope **does not include** review of **LBNF** or **PIP-II** beyond these relevant interfaces impacting DUNE, as these projects are reviewed through the U.S. project management process.

LBNC Charge cont'd

- **Assessing the validity and appropriateness of the proposed technical design and construction readiness** of the DUNE experiment, through review of the **remaining Technical Design Reports (TDRs)**.
- **Coordinating with and receiving input from the Neutrino Scope Group (NSG)** to be aware of the **overall funding constraints**.
- **Evaluating scope** or other changes to DUNE (e.g. descoping decisions) and proposed solutions by the DUNE collaboration management, within the input and **budget constraints determined** by the **NSG**, and providing **recommendations** from **scientific and technical perspectives**, in order to reach an overall **optimal solution**. These recommendations **shall be presented** to the **RRB** for **discussion** and **approval** by the **funding agencies**.
- **Evaluating** possible **upgrades** to DUNE, their scientific motivation and merit and technical feasibility.
- In executing the above, **LBNC recognizes and acknowledges DOE's special role** with respect to DUNE, compared with the rest of the funding agencies, as **the sole funding agency** of **Fermilab**, the **DUNE host laboratory**. At the same time, **recognizing and acknowledging** the **essential contributions** from all **international partners** and keeping them **engaged** in all **major discussions** and **decisions made**.

Membership

- Chair, Niki Saoulidou (Univ. of Athens)
- Martin Aleksa (CERN)
- Austin Ball (CERN/UKRI)
- Daniela Bortoletto (Oxford)
- Simone Campana (CERN)
- Mark Champion (ORNL)
- Marco Delmastro, Annecy, IN2P3
- Francesco Forti (INFN Pisa)
- Andre de Gouvea, Northwestern
- Alexander Gottberg(U.Victoria/TRIUMF)
- Eric Kajfasz (CPPM)
- Joachim Kopp (CERN)
- Adam Para (FNAL)
- John Parsons (Columbia)
- Marco Rescigno (Roma)
- Paolo Rumerio (Alabama)
- Vadim Rusu (FNAL)
- Brigitte Vachon (McGill University)
- Rainer Wallny (ETH/Cornell)
- Darien Wood (Northeastern U.)
- Joseph Zennamo (FNAL, Sci Sec)

Sub-committees formed **focusing** on the **review** of the **different** **thematics** : *Far detector Vertical Drift, Far Detector Horizontal Drift, Near Detector Complex, Beam, Computing, Simulation and Reconstruction, Physics Reach*

Recent LBNC Meeting and Report

- The **full Meeting Report** from the recent, March 2023, LBNC Meeting is **complete**.
- The **executive summary** that follows is taken from the Closeout presentation given at the end of that meeting.
- **Information related** to the **LBNC activities** can be found at:

<https://lbnc.fnal.gov/>
- **Next LBNC meeting September 6th**

An LBNC Meeting

- LBNC Chair, CRO, DUNE Spokespersons Discussion/Charge ~ 3-4 weeks prior to meeting
- Review of TDRs (i.e. Vertical Drift TDR & Horizontal Drift TDR) and provide feedback
- Hold special reviews (i.e. ND review) requested by the Fermilab Directorate
- **Day 1**
 - Executive Session
 - **Plenary Presentations:** Status of LBNF, DUNE, Far Detectors Near Detector, Computing, Reconstruction-simulation and updated of oscillation analyses
 - Executive Session
- **Day 2**
 - Executive Session
 - **Breakouts (2 hrs)**
 - ✓ Beamline Status and Progress
 - ✓ Vertical Drift Progress
 - ✓ Horizontal Drift Progress
 - ✓ Computing Progress
 - ✓ Near Detector Progress
 - **Meeting LBNC and Spokespersons only (no management)**
 - Executive Session
- **Day 3**
 - **Executive Session/Report Preparation/Discussion**
 - Dry Run of Closeout with Director
 - **Closeout with LBNF/DUNE, Management, DOE**


LBNC, RRB and NSG

- **LBNC Charge:**
 - *Coordinating with and receiving input from the Neutrino Scope Group (NSG) to be aware of the overall funding constraints.*
 - *Evaluating scope or other changes to DUNE (e.g. descoping decisions) and proposed solutions by the DUNE collaboration management, within the input and budget constraints determined by the NSG, and providing recommendations from scientific and technical perspectives, in order to reach an overall optimal solution. These recommendations shall be presented to the RRB for discussion and approval by the funding agencies.*
- **LBNC presented a summary in the :**
 - **March 30th DUNE Resources Review Board (RRB) Meeting**
 - **May 18th Neutrino Scope Group (NSG) Meeting**

DUNE: “Best in Class” neutrino experiment, driven by LBNF and PIP-II

From Lia Merminga, RRB, March 30th 2023


Delivering on LBNF/DUNE is Fermilab’s highest priority



DUNE Phase I and Phase II : Snowmass

| Experiment Stage | Physics Milestone | Exposure | Years |
|------------------|--|---------------|----------|
| | | (kt-MW-years) | (Staged) |
| Phase I | 5σ MO ($\delta_{CP} = -\pi/2$) | 16 | 1-2 |
| | 5σ MO (100% of δ_{CP} values) | 66 | 3-5 |
| | 3σ CPV ($\delta_{CP} = -\pi/2$) | 100 | 4-6 |
| Phase II | 5σ CPV ($\delta_{CP} = -\pi/2$) | 334 | 7-8 |
| | δ_{CP} resolution of 10 degrees ($\delta_{CP} = 0$) | 400 | 8-9 |
| | 5σ CPV (50% of δ_{CP} values) | 646 | 11 |
| | 3σ CPV (75% of δ_{CP} values) | 936 | 14 |
| | $\sin^2 2\theta_{13}$ resolution of 0.004 | 1079 | 16 |

TABLE II. Exposure, in kt-MW-years, and time, in calendar years, required to reach selected physics milestones. The time in years assumes that Phase I is complete at Year 0 and that the Phase II staging scenario described in the text is realized. The range of time in years covers the effect of the beam ramp, with the lower bound corresponding to full 1.2 MW proton beam power at Year 0 and the higher bound corresponding to a scenario where the full power is achieved after 4 years. When no range is provided, the difference between these scenarios is less than one year. Time in years is rounded to the nearest whole year.



arXiv:2203.06100v1 [hep-ex] 11 Mar 2022

| Parameter | Phase I | Phase II | Impact |
|------------|-------------------|----------------------|-------------------|
| FD mass | 20 kt fiducial | 40 kt fiducial | FD statistics |
| Beam power | up to 1.2 MW | 2.4 MW | FD statistics |
| ND config | ND-LAr, TMS, SAND | ND-LAr, ND-GAr, SAND | Syst. constraints |

TABLE I. A description of the two-phased approach to DUNE. ND-LAr, including the PRISM movement capability, and SAND are present in both phases of the ND.

LBNF/DUNE-US: Status and recent achievements

From Lia Meringa, RRB, March 30th 2023

- Far site excavation ~60% complete proceeding on time and on budget
- DOE approved the CD-1R “Reaffirmation” milestone, reaffirming **strong commitment to the project**
- **DOE approved the CD-2/3** milestone for the buildings and site infrastructure (BSI) subproject in SD
- Detector installation begins 2024; fabrication by CERN and partners is underway
- Science starts in 2028, “beam on date” in early 2031
- First draft of DUNE Host Lab Plan completed, final in June
- Next major milestone: FDC CD-2/3 approval



DUNE News and Updates :

From Mary Bishai & Sergio Bertolucci , RRB, March 30th 2023

- **M. Bishai**, Brookhaven National Lab started as **new co-Spokesperson** on Jan 16th, 2023
- DUNE **phase transition toward construction in full swing**, spurred by the **impressive progress** in the **LBNF Far Site work**.
- A very **lively workshop** held on 2-4 Nov. 2022 in Valencia on **Far Detector 3 and 4**.
- **FD2-VD** and **FD1-HD TDR drafts completed** and sent to the LBNC, igniting an extremely fruitful flow of feedbacks.
- **Activities** at the **Neutrino Platform** progressing steadily, **delays** in the **LAr procurement** might **defer beam test to 2024**.
- **Steady progress** on the activities of the **ND complex**.
- **DUNE collaboration Meeting** at **CERN** 23-27 Jan 2023, with **record attendance**.

DUNE News and Updates cont'd :

From Mary Bishai & Sergio Bertolucci , RRB, March 30th 2023

- Studied the **impact** of the **recent developments** of the **Accelerator Complex Evolution**.
- Discussed the draft of the **Community Agreement** with the EB, the IB and the Collaboration, with the goal to **approve** it by next **IB meeting**.
- **Data Challenge 4** executed continuing the **structural work** on DUNE computing framework.
- Progressing in the **update** of our **global simulation/analysis framework**
- **MoU annexes** for **FD1** and **FD2** sent to the **RRB Funding Agencies**.
- Draft proposal to establish a **common fund** for **Construction and Integration(C&I)** submitted to the **Funding Agencies**.
- Established a **working group** to organize the **US DUNE operations funds** needs and management, in **collaboration** with the **FNAL operations organization**.
- Presented our **plans for Phase 2** at the **P5 Town Hall Meeting**

LBNC Executive Summary (1/4)

- LBNC congratulates LBNF/DUNE on the **CD1RR approval** which is a **major accomplishment**.
- LBNC continues to be **very impressed** with the **progress made** by LBNF/DUNE on **all five sub-projects**, both in the Far and the Near Site. LBNC is **concerned** with the **restricted availability** of the **Yates shaft** and the **impact** and **associated risk** this might have during the **project construction phase**.
- LBNC congratulates DUNE on progress made on several fronts: **for completing the FD2-VD TDR** and addressing the first set of comments from the committee, the **advancement of ProtoDUNEs**, the **progress on the ND sub-detector systems**, and the **global simulation, reconstruction and analysis efforts**.
- LBNC commends DUNE for **submitting the MOU Annexes for FD1 and FD2**, and for **initiating the formation of a “common fund” mechanism for Commissioning and Integration**, and later for **Experimental Operations**.

LBNC Executive Summary (2/4)

- LBNC **welcomes** the **formation** of a **dedicated group** that will look into the **strategy** for achieving the **Phase II physics goals** with the **appropriate FD3, FD4, and Near Detector Complex**. The committee would welcome advances of this plan and a refined strategy on how decisions on FD and ND detector technologies will be made. Related to this, LBNC notes that the **success of Phase I** should remain **DUNE's highest priority**, along with **securing all resources** needed for this **effort**.
- LBNC **commends DUNE** on **progress** made on **ProtoDUNE-HD-Module 0**. LBNC **strongly suggests** that **DUNE continues to study** and try to **better understand** the **APA broken wire issues**, with a plan to **develop a viable mitigation strategy**, that would be **sustainable** in the **longer term**. LBNC **is concerned** about the **APA production issues** and urges DUNE to continue to **develop short and long term mitigation plans**, **evaluate** their **performance** and **associated risks**, and **assess possible impacts** on the overall **project schedule** and **cost**. The LBNC fully supports the request for the new resources that will be needed to implement these plans.

LBNC Executive Summary (3/4)

- The committee **congratulates DUNE** for continuing to make **impressive progress on FD-VD prototyping, on advancing the FD-VD design, and improving project planning**. The committee notes that given the **positive developments on LAr supply issues in Europe** DUNE should develop a **timely plan for the order of filling of ProtoDUNE-VD and ProtoDUNE-HD**.
- The committee **commends DUNE** for having **completed the computing CDR, for having designs for most computing components and working implementations for many, and for having successfully completed data challenges for ProtoDUNE-II**. Given that **FD and ND offline software will need major infrastructure work to operate at scale**, LBNC suggests that DUNE starts to **identify and put in place the needed resources**.

LBNC Executive Summary (4/4)

- **LBNC commends DUNE for making substantial and continuing progress on reconstruction and analysis on several fronts: oscillation, low energy physics and BSM searches.** LBNC notes that **DUNE should continue to prioritize the full oscillation analysis that includes ND on axis and off axis measurements,** and make sure the **appropriate resources are identified and put in place** for this. **LBNC urges DUNE to update and communicate the experiment's capabilities on contributing to proton decay searches.**
- **LBNC reiterates the request that LBNF/DUNE conducts a systematic exploration of the availability for all upcoming purchases well in advance of procurement to identify supply chain issues.**

BACKUP


NSG Charge

- The NSG is a review and advisory committee charged by and reporting to the Fermilab Director as well as to the Resources Review Board (RRB). Along with the Long Baseline Neutrino Committee (LBNC) and RRB, the NSG is part of the Deep Underground Neutrino Experiment (DUNE) oversight governance.
- The overall purpose of the NSG is to review the scope completeness, the availability and sufficiency of resources to complete the scope on schedule, and identify any non-technical risks associated with the DUNE program. The primary responsibilities of the NSG include:
 - Evaluating the completeness of the DUNE scope necessary to deliver the detectors, the complete mapping onto the DUNE partners, and verifying there are no scope gaps.
 - Assessing the credibility of the schedule for DUNE, major milestones, and coordination with the LBNF/DUNE-US project schedule.
 - Assessing the appropriateness of the estimate of available resources, including staffing resources and M&S funding for the DUNE experiment, including computing.
 - Reviewing non-technical risks for DUNE, such as supply-chain issues, including proposed levels of cost realism and schedule contingency to address identified strategies for mitigation of those risks.
 - Monitoring DUNE progress against the scope and schedule associated with the Technical Design Reports.
 - Coordinating and receiving input from the LBNC on the overall scientific and technical status of DUNE program.

FD 3 and 4 Timeline

From Mary Bishai & Sergio Bertolucci, RRB, March 30th 2023

Technically Limited Schedule For FD3 and FD2
(assuming copies of FD2)



Earliest installation start in 2029 with FD3 completed in Q4,2034 and FD4 in Q4,2036

DUNE Message to P5

From Mary Bishai & Sergio Bertolucci , RRB, March 30th 2023

- DUNE Phase II (beam+detectors) will be essential to complete the DUNE program as outlined by the 2014 P5: reach 3σ sensitivity for 75% of δ_{CP}
- The DUNE Phase II Far Detector baseline design is based on two vertical-drift LArTPC modules which meets all the requirements needed to reach the full DUNE physics goals. The technically driven schedule for Phase II would have FD4 completed by end of 2036
- Several LArTPC R&D lines have been identified that will enhance the physics performance of the DUNE FDs. Non LArTPC options for FD4 such as WbLS detectors could be considered if they meet the performance requirements of DUNE.
- *DUNE Phase II R&D is already engaging potential partners from the existing effort and attracting new communities.*
- *The enhanced physics potential of DUNE enabled by Phase II far detectors ranges from physics at 10 GeV ($\nu\tau$ appearance) to physics at \sim few MeV (solar ν) and below (DM?)*
- *Reaffirming the US commitment to full DUNE scope would ensure continued support of the international community and the realization a transformational scientific program*

