




U.S. DEPARTMENT OF
ENERGY Office of
Science

Mu2e WBS 5 Muon Beamline CD-2 Director's Review

George Ginther


Muon Beamline Level 2 Manager

7/8/2014



Muon Beamline Orientation

- Muon Beamline Vacuum System
- Muon Beamline Collimators
- Upstream External Shielding
- Muon Stopping Target
- Muon Stopping Target Monitor
- DS Internal Shielding
- Muon Beam Stop
- Downstream External Shielding
- Detector Support & Installation System



Requirements

- Provide end enclosures for muon beamline vacuum spaces
- Maintain pressure inside the Production Solenoid (PS) + Upstream Transport Solenoid (TSu) warm bore at $\leq 10^{-5}$ torr
 - Primary target lifetime
- Maintain pressure inside the Downstream Transport Solenoid (TSd) + Detector Solenoid (DS) warm bore at $\leq 10^{-4}$ torr
 - Detector performance
- Collimators preferentially charge and momentum select muons from the particle beam spiraling downstream from the PS production target
- Reduce beam related backgrounds
 - Suppress antiproton transmission down the beamline
 - Suppress migration of radioactive molecules from PS+TSu to TSd+DS region

Requirements


- Reduce TS superconducting coils from the heat load
- Reduce background rates at detectors to facilitate efficient operation and experiment sensitivity
 - Shielding to reduce rates at the Cosmic Ray Veto
 - Shielding to reduce rates at the tracker
- Efficiently capture muons in the stopping target
 - 40% efficiency or higher without compromising the sensitivity of the detectors and maximizing signal-to-background ratio (including energy resolution degradation due to energy straggling in the stopping target)
- Monitor the number of captured muons at the stopping target
- Absorb the beam that passes through the target in the muon beam stop
 - Reduce this potential source the backgrounds in the detectors generated by the secondaries

Requirements


- Provide mechanical infrastructure to facilitate installation, positioning, alignment, and servicing of the detector train
 - Detector train is composed of the following elements
 - Stopping Target and surrounding shielding (Proton Absorbers)
 - Tracker
 - Calorimeter
 - Muon Beam Stop
 - Detector access requires extracting the detector train from the DS bore
 - Provide 500 μm transverse position reproducibility for the tracker and calorimeter
 - Provide 1mm longitudinal position reproducibility for the tracker and calorimeter
- Provide a mechanical base to support the Cosmic Ray Veto
- Requirements documents are available on the Review web page

WBS 5.2 Muon Beamline Vacuum System Design


- Major Components
 - Enclosures on PS and DS ends
 - Windows
 - Feedthroughs
 - External Vacuum Components
 - Roughing pumps
 - High vacuum pumps
 - Diffusion pumps
 - Piping
 - Seals, instrumentation, valves
 - Controls, Monitoring and Interlocks
- Radiation levels, magnetic fields, gas loads, and shielding requirements must be considered




WBS 5.2 Muon Beamline Collimator Design



- COL 1, COL3u and COL 3d are (primarily) copper
- COL 5 is poly
- COL3u and COL3d can be rotated to select positive charge for calibration purposes
- Antiproton window also isolates upstream from downstream vacuum space




WBS 5.4 and 5.9 External Shielding Design




WBS 5.4 and 5.9 External Shielding Design

- PS External shielding
 - Concrete cave
 - 90 tons
 - Cast under PS Hatch and move using rollers on floor track plates




WBS 5.4 and 5.9 External Shielding Design



- TS isolation wall and west wall shielding
 - High density (barite) concrete blocks capped with normal concrete blocks
 - 242 tons high density concrete
 - 48 tons normal density concrete


WBS 5.4 and 5.9 External Shielding Design

- Downstream External Shielding
 - T block downstream cave and independent end cap shielding
 - 409 tons high density (barite) concrete
 - 430 tons normal density concrete





WBS 5.5 and WBS 5.6 Designs

- WBS 5.5 Muon Stopping Target
 - Seventeen 200 μm thick aluminum disks
 - Tungsten wire supports
- WBS 5.6 Muon Stopping Target Monitor
 - Stopping Target Monitor is a germanium detector monitoring delayed photons from the de-excitation of ^{27}Mg created by muon capture on aluminum
 - ^{27}Mg decays to excited ^{27}Al with a 9.5 minute half life
 - Detect 844 keV photon from ^{27}Al transition
 - Germanium detector located outside vacuum volume downstream in low mag filed region
 - Sweeping magnet
 - Beam shutter protects detector from beam flash
 - Additional shielding surrounding detector




WBS 5.7 and WBS 5.8 Designs

- WBS 5.7 Detector Solenoid Internal Shielding
 - 50 mm thick poly covering the downstream end of the TSd cryostat vacuum jacket
 - Inner Proton Absorber
 - 0.5 mm thick
 - Outer Proton Absorber
 - 20 mm thick borated polyethylene
- WBS 5.8 Muon Beam Stop
 - Stainless steel tube supporting polyethylene both inside and outside
 - Hole in the downstream end for line of sight to the muon stopping target monitor



WBS 5.10 Detector Support & Installation System Design




Changes since CD-1

- WBS 5.2 Muon Beamline Vacuum System
 - PS+TSu warm bore maximum operating pressure requirement adjusted from 10^{-1} torr to 10^{-5} torr
 - Requirement to support radiatively cooled primary target
 - Modifications which help address this challenge
 - Isolate outside surface of Heat and Radiation Shield reducing surface area inside volume
 - But introduces another volume to be purged or pumped
 - Explored and dropped poly liner inside TSu warm bore
 - Move upstream high vacuum pump closer
 - Increase duct size for upstream high vacuum pump
 - Plan on dry nitrogen backfills during pump and purge cycle
 - Replace several large seals with welds
 - Should improve reliability particularly in areas that will be difficult to service after operations begin due to high radiation levels anticipated
 - Include potential for additional pumping capacity for TSd+DS warm bore if needed
 - Introduce dry purges and modified transitions plans

Changes since CD-1



- WBS 5.3 Muon Beamline Collimators
 - Collimator locations shifted slightly
 - Additional optimization of antiproton suppression
 - Introduced an antiproton window in the vicinity of COL1
 - Refined geometry of antiproton window at the TSu/TSd interface
 - Added a lip on the downstream edge of the COL1 graphite liner
 - Now anticipate mag field instrumentation inside the collimators
- WBS 5.4 and 5.9 External Shielding
 - Introduce PS external shielding (90 tons)
 - Make TS isolation more robust
 - 240 tons of hand stacked blocks now 249 tons barite blocks and 48 tons concrete blocks
 - Increase shielding around DS from 18 inches thick to 36 inches thick
 - And include high density concrete around stopping target
 - Extend cave to surround TSd (entirely high density concrete)
 - Minimize cracks in downstream cave (T-block design)



Changes since CD-1

- WBS 5.6 Muon Stopping Target Monitor
 - Change to delay gamma signal
 - Introduce beam shutter
- WBS 5.7 Detector Solenoid Internal Shielding
 - Inner Proton Absorber length reduced
 - Introduce Outer Proton Absorber
 - 0.4 tons additional borated polyethylene
- WBS 5.5 Muon Stopping Target
 - Outer Proton Absorber surrounds Muon Stopping Target complicating support
- WBS 5.8 Muon Beam Stop
 - Optimizing design to enhance performance
 - Support of downstream end transferred from rails to enclosure
 - Reduces number of individual external stands required in detector support and installation system


$^{27}\text{Mg}_{\text{nucl}}$ (844 keV)



Changes since CD-1



- WBS 5.10 Detector Support and Installation System
 - Develop 2nd tier bars in rail alignment system *
 - Based upon experience with rail system mock-up
 - Refined external rail supports design
 - Fewer individual stands should reduce installation/alignment time *
 - Reduced footprint will allow better access to detector train but requires additional floor track plates *
 - Preliminary design of detector support adjustment mechanism
 - Include bore heaters and associated instrumentation to reduce temperature variation inside warm bore
 - Revisit tolerance specifications for positioning of detector elements to optimize cost/performance *
- WBS 5.11 Muon Beamline Integration
 - Substantial development of installation sequence
 - Introduce hydrostatic levels *

• Note * that several of these items might also be considered as examples of value engineering




Value Engineering since CD-1

- Diffusion pumps instead of cryo pumps
- Instrumentation/ports to verify COL3u and COL3d orientation
- Shielding related optimizations
 - Investigate less expensive shielding materials
 - Employ high density concrete instead of copper or stainless steel
 - Increase concrete thickness instead of higher density concrete
 - Eliminate stainless steel frame from DS cave
 - Plan to cast PS external shielding
 - Plan for multiple use of same hydraulic system
- Influence civil construction plans
 - Optimize installation crane coverage, hatch size and locations to streamline shielding installation process (where possible)
 - Floor track plates and trenches
 - Plan for staging area for shielding
 - Increase floor space to facilitate equipment staging
 - Routing of services in the building




Downselects

- Explored and eliminated poly liner within TS warm bore
- Confirmed copper as the material of choice for COL3
- Confirmed poly as the material of choice for COL5
- Explored and eliminated inner neutron absorbers (from DS bore)
- Inner proton absorber
 - Frustum selected over blade configuration
- Explored many different shielding configurations and arrived at a one that addresses detector performance requirements



Muon Beamline Vacuum and Shielding Performance

- Many muon beamline deliverables are particularly sensitive to and dependent upon interfaces with most other subsystems
 - Based upon current gas load and pumping configuration, anticipate after 10 hours
 - PS+TSu pressure 5×10^{-5} torr
 - TSd+DS pressure 6×10^{-4} torr
 - Once outgassing becomes negligible the pressures satisfy the requirements
 - See the CRV presentation in particular for a summary of the current performance of the external shielding





D. Brown Mu2e docdb 3479

Detector Support and Installation System Performance




- Studies at rail system mockup indicate that position measurements are reproducible to within $\pm 25\mu\text{m}$ at seven meters from the laser tracker as measured via the laser tracker
- Reproducibility degrades as a function of distance from the laser tracker.
- The laser tracker device uncertainty is expected to be $\pm 50\mu\text{m}$ at 10 meters.



R. Bossert Mu2e docdb 3037

Remaining work before CD-3

- WBS 5.2 Muon Beamline Vacuum System
 - Verify gas loads to finalize pumping configurations
 - Complete window specifications/designs
 - Finalize enclosure designs
 - Verify feedthroughs
 - WBS 5.3 Collimators
 - Finalize material choices
 - Design COL1 antiproton window
 - Finalize COL3u/COL3d interface region
 - Complete integration of mag field instrumentation
 - WBS 5.4 and 5.9 External Shielding
 - Continue shielding value engineering effort
 - Optimize design of shielding for reliefs
 - WBS 5.5 Muon Stopping Target
 - Complete target design optimizations
- Mu2e** Complete prototype studies





Remaining work before CD-3

- WBS 5.6 Muon Stopping Target Monitor
 - Complete simulations studies of stopping target monitor performance (and shielding) as well as test beam studies
 - Complete infrastructure design
- WBS 5.7 DS Internal Shielding
 - Complete simulations studies/optimization of Proton Absorber performance
 - Prototype Inner Proton Absorber
 - Optimize fabrication technique for Outer Proton Absorber
- WBS 5.8 Muon Beam Stop
 - Complete simulations studies/optimization of MBS
 - Prototype Muon Beam Stop support
- WBS 5.10 Detector Support and Installation System
 - Complete testing of installation system at mockup
 - Complete FEA of deflections
 - Complete weld studies

Refine cable/services management plans

Organizational Breakdown Structure



- J. Brandt, G. Gallo and S. Krave are providing significant additional engineering
- York is contributing to the vacuum system
- Boston University is involved in stopping target and stopping target monitor
- NIU heavily involved in the Muon Beam Stop and Detector Support and Installation System
 - D. Hedin and physics students, N. Pohlman and engineering students (currently L. Martin and U. Okafor)
- APC contributing to MARS simulation effort
- Mu2e collaboration continues to make crucial contributions to development primarily through simulations studies
 - Neutron task force
 - Caltech, Fermilab, LBNL, NIU, Rice, UC Irvine, Virginia, York
- H. Brown Muon Beamline Project Controls

Quality Assurance

- Quality Assurance in the muon beamline efforts will rely about the following tools :
 - Fermilab Quality Assurance Manual
 - Fermilab Engineering Manual
 - Mu2e Quality Assurance Program
 - Documented engineering calculations and drawings
 - reviewed, approved and released
 - Verification of physics simulations
 - Comparisons between MARS and GEANT4
 - Prototypes and mockups as appropriate
 - Documentation of procedures
 - Delivered materials will be inspected for conformance to the specifications

Muon Beamline Project Risks

- **Technical risk** MUON-146 in Mu2e docdb 4320
 - Rate exceeds muon stopping target monitor capability
 - Primary mitigations rely upon ongoing simulation efforts and test beam activities
- **Schedule risk** MUON-138 in Mu2e docdb 4320
 - Detector installation takes longer than anticipated
 - Primary mitigation is to continue refining the installation plan to account for new information and additional insights
 - Plan for parallel installation activities where and as resources permit
 - For example, take measurements for 2nd tier rails prior to delivery of DS to the Mu2e hall
- **Scope risk** MUON-147 in Mu2e docdb 4320
 - Degradation required for calibration
 - Could also impact design of internal shielding

Muon Beamline Transferred Risks

- Additional risks are being mitigated, but will only be realized after project completion, and must consequently be transferred
- Technical (and in schedule...)
 - Significantly larger gas loads in DS warm bore than anticipated
 - Vacuum leak
 - Inadequate pumping speed to maintain required vacuum in PS
 - PS vacuum window failure
 - Detector components move after installation
 - Damage to surrounding elements during shielding installation
 - Shielding installation impacts beamline alignment
 - Background rates in Cosmic Ray Veto higher than anticipated

- To perform muon beamline activities safely will require appropriate planning (JHA), attention to ES&H considerations and FESHM and FRCM requirements
 - Vacuum vessels FESHM 5033
 - Thin windows on the vacuum vessel FESHM 5033.1
 - Possibly beryllium (hazardous materials) FESHM 5052.5
 - Inspection and testing of relief systems FESHM 5031.4
 - Liquid nitrogen FESHM 5030 series
 - Accessing confined space FESHM 5063
 - Possible use of lead (hazardous materials)
 - FESHM 5052.3
 - Beam shutter and other shielding
 - Crane, hoist, and forklift use FESHM 5021
 - Including lifts beyond direct crane coverage
 - Fall Hazards FESHM 5066
 - Magnetic fields FESHM 5062.2
 - Electrical hazards FESHM 5042
 - Fire hazards
 - Hydraulic and perhaps pneumatic systems (and potential stored energy)
 - Radiation hazards FRCM
 - Stopping target monitor calibration source
 - Activation by beam
 - Hazardous waste
 - Cable Trays
 - FESHM 5043
 - And possibly ODH
 - FESHM 5064

Muon Beamline Cost Table (k\$)



	M&S	Labor	Base Cost	Estimate Uncertainty	% Contingency on ETC	Total
475.05.01 Muon Beamline Project Management	71	3,289	3,360	194	7%	3,554
475.05.02 Vacuum System	2,041	1,264	3,305	1,174	37%	4,480
475.05.03 Collimators	725	830	1,555	515	42%	2,070
475.05.04 Upstream External Shielding	1,452	421	1,873	889	47%	2,762
475.05.05 Stopping Target	54	121	175	63	38%	238
475.05.06 Stopping Target Monitor	192	127	319	182	57%	501
475.05.07 Detector Solenoid Internal Shielding	181	211	392	119	34%	511
475.05.08 Muon Beam Stop	433	300	734	206	36%	940
475.05.09 Downstream External Shielding	2,478	826	3,304	1,339	45%	4,642
475.05.10 Detector Support Structure	1,304	1,041	2,344	620	31%	2,965
475.05.11 Systems Integration, Test & Analysis	27	348	375	193	54%	568
475.05.13 Muon Beamline Conceptual Design/R&D	107	1,873	1,980	0	0%	1,980
Risk Based Contingency				499		499
Total	9,065	10,650	19,715	5,993	38%	25,708

Muon Beamline Cost Table (k\$)

	M&S	Labor	Base Cost	Estimate Uncertainty	% Contingency on ETC	Total
475.05.01 Muon Beamline Project Management	71	3,289	3,360	194	7%	3,554
475.05.02 Vacuum System	2,041	1,264	3,305	1,174	37%	4,480
475.05.03 Collimators	725	830	1,555	515	42%	2,070
475.05.04 Upstream External Shielding	1,452	421	1,873	889	47%	2,762
475.05.05 Stopping Target	54	121	175	63	38%	238
475.05.06 Stopping Target Monitor	192	127	319	182	57%	501
475.05.07 Detector Solenoid Internal Shielding	181	211	392	119	34%	511
475.05.08 Muon Beam Stop	433	300	734	206	36%	940
475.05.09 Downstream External Shielding	2,478	826	3,304	1,339	45%	4,642
475.05.10 Detector Support Structure	1,304	1,041	2,344	620	31%	2,965
475.05.11 Systems Integration, Test & Analysis	27	348	375	193	54%	568
475.05.13 Muon Beamline Conceptual Design/R&D	107	1,873	1,980	0	0%	1,980
Risk Based Contingency				499		499
Total	9,065	10,650	19,715	5,993	38%	25,708


Cost Breakdown

Base Costs in AYk\$




Quality of Estimate

Base Costs in AYk\$



- L1 Actual / M1 Existing P.O.
- L2 L.O.E. Task / M2 Procurements for LOE/Oversight Work
- L3 / M3 Advanced
- L4 / M4 Preliminary
- L5 / M5 Conceptual
- L6 / M6 Pre-Conceptual
- L7 / M7 Rough Estimate Pre-Conceptual - Uncommon Work


Labor Resources by FY



Major Milestones

- PS enclosure ready 18-Dec-2018
- All DS enclosure components at FNAL 04-Sep-2018
- All external vacuum system components at FNAL 10-May-2018
- COL1 installed 8-Aug-2018
- COL3u and COL3d installed and tested 31-Jul-2019
- COL5 installed 2-Aug-2019
- Upstream Shielding ready for CD-4 18-Nov-2019
- Stopping Target at FNAL 6-Dec-2018
- Stopping Target Monitor Infrastructure at FNAL 13-Sep-2018
- DS Internal Shielding ready for CD-4 17-Oct-2019
- Muon Beam Stop and Supports at FNAL 31-Jan-2019
- Downstream External Shielding at FNAL 3-Feb-2020
- Detector Train Test Insertion Complete 7-Feb-2020

Schedule




WBS 5 Muon Beamline Summary


- WBS 5 Muon Beamline has a diverse set of responsibilities aimed at supporting efficient and reliable detector operation
 - Muon beamline deliverables are particularly sensitive to and dependent upon interfaces with all other subsystems
- Have made substantial progress since CD-1
 - Many designs have been significantly refined/optimized
 - Preliminary designs meet the requirements
- Finalizing many of the designs will be dependent upon ongoing physics simulations (and in a few cases prototyping)
 - The collaboration continues to make vital contributions to this effort


- Anticipate that many major WBS 5 procurements will be scheduled towards the end of the project

WBS 5.4 Upstream External Shielding



Floor track plate layout










2013/03/07




Accidental CRV rates





- Accidental hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.



Semi-correlated CRV rates





- Semi-correlated hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.



Correlated CRV rates

- Correlated hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.



Labor and Material per FY

in AYk\$

