




---

## Mu2e DOE CD-2 Review: Resonant Extraction L3



Vladimir Nagaslaev


Resonant Extraction L3 Manager

10/22/2014

# WBS 475.02.05 Resonant Extraction System

The scope of the Resonant Extraction Systems includes:


1. Development of the physics model
2. Design, fabrication and installation of:
  - Tune quad magnets (3)
  - Sextupole magnets (6)
  - Dynamic bump correctors (4)
  - Skew quad magnets (2)
  - Electro static septa (2)
  - Spill Monitor (1)
  - RFKO system (1)
  - Spill regulation electronics (1)



Map of Resonant Extraction elements in the Delivery Ring (L=505m)

# Requirements

Slow extraction preserves the time structure of the proton beam circulating in the Delivery Ring



Time structure of the proton beam on target

## Mu2e Proton Beam Requirements (doc-1105)



Parameter	Design	Limit
Length of slow spill period	54 ms	>20 ms
Average intensity per pulse on target	31 Mp	<50 Mp
Maximum variation of pulse intensity on target	±50%	±50%

# Design: Delivery Ring Spill Parameters

Parameter	Value	Units
MI Cycle time	1.333	sec
Number of spills per MI cycle	8	
★ Number of protons per micro-pulse	$3.1 \times 10^7$	protons
Maximum Delivery Ring Beam Intensity	$1.0 \times 10^{12}$	protons
Instantaneous spill rate	$18.5 \times 10^{12}$	protons/sec
Average spill rate	$6.0 \times 10^{12}$	protons/sec
Duty Factor (Total Spill Time ÷ MI Cycle Length)	32	%
★ Duration of each spill	54	msec
Spill On Time per MI cycle	497	msec
Spill Off Time per MI cycle	836	msec
Time Gap between 1 <sup>st</sup> set of 4 and 2 <sup>nd</sup> set of 4 spills	36	msec
Time Gap between spills	5	msec
★ Pulse-to-pulse intensity variation	±50	%
★ Extraction efficiency	98	%

---


- Design

# Design: Main Magnets and Power Supplies


Derived requirements/specs for 3 families of specialized magnets to drive the slow extraction

1. Sextupole magnets
2. Tune ramp quad magnets
3. DEX – dynamic bump correctors


Magnet	Quantity	Integrated gradient excursion	Base* Current, [A]	Max Current Excursion, [A]	Max supply Current [A]	Max $dI/dt$ [A/sec]	Regulation accuracy, %	Regulation stability	Curve accuracy	Ripple, %
Tune Quad	3	0.2 T	0	80	100	16,000	<0.5%	<0.5%	<0.5%	<0.05%
Sextupoles	6	32 T/m	200	+80	300	16,000	<0.5%	<0.5%	<0.5%	<1%
DEX trims	4	0.014 Tm	ND	14	+40	2,800	<1%	<1%	<1%	<1%



Tune quad ramp curve  $I(t)$






Sextupole ramp curve  $I(t)$



DEX bump ramp curve  $I(t)$

# Design: Solution for Magnets and PS

Tune quad magnets : <b>CQA</b>	Sextupole magnets : <b>ISA</b>	Dynamic bump trims: <b>NDB</b>
		
<p><i>Cooling Ring magnets, available in abundance.</i></p> <p><i>Some refurbishing may be needed.</i></p>	<p><i>Existing design of Main Injector sextupoles.</i></p> <p><i>Spare magnets are not available – will be built.</i></p>	<p><i>Debuncher style correctors.</i></p> <p><i>Available in working conditions</i></p>
<p><b>Power supplies</b></p> <p>for all magnet types will be built on the basis of the Booster switch-mode 65A 180 V units</p>		
<p>2 units in parallel 3 independent bulk supplies;</p>	<p>6 units in parallel to provide 300A current for each circuit</p>	<p>Split magnet coils in 2; Upgrade bulk supply to 350V with higher voltage FETs and filter module</p>
<p><b>Status: building PS prototypes and testing magnets with representative ramps will complete the Final design for magnets and their power supplies.</b></p>		

# Design: Electrostatic Septa

## Design considerations for ESS:

1. Foils instead of wires (advantages!)
2. Rad levels → Minimize service time in tunnel and maximize septa lifetime
3. 2 septa straddle the focusing quad Q203




## Main technical challenge:

1. Strive to achieve  $HV > 100\text{kV}$
2. Vacuum conditions in Delivery Ring

## Using prior experience:

1. Building ESS for MI at FNAL
2. Building ES Separators for Tevatron
3. Other labs experience with ESS






# Design: Spill Monitoring


---

- Fast spill rate monitoring is required for effective regulation. A WCM Spill Monitor prototype has been built and tested.
- This device will be used as a working module - no new fabrication is needed.




# Design: RF Knock-Out

- Fast ripples on the spill rate will be regulated with the RF Knock-Out method that employs transverse heating of the beam.
  - Kicker waveform is FM-ed to cover the beam betatron frequency spread.
  - AM is provided by the regulation logic
- 
- Reuse old Tevatron damper kicker as the RFKO device.
  - RFKO beam heating rates have been measured with beam
  - The kicker has been identified, prepped and tested with the beam: **Ready for use.**



# Design: Spill regulation electronics

- Regulation logic is realized in the MVME5500 processor
- Slow regulation (feedforward) to the tune quad ramp
- Fast regulation (feedback) to the RFKO kicker



*Currently we are doing prototyping in order to validate design solutions.  
This will complete the Final Design of Spill Regulation Electronics*

---

# Performance

- Physics Design
- ESS R&D


# Performance: Synergia tracking simulations

## ■ Synergia – state of the art tool


- Model improved since CD1
- All features: DEX, RF, RFKO, aperture, ramping
- Full spill
- Substantially sped up

## ■ Main results:

- Main parameters verified and optimized through the entire spill
- Performance consistent with earlier ORBIT simulations and physics model; no showstoppers within known physics
- RFKO process - heating rates consistent with expected



Extracted beam footprint, DEX bump off




Extracted beam footprint, DEX bump on

Status: Complete  
Mu2e

# Performance: MARS tracking simulations

- Tracking extracted beam with MARS code:
  - ✓ Tracking particles in media and DC fields
  - ✓ Detailed calculations of interaction with materials
  - ✓ Radiation levels, Residual activation, Energy deposition, etc
  - ✓ Essential for beam loss calculations and geometry optimization
- Main outcomes include:
  - ✓ Wires do not have advantage over foils in terms of losses
  - ✓ Fine alignment is important
  - ✓ Performance can be improved by making septa asymmetric
  - ✓ Using a pre-scattering diffuser reduces losses further



Red- 100μ wires; Green- 50μ foils



*Status: Complete*



# Performance: ESS studies

1. FEA field calculations:
  - ✓ Determined optimal geometries with foils and electrodes
2. Prototype-I:
  - ✓ Built a prototype to study mechanical properties, techniques for clamping, stretching, measuring.
  - ✓ Developed a strategy to achieve good performance
3. Prototype-II for HV testing in vacuum:
  - ✓ Testing cave is made available and ready
  - ✓ Old Tevatron separator vessel reused to house the structure
  - ✓ Stage-0 prototype structure fabricated and tests are in progress

*Status: in progress*



- 
- Essential Project information



# Changes since CD-1

---

- *Magnetic septa* have been moved out from our scope as a synergy with g-2 project
- Added new scope to improve performance:
  - *Dynamic bump*
  - *Skew quadrupole magnets*
- Change in the extraction geometry: *flipped direction* as part of integration plan with the Muon Campus

# Value Engineering since CD-1

---

- Used synergy with Main Injector operations in preparations of the septa testing cave at the NWA building.
- Use the prototype WCM as a working instrument
- Reuse existing hardware:
  - ✓ Old style Tevatron damper kicker as RFKO kicker
  - ✓ CQA magnets for tune ramping
  - ✓ NDB magnets for Dynamic Bump
  - ✓ TeV separators for the HV/vac prototyping

# Downselects

---

- The choice of the machine resonance for the slow extraction has been finalized in favor of the third integer one.
- Selection has been made for use of foils in the ESS instead of wires. Milestone has been met.

# Remaining work before CD-3

---

- Complete ESS prototyping studies with HV in vacuum
- Fabricate prototypes of power supplies for each type of ramped magnets and complete magnet testing with representative ramps
- Develop a prototype of the timing module for spill regulation and complete its testing.

# Quality Assurance

---

- QA standards and guidelines
  - Fermilab Integrated QA Program – esh-docdb#2469
  - Fermilab Engineering Manual
  - QA Management Plan for Mu2e Experiment - mu2e-docdb# 677
- Design Level QA
  - Design analysis tools (simulations, FEA)
  - Prototyping, performance tests
  - Beam studies
  - Reviews, reports, communications
- Fabrication and installation QA
  - Built in process QA (written procedures, travelers)
  - Personnel training

# Risks

---

- 6 risk items considered:
  - 1 absorbed in the BL
  - 1 realized
  - 1 mitigated by an external project (AIP)
  - 2 risks transferred to operations
  
- Presently only one item in the Risk Registry (opportunity)

RR index	Risk/ Opportunity	Impact	Probability	Point estimate	Status
203	Opportunity to reuse existing spare sextupoles	Cost	L	\$164k	<b>Current</b>

# ES&H

---


- Radiation hazard during operations and service
- Tunnel hazards during installation
- Specific hazards in the prototype testing area (UV and HV):
  - Testing cave is interlocked and operation protocol is included in the AD operations procedures.
  - LOTO procedure has been written and approved with AD ES&H
- Fermilab Environment, Safety and Health Manual (FESHM)
- Safety practices discussed in the Mu2e Hazard Analysis Report (Mu2e-doc-675).

- 
- Cost & Schedule




# Cost Distribution by L4

Base Cost by L4 (AY \$k)




# Cost Distribution by Resource Type

Base Cost (AY \$k)



# Quality of Estimate


## Base Cost by Estimate Type (AY\$k)




99% of estimate is at Preliminary level or better

# Labor Resources

## FTEs by Discipline



## Labor/Material breakdown



# Cost Table

WBS 2.5 Accelerator Resonant Extraction System

Costs are fully burdened in AY \$k

	Base Cost (AY K\$)			Estimate Uncertainty (on remaining budget)	% Contingency on (on remaining budget)	Total Cost
	M&S	Labor	Total			
475.02.05.01 General Design		403	403	15	143%	418
475.02.05.02 Electrostatic septum (Mechanical)	528	1,999	2,527	939	41%	3,466
475.02.05.03 Magnets	594	320	914	237	26%	1,152
475.02.05.04 Fast Feedback Devices (aka: Spill Monitor)	15	65	79	14	30%	93
475.02.05.05 Fast Feedback	40	233	273	81	41%	354
475.02.05.06 RF Knockout Kicker	143	29	172	60	35%	232
475.02.05.07 Magnet Power Supplies	317	232	550	132	26%	682
475.02.05.08 Technical Documentation		610	610	137	30%	747
Grand Total	1,638	3,889	5,527	1,616	35%	7,143

# Major Milestones

Total 53 tier-5 milestones in the MS dictionary  
14 most significant in the table below

47502.05.001020	T5 - Septum Technology Choice Complete	12-Dec-12
47502.05.03.000500	T5 - Resonant Extraction Magnet Design Complete	26-Feb-14
47502.05.01.001070	T5 - Milestone: Beamline Studies Complete	18-Apr-14
47502.05.05.001105	T5 - Resonant Extraction Fast Feedback Electronics Design Complete	24-Nov-14
47502.05.07.000500	T5 - Resonant Extraction Magnet Power Supply Design Complete	27-Feb-15
47502.05.02.001215	T5 - Resonant Extraction Electro-Static Septum Design Complete	22-May-15
47502.05.001050	T5 - DOE CD-3c Accelerator Resonant Extraction Approval	24-Feb-16
47502.05.03.2.001020	T5 - Start of Resonant Extraction Harmonic Sextupole Magnet Fabrication	3-Oct-16
47502.05.03.2.001095	T5 - Resonant Extraction Harmonic Sextupole Magnet Fabrication Complete	29-Jan-18
47502.05.03.001000	T5 - Resonant Extraction Magnet Installation Complete	30-Oct-18
47502.05.07.001000	T5 - Resonant Extraction Magnet Power Supply Installation Complete	13-Dec-18
47502.05.02.001315	T5 - Resonant Extraction Electro-Static Septum Assembly Complete	11-Jul-19
47502.05.02.001318	T5 - Start Resonant Extraction Electro-static Septum Installation	12-Jul-19
47502.05.02.001350	T5 - Installation of Electrostatic Septum Modules Complete	13-Sep-19


# Schedule

Design

Fabrication

Installation

Off project



# Summary

---

- Resonant Extraction Systems Preliminary Design is complete
- Design of the Resonant Extraction meets the requirements
- The final studies are underway with the high confidence of success
- Cost and schedule estimates are well understood and ready to establish the baseline



# Backup slides





---

# Organizational Breakdown

---

- Key people in the subproject:
  - V. Nagaslaev, AD, L3 Manager
  - C. S. Park, CD, L3 Deputy Manager, Synergia
  - D. Tinsley, AD, Sr. Mechanical Engineer, ESS design
  - P. Prieto, AD, Sr. Electronics Engineer, Spill Controls
  - G. Krafczyk, AD, Sr. Electrical Engineer, Power Supplies
  - TJ Gardner, TD, liaison for magnet production

# Phase space diagrams




# Extracted beam footprint

$$\beta_n := 10 \quad \alpha_n := -1.2 \quad \epsilon_n := 1.1$$

$$x_{e_k} := \sqrt{\beta_n \cdot \epsilon_n} \cdot \cos(\varphi_k) \quad x_{ep_k} := \sqrt{\frac{\epsilon_n}{\beta_n}} \cdot (\sin(\varphi_k) - \alpha_n \cdot \cos(\varphi_k))$$


$$\frac{\text{sampleFilter}(X_{\text{nobump}}, \beta_n, \alpha_n, \epsilon_n)}{\text{rows}(X_{\text{nobump}})} = 0.999$$



$$\beta_b := 18 \quad \alpha_b := -2.7 \quad \epsilon_b := 0.55$$

$$y_{e_k} := \sqrt{\beta_b \cdot \epsilon_b} \cdot \cos(\varphi_k) \quad y_{ep_k} := \sqrt{\frac{\epsilon_b}{\beta_b}} \cdot (\sin(\varphi_k) - \alpha_b \cdot \cos(\varphi_k))$$

$$\frac{\text{sampleFilter}(X_{\text{bump}}, \beta_b, \alpha_b, \epsilon_b)}{\text{rows}(X_{\text{bump}})} = 0.999$$






# Optics of the Debuncher: chromaticity


## Chromaticity:

- Large momentum spread
- 2 families of sextupoles in arcs
- Tunes vs  $\Delta p/p$
- Fit: 6- and 10-pole harmonics in dipoles
- Included in the model



## Chromaticity of functions

No problem for injection matching  
 No dynamic aperture limitation



# Risks

- Presently only one item in the Risk Registry (opportunity)

RR index	Risk/ Opportunity	Impact	Probability	Point estimate	Status
203	Opportunity to reuse existing spare sextupoles	Cost	L	\$164k	<b>Current</b>
025	Need to ramp Delivery Ring sextupoles	Technical	M	--	Mitigated in BL
024	Inability to locate and reuse tooling for ESS	Cost	M	ND	Realized
023	Inacceptable amount of beam left in the DR	Technical	L	--	Mitigated by AIP
022	High Beam Loss	Technical, Schedule	M	--	Transferred
012	Mu2e beam commissioning delayed.	Schedule	L	--	Transferred

# Tune space

