




Mu2e CD-2 Review Target Station

Rick Coleman


L3 Manager Target Station

10/22/2014




WBS 475.02.09 Target Station

- The Target Station
 - proton beam production target
 - heat and radiation shield (HRS)
 - target remote handling system
 - proton beam absorber
 - protection collimator
- There is a WBS task for each of above, plus one for simulations and one for technical documentation (& general support)



Overview of Layout



Requirements

- Mu2e Proton Beam Requirements (DocDB 1105)
 - 3.6×10^{20} protons on target over 3 years to obtain sensitivity
 - Repeat period $> 864\text{ns}$ (lifetime of muons in aluminum stopping target)
 - 6×10^{12} protons/sec at 8 GeV delivered every 1.33 seconds, 0.3 duty factor
 - Transverse Spot Size 0.5 to 1.5 mm (rms), Divergence < 4 mr (rms)
 - For alignment & target scans ± 1 cm and $\pm 0.8^\circ$
 - Low intensity for commissioning and special calibration runs
- Production Target Requirements (DocDB 887)
 - Maximize number of stopped muons (high Z material, small radius target and minimize target support structure material to reduce pion reabsorption)
 - Target Lifetime > 1 year to minimize interruptions to experiment, since target replacement time ~ 1 month
 - Target-Beam Alignment < 0.5 mm transverse, < 10 mr angle

Requirements

- Mu2e Proton Beam Absorber Requirements (DocDB 948)
 - Designed to absorb the primary proton beam and secondary particles left after the production target for normal beam over the experiment lifetime(10 yrs) and full beam power for 10 minutes in an accident condition
 - Placed far enough away from target to eliminate back-scattered particles from entering muon beam channel and allow access for target remote handling
 - No maintenance or service directly over lifetime
 - Maintain surface and ground water contamination below limits
 - Air activation from absorber must be below limits after cooled down
 - Minimize residual radiation during access
 - Shielding for the extinction monitor must be sufficient
- Protection Collimator Requirements (DocDB 2897)
 - With loss monitor instrumentation provide a means to abort the proton beam if it is missteered to provide protection for the solenoid systems
 - Provide an "out" position for target scans

Requirements

Mu2e Production Solenoid (PS) Heat and Radiation Shield (HRS) Requirements (Mu2e-doc-1092- G. Ambrosio, R. Coleman, V. Kashikhin, M. Lamm, M. Lopes, N. Mokhov, J. Popp, V. Pronskikh)

- **Limit Magnet from Heat Load**

Limit the overall dynamic heat load in the PS magnet to less than 100 W.

Limit the instantaneous heat load in any coil of the PS to less than 30 μ W/gm.

- **Prevent radiation damage to PS magnet materials**

Limit dose rate to the superconductor insulation and epoxy to less than 350 kGy/year.

- **Geometry**

The heat shield must have sufficient inner aperture to preserve the muon yield

- **Maintain electrical conductivity of superconducting cables and normal conducting quench stabilizing matrix**


Limit the DPA [†] experienced by the component metals of any PS superconducting cable to less than 4 to 6 $\times 10^{-5}$ DPA/year.

➔ $RRR^* > 100$, Annual warm-up to anneal

[†]DPA = Displacements per Atom

$$*RRR = \frac{\rho_{300K}}{\rho_{4.5K}}$$

Organizational Breakdown




Target Station Team


- Steve Werkema, Vladimir Nagaslaev, Mike Campbell
 - L2 Manager, Deputy and Engineer
- Rick Coleman, Ryan Schultz
 - L3 Manager, Deputy
- Target- Rutherford High Power Targetry Group- Chris Densham, Peter Loveridge, Joe O'Dell, Roger Bennett, Otto Caretta
- Remote Handling- Mike Campbell
- Heat and Radiation Shield- Bartoszek Engineering- Larry Bartoszek
- Proton Beam Absorber and Protection Collimator- Andy Stefanik
- Simulations- V. Pronskikh, N. Mokhov, Y. Eidelman
- Radiation Safety & ES&H – A. Leveling, M. Wolters, D. Hahn
- Project Mechanical Engineer (Integration) - K. Krempez
- Muon Beamline L2 Manager- G. Ginther
- University Collaborators- J. Popp, K. Lynch
- Alignment- H. Friedman

Target Design

L=16 cm r=3.2 mm Tungsten Rod



Doc db 2406
68 pages,
August 2012




Target Design/R&D

STFC Rutherford Appleton Laboratory
High Power Targets group

- Completed Design, Testing, and Prototype work
 - Design shown on previous page
 - spoke tensioner, support ring detailed work
 - Measurements
 - vacuum vessel and equipment setup for testing
 - emissivity measurements at high T (5% verification of literature)
 - lifetime pulsed heating tests (fatigue)-OK for 4 yrs equivalent so far
 - Study of Creep in the Target Support- 6 micron elongation OK
 - Chemical Erosion Study (vacuum quality, oxidation) 1e-3 Torr not good enough, design is 1e-5 Torr
 - Spoke Prototyping (manufacturing, spring tests, adjustments)




**Doc db 4305, 76 pages,
June 2014 (2nd Contract)**



Target Design/R&D

STFC Rutherford Appleton Laboratory
High Power Targets group

- 3rd Contract- started recently
 - Tungsten surface finish versus emissivity characterization
 - SiC coating/surface/oxidation/fatigue R&D, including:
 - Various surface treatment/coating R&D
 - Emissivity measurements of surface coatings
 - Medium vacuum (10^{-4} to 10^{-5} Torr) lifetime testing
 - Pulsed current fatigue testing for shaped test samples (horizontal test)
 - High temperature creep testing of spokes and spring tensioners
 - He cooling feasibility study and preliminary plant specification
 - Optimization of end joints




Thermal Cycles 1500 C

Baking 40 days




Target Remote Handling Design


Mike Campbell/ FNAL



- Tasks
 - Enter Hall from RH room
 - Remove access window
 - Place window in cask
 - Detach/remove target
 - Place old target in cask
 - Obtain new target
 - Latch new target into place
 - Obtain new window
 - Bolt window in place
 - Exit Target Hall



Target Remote Handling Design



Camera with machine vision software


Target Access Window
Upper Servo z-axis

Target Interface Mechanism
Lower Servo z-axis

Target Interface Mechanism
Detailed View

Heat & Radiation Shield Design

Bartoszek Engineering
Larry Bartoszek



Heat & Radiation Shield Design




Figure 4.179

Figure 4.180






Figure 4.181

67° C max



Performance- HRS




MARS Simulations
Vitaly Pronskikh

	Peak DPA/yr* [10 ⁻⁵]	Peak Power Density [μW/g]	Absorbed Dose [MGy/yr]	**Years Before 7 MGy	Dynamic Heat Load [Watts]
Specification	4 to 6	30	0.35	20	100
Performance	2.4	13	0.26	27	24

Proton Beam Absorber Design


Andy Stefanik

Left Section View



Proton
Beam

Fe core 1.5 m x 1.5m x 2 m



forced air cooling

Mu2e




Proton Beam Absorber Design

Andy Stefanik – Doc db 1665


10 Fe Slabs 8" x 59" x 59"

Sheet metal forms used to pour surrounding concrete during civil work




Protection Collimator Design


A. Stefanik




Protection Collimator Design



**NEW CORE ISO VIEW.
STATIONARY PART OF
THE CORE IS GREEN.
MOVING PART OF THE
CORE IS PURPLE.**



NEW CORE CROSS SECTION





Beam Hole
shown in out position

Vacuum Vessel

Changes since CD-1


- Target Remote Handling Hot Cell and manipulator arms changed to current "robot" design



- Move (Overall project beam power reduced by 3x for economics) -> from water-cooled to radiatively cooled target
- Above removes the need for a longer plunger tool as shown on left
- Responsibility of remote handling changed from contractor to FNAL
- Started from discussions of a moveable hot cell
- Minimize need for access through main PS hatch with temporary crane into high radiation area
- Given building layout and large span to reach PS hatch, requires very large crane (\$\$\$)
- Minimize the need for massive shielding for hot cell/ manipulator arms (40 ton shield not shown in picture on left)

Changes since CD-1

- Heat & Radiation Shield



- Mass of Bronze reduced from 41 tons to 31 tons
- Water replaces some Bronze, serves as cooling & neutron shielding
- Shape of Bronze simplified to cone plus cylindrical pipe, original had steps in radius, scalloped region
- Stainless Steel liner -> Vacuum cleaner, vacuum surface area reduced
- Concerns about water cooling lines contact in shield eliminated, number of pipe connections reduced

Value Engineering since CD-1

- Both design changes for Remote handling and HRS described on previous slides were motivated by Value Engineering
- Proton Beam Absorber design simplified, cost effective
 - Machined Al plates for core replaced with "boneyard" steel
 - Much of concrete around core poured in place during civil construction rather than using blocks
- Proton Collimator design simplified, cost effective
 - Motion of block inside vacuum changed, greatly reduces vacuum volume
 - Further work with look at larger reduction in mass of steel used

Value Engineering since CD-1- Rutherford Labs

- here is a list of the value of equipment RAL has used, or in some cases purchased specifically with no cost to the project:
 -
 - 1. Roger's 'little wire' test rig – c.£10k(?) of relevant costs not including pulsed psu
 - 2. Vacuum pumps (turbo + scroll), gauges (Pirani + Penning + Controller/Display) - £9435
 - 3. Pulsed PSU (components and much of the effort) c.£15k
 - 4. DC power supply for emissivity measurements c.£2k
 - 5. Induction PSU for future testing of prototype target £20k
 - 6. Tensile test facility £300k
 - 7. TGA test machine
 - 8. Vac furnace for baking out and stress relieving – Run in a large vacuum furnace @ Culham ~ £500/day (capital cost ~ £50,000 ?)
 - 9. Oscilloscope - £2240
 - 10. DAQ system
 - 11. Optical pyrometer
 - 12. Digital pyrometer - £3175
 - 13. Optical microscope - £5k
 - 14. EDM capital costs (running costs only paid for?) Machine cost ~100k +VAT
 - 15. Laser fin cutting (prototyping)
 - 16. Advanced metrology facilities (3D co-ordinate measuring machine, profilometry, non-contact measuring machine etc) – A number of high value instruments
 - 17. Graphtec datalogger - £2500
 - 18. ANSYS multiphysics license - £45k purchase list price plus £8.4k pa support
 - 19. Residual Gas Analyser – c.£5k

Risks

- **Poor quality vacuum reduces target lifetime due to chemical processes**
 - Erosion of the tungsten rod, supports and spoke material is expected due to oxidation and water vapor-induced corrosion from impurities in the vacuum. It is difficult to predict the erosion rate by these processes at the expected achievable vacuum level of 1×10^{-5} Torr due to uncertainties in the vacuum impurity constituents, uncertainties in the operating temperature as described above, and discrepancies and extrapolations in the data from different sources in the literature.
 - Mitigation strategy is the extensive RAL studies: measuring the effect, testing protective coatings, and exploring He cooling as an alternative.
- **Remote Handling needs redesign and cost increase if we abandon radiatively cooled target**
 - Mitigation strategy is to evaluate our option of above ground remote handling room with crane which has remote handling solution for either radiative or He cooled target.

Remaining work before CD-3

- Complete Proton Beam Absorber and install during civil construction next year
- Complete the HRS assembly and transportation fixture design
- Evaluate the option of an overhead remote handling room with crane coverage added above existing PS hatch
 - Civil bids done with and without underground RH room
 - A first pass of redesign of "robot" into several modules done
 - Detailed discussion with Accelerator Radiation Safety Group started
 - After costs are developed for overhead, planning a review
- Based on completed target R&D, decide on radiation cooled or He cooled target, modifications to RH, minimal if overhead solution is chosen

Quality Assurance

- Every part of the target will be thoroughly prototyped and tested off-line. A complete prototype will then be manufactured. All manufacturing and test methods will be thoroughly documented. The actual target supplied for experimental operation will use the same procedures as were developed for the prototype.
- Target Station sub-systems will be designed and built in accordance with the requirements of the Fermilab Engineering Manual. The design of these systems is monitored by in-progress design review during weekly meetings of the Target Station Group. The in-progress review is followed by a final project review. The design is documented in the requirements and specification documents, CAD model, and drawings. As-built dimensions will be checked against the fabrication drawings. Operation is verified as part of the fabrication process and again after installation.


ES&H

- Mu2e Hazard Analysis Document doc-db 675 covers a complete list of topics
- Two members from ES&H group attend weekly Target Station meetings
- Radiation Safety is particularly important for the Target Station, including:
 - Prompt Dose
 - Residual Dose
 - Contamination
 - Air and Ground Water Activation

Cost Table


	Base Cost (AY K\$)			Estimate Uncertainty (on remaining budget)	% Contingency on (on remaining budget)	Total Cost
	M&S	Labor	Total			
475.02.09.01 Simulations and Calculations	67	1,329	1,396	171	31%	1,567
475.02.09.02 Fabricate Target	1,863		1,863	497	41%	2,360
475.02.09.03 Target Handling	1,177	1,457	2,634	777	33%	3,410
475.02.09.04 Production Solenoid Heat & Radiation Shield	2,632	200	2,831	875	32%	3,706
475.02.09.05 Target Station Proton Beam Absorber		57	57	14	53%	71
475.02.09.06 Solenoid & HRS Protection Collimator	126	201	326	128	42%	454
475.02.09.07 Hatch Shielding Blocks					n/a	
475.02.09.08 Technical Documentation		1,240	1,240	245	22%	1,485
Grand Total	5,863	4,483	10,346	2,706	32%	13,053

Cost Breakdown




- L Labor
- M Material
- N Non-Fermi Labor

475.02.09 Target Station
WBS Level 4
Base Cost in AY \$K




- 475.02.09.01 Simulations and Calculations
- 475.02.09.02 Fabricate Target
- 475.02.09.03 Target Handling
- 475.02.09.04 Production Solenoid Heat & Radiation Shield
- 475.02.09.05 Target Station Proton Beam Absorber
- 475.02.09.06 Solenoid & HRS Protection Collimator
- 475.02.09.07 Hatch Shielding Blocks
- 475.02.09.08 Technical Documentation


Quality of Estimate




Cost Breakdown by FY




FTE's by Discipline



Milestones



Schedule



Mu2e



Summary


- The Target Station Design is well integrated with the Solenoids, Muon Beam line, Civil Construction, and Radiation Safety
- A preliminary design is complete
- A review and choice is needed on the remote handling scheme
- R & D is well underway to decide on target choice- radiative or convection cooled
- We are ready to baseline our schedule

Backup Slides

Milestones

475.02BL-5.09 Target Station			
47502.09.001000	T5 - Target Station Conceptual Design Complete	28-Jun-12 A	T5
47502.09.001010	T5 - Target Station Preliminary Design Complete	30-Apr-14 A	T5
47502.09.05.001040	T5 - MARS Energy deposition for accident case	02-Jun-14*	T5
47502.09.05.001212	T5 - Target Proton Beam Absorber Design Complete	25-Aug-14	T5
47502.09.06.001140	T5 - Protection Collimator Design Complete	5-Nov-14	T5
47502.09.03.001059	T5 - Final Decision on Target Remote Handling Configuration	9-Dec-14	T5
47502.09.02.001250	T5 - Decision on radiation cooled target feasibility and spec. coating / surface	2-Jan-15	T5
47502.09.001020	T5 - Mu2e Target Station- Proton Beam Absorber Installation and Close-out Complete	15-Apr-15	T5
47502.09.001030	T4 - Target Station Final Design Complete	20-Aug-15	T4
47502.09.04.001146	T5 - PS Heat and Radiation Shield Design Complete	20-Aug-15	T5
47502.09.01.001045	T5 - Target Station Final Design Simulations & Calculations Complete	20-Aug-15	T5
47502.09.001040	T5 - DOE CD-3c Accelerator Target Station/HRS Approval	24-Feb-16	T5
47502.09.04.001147	T5 - Start of HRS Procurement	3-Oct-16	T5
47502.09.04.001160	T5 - Advanced procurement plan for HRS Complete	4-Oct-16	T5
47502.09.04.001190	T5 - Readiness review for HRS complete	26-Oct-16	T5
47502.09.04.001230	T5 - Vendor for HRS selected	27-Jan-17	T5
47502.09.03.001150	T5 - Target Handling Final Design Complete	31-Jan-17	T5
47502.09.02.001255	T5 - Proton Target Final Design Complete	21-Apr-17	T5
47502.09.06.001145	T5 - Protection Collimator Procurement Start	2-Oct-17	T5
47502.09.02.001307	T5 - Proton Target Delivered to Fermilab	13-Oct-17	T5
47502.09.06.001265	T5 - Protection Collimator Fabrication Start	14-Nov-17	T5
47502.09.04.001260	T5 - PO issued for HRS	1-Dec-17	T5
47502.09.06.001500	T5 - HRS Protection Collimator Fabrication Complete	27-Jun-18	T5
47502.09.03.001155	T5 - Start Target Handling Procurements	1-Oct-18	T5
47502.09.03.001215	T5 - Start Fabrication of Target Handling System Parts	1-Oct-18	T5
47502.09.03.001245	T5 - Start Assembly of Target Handling System	13-Feb-19	T5
47502.09.04.001375	T5 - Heat and Radiation Shield Ready for Installation	21-Feb-19	T5
47502.09.001050	T5 - Mu2e Heat & Radiation Shield Installation Complete	10-Sep-19	T5
47502.09.04.001395	T5 - Heat and Radiation Shield Installation Complete	10-Sep-19	T5
47502.09.001051	T4 - Mu2e Heat & Radiation Shield Installation Complete	11-Nov-19*	T4
47502.09.001052	T3 - Mu2e Heat & Radiation Shield Installation Complete	11-Dec-19*	T3
47502.09.01.001200	T5 - Target Station Simulations and Calculations Complete	18-Feb-20	T5
47502.09.001070	T4 - Target Station Complete	16-Jul-20	T4
47502.09.001060	T5 - Mu2e Production Target Station Systems Installation and Close-out Complete	16-Jul-20	T5
47502.09.03.001500	T5 - Target Handling Installation Complete	16-Jul-20	T5

Residual Dose PS Hall-





N. Duff, doc db 2717


30 Days Irr, 1 Day Cool	(mrem/hr)
Point 1	596
Point 2	1087
Point 3	32816
Point 4	2269
Point 5	2473
30 Days Irr, 7 Day Cool	
Point 1	55
Point 2	101
Point 3	3035
Point 4	210
Point 5	229
365 Days Irr, 1 Day Cool	
Point 1	692
Point 2	1261
Point 3	38066
Point 4	2631
Point 5	2868
365 Days Irr, 7 Day Cool	
Point 1	147
Point 2	269
Point 3	8105
Point 4	560
Point 5	611

Target Hall Radiation Levels



Residual dose w/concrete and w/ iron, mSv/hr



Proton Beam Through Solenoids




T. Page




Proton Trajectory in Engineering Model

This view looks proton downstream through the holes in the TS and HRS




This view shows the proton beam exiting the target



L. Bartoszek
Check of Trajectory

Other checks by:
A. Stefanik
T. Page
J. Brandt



PS endcap

Beam
trajectory

Target Alignment/Tolerances Summary

Target dimension tolerances

- Target Length = 16 cm \pm 2 mm
- Target Radius = 3 mm \pm 0.1 mm

Alignment of target with respect to PS/HRS

- Replacement target positioning repeatability: \pm 0.25 mm
- Transverse placement w/resp. to PS axis: \pm 5 mm
- Longitudinal placement along PS axis: \pm 10 mm

Alignment of target with respect to the proton beam:

- Transverse beam positioning requirement: \pm 0.5 mm
- Horizontal and vertical angle alignment: \pm 0.2°

Alignment Details

The alignment strategy to accomplish these requirements is:

- The target/supports/mounting must be quite stable and reproducible during target change relative to the PS. The tolerance on the manufactured target rod dimensions should be: length = +/- 2 mm and radius= +/- 0.1 mm. The target position relative to the PS must be stable to about ± 0.25 mm during operation, taking into account distortions due to thermal cycling from ambient conditions when the beam is turned on. The target support structure and remote handling system must allow replacement targets to be placed within about ± 0.25 mm of the first.
- The relative alignment of the target with respect to the PS axis is not as critical as the target-beam alignment. The muon yield is very insensitive to transverse [5] or motion along the z axis up to several cm. There is a potential background for ~ 100 MeV electrons, if the target source is more than 2 cm below the nominal elevation [6]. The relative alignment of the target to the PS axis should be +/- 5 mm transversely and +/- 1 cm along the PS axis.
- The PS axis must be aligned transversely to the proton beam to within: +/- 5 mm in position and +/- 0.2 degrees in angle. The angular requirement is set by the narrow channel available to the proton beam to pass through the transport solenoid entrance beam pipe which is 4.75" inner diameter about 3 m upstream of the target. Given the target z location, this pipe sets an angular acceptance of +/- 1 degree. The muon yield is much less sensitive to the angle [7].

The proton beamline has the ability to adjust the transverse position +/-1 cm and +/- 0.8 degrees at the target. If the alignment moves outside the range allowed by the beamline adjustment then the beam-PS alignment must be corrected.

Proton Beam Absorber Design

