




---

# WBS 5 Muon Beamline Mu2e CD-2 Review

George Ginther

Muon Beamline Level 2 Manager

10/21/2014




# L2 Manager's Previous Experience

---

- Participated in a Fermilab prompt muon triggered charm search (1979-1985)
- Participated in assembly, operation and commissioning of the Fermilab E706 electromagnetic liquid argon calorimeter (1985-1988)
- Physicist-in-charge for Fermilab fixed target experiment E706 from 1988 through completion
- Physicist-in-charge for the SSC GEM Fermilab test beam program (1993)
  - Planned decommissioning of Meson West Spectrometer in anticipation of re-purposing beamline to serve as a GEM test beam and preliminary planning of the test beam installation and operation
- Level 4 for the DØ Run II Fiber Tracker VLPC cassettes (1997-2001)
  - 100000 channels, 5M\$ M&S and team of ~10 people including engineer, techs, post doc and grad students
- Managed the CMS HCAL Motion Table fabrication the H2 beamline at CERN (1997-1999)
- Coordinated commissioning and operation of the DØ fiber tracker and preshower detectors (2001-2003)
- Level 2 co-manager for DØ Run IIb silicon tracker upgrade 2003 through project termination
  - Assisted in converting the successful R&D into the Run IIb Layer 0 project
- DØ Technical Integration Coordinator since 2004
  - Oversight of detector operations and data quality
  - Scheduled and coordinated shutdown activities, installation and commissioning of DØ Run IIb Upgrade project
- Particle Physics Division DØ Experiment Department Head (2007-2012)
  - ~40 department personnel in addition to technical support team
  - Managed department resources and facilities in support of the DØ experiment, the professional growth of the department staff, and other lab priorities as appropriate
- Currently serving as a Guest Scientist in the Technical Division (2012-2015)

# Muon Beamline Orientation



# Requirements

---

- Provide end enclosures for muon beamline vacuum spaces
- Maintain pressure inside the Production Solenoid (PS) + Upstream Transport Solenoid (TSu) warm bore at  $\leq 10^{-5}$  torr
  - Primary target lifetime
- Maintain pressure inside the Downstream Transport Solenoid (TSd) + Detector Solenoid (DS) warm bore at  $\leq 10^{-4}$  torr
  - Detector performance
- Collimators preferentially charge and momentum select muons from the particle beam spiraling downstream from the PS production target
- Reduce beam related backgrounds
  - Suppress antiproton transmission down the beamline
  - Suppress migration of radioactive molecules from PS+TSu to TSd+DS region

# Requirements

---

- Reduce heat load on TS superconducting coils
- Reduce background rates at detectors to facilitate efficient operation and experiment sensitivity
  - Shielding to reduce rates at the Cosmic Ray Veto
  - Shielding to reduce rates at the tracker
- Efficiently capture muons in the stopping target
  - 40% efficiency or higher without compromising the sensitivity of the detectors and maximizing signal-to-background ratio (including energy resolution degradation due to energy straggling in the stopping target)
- Monitor the number of captured muons at the stopping target
- Absorb the beam that passes through the target in the muon beam stop
  - Reduce this potential source the backgrounds in the detectors generated by the secondaries


# Requirements

---

- Provide mechanical infrastructure to facilitate installation, positioning, alignment, and servicing of the detector train
  - Detector train is composed of the following elements
    - Stopping Target and surrounding shielding (Proton Absorbers)
    - Tracker
    - Calorimeter
    - Muon Beam Stop
  - Detector access requires extracting the detector train from the DS bore
  - Provide 500  $\mu\text{m}$  transverse position reproducibility for the tracker and calorimeter
  - Provide 1mm longitudinal position reproducibility for the tracker and calorimeter
- Provide a mechanical base to support the Cosmic Ray Veto
- Requirements documents are available via the Review web page


# WBS 5.2 Muon Beamline Vacuum System Design

- Major Components
  - Enclosures on PS and DS ends
    - Windows
    - Feedthroughs
  - External Vacuum Components
    - Roughing pumps
    - High vacuum pumps
      - Diffusion pumps
    - Piping
    - Seals, instrumentation, valves
  - Controls, Monitoring and Interlocks
- Radiation levels, magnetic fields, gas loads, and shielding requirements must be considered






# WBS 5.2 Muon Beamline Collimator Design




- COL 1, COL3u and COL3d are (primarily) copper
- COL 5 is poly
- COL3u and COL3d can be rotated to select positive charge for calibration purposes
- Antiproton window also isolates upstream from downstream vacuum space






# WBS 5.4 and 5.9 External Shielding Design




# WBS 5.4 and 5.9 External Shielding Design

- PS External shielding
  - Concrete cave
  - 90 tons
  - Cast under PS Hatch and move using rollers on floor track plates




# WBS 5.4 and 5.9 External Shielding Design



- TS isolation wall and west wall shielding
  - High density (barite) concrete blocks capped with normal concrete blocks
  - 242 tons high density concrete
  - 48 tons normal density concrete


# WBS 5.4 and 5.9 External Shielding Design

- Downstream External Shielding
  - T block downstream cave and independent end cap shielding
  - 409 tons high density (barite) concrete
  - 430 tons normal density concrete





# WBS 5.5 and WBS 5.6 Designs

- WBS 5.5 Muon Stopping Target
  - Seventeen 200 $\mu$ m thick aluminum disks
  - Tungsten wire supports
- WBS 5.6 Muon Stopping Target Monitor
  - Stopping Target Monitor is a germanium detector monitoring delayed photons from the de-excitation of  $^{27}\text{Mg}$  created by muon capture on aluminum
    - $^{27}\text{Mg}$  decays to excited  $^{27}\text{Al}$  with a 9.5 minute half life
      - Detect 844 keV photon from  $^{27}\text{Al}$  transition
  - Germanium detector located outside vacuum volume downstream in low magnetic field region
  - Sweeping magnet
  - Beam shutter protects detector from beam flash
  - Additional shielding surrounding detector




# WBS 5.7 and WBS 5.8 Designs

- WBS 5.7 Detector Solenoid Internal Shielding
  - 50 mm thick polyethylene covering the downstream end of the TSd cryostat vacuum jacket
  - Inner Proton Absorber
    - 0.5 mm thick
  - Outer Proton Absorber
    - 20 mm thick borated polyethylene
- WBS 5.8 Muon Beam Stop
  - Stainless steel tube supporting polyethylene both inside and outside
  - Hole in the downstream end for line of sight to the muon stopping target monitor



# WBS 5.10 Detector Support & Installation System Design






# Improvements since CD-1

---

- New Level 2 manager appointed
- WBS 5.2 Muon Beamline Vacuum System
  - Dave Pushka now serving as the Level 3 manager
  - PS+TSu warm bore maximum operating pressure requirement modified from  $10^{-1}$  torr to  $10^{-5}$  torr
    - Requirement to support radiatively cooled primary target
    - Modifications which help address this challenge
      - Isolate outside surface of Heat and Radiation Shield reducing surface area inside volume
        - Introduces another volume to be purged or pumped
      - Explored and dropped poly liner inside TSu warm bore
      - Position upstream high vacuum pump closer to vacuum volume
      - Increase duct size for upstream high vacuum pump
      - Plan on dry nitrogen backfills during pump and purge cycle
  - Replace several large seals with welds
    - Should improve reliability particularly in areas that will be difficult to service after operations begin due to high radiation levels anticipated
  - Include potential for additional pumping capacity for TSd+DS warm bore if needed
  - Introduce dry purges and modified transitions plans

# Improvements since CD-1



- WBS 5.3 Muon Beamline Collimators
  - Collimator locations shifted slightly
  - Additional optimization of antiproton suppression
    - Introduced an antiproton window in the vicinity of COL1
    - Refined geometry of antiproton window at the TSu/TSd interface
    - Added a lip on the downstream edge of the COL1 graphite liner
  - Now anticipate mag field instrumentation inside the collimators
- WBS 5.4 and 5.9 Upstream and Downstream External Shielding
  - Introduce PS external shielding (90 tons)
  - Make TS isolation more robust
    - 240 tons of hand stacked blocks now 249 tons barite blocks and 48 tons concrete blocks
  - Increase shielding around DS from 18 inches thick to 36 inches thick
    - And introduce high density concrete around stopping target
  - Extend cave to surround TSd (entirely high density concrete)
  - Minimize cracks in downstream cave (T-block design)
  - Incorporate penetration to facilitate DS thermosiphon cooling

# Improvements since CD-1

- WBS 5.7 Detector Solenoid Internal Shielding

- Hank Glass now serving as the Level 3 manager
- Inner Proton Absorber length reduced
- Introduce Outer Proton Absorber
  - 0.4 tons additional borated polyethylene
- Introduce TSdA

- WBS 5.5 Muon Stopping Target


- Outer Proton Absorber surrounds Muon Stopping Target complicating support
- Prototyping to refine target support material

- WBS 5.6 Muon Stopping Target Monitor


- Switch to delay gamma signal
- Introduce beam shutter

- WBS 5.8 Muon Beam Stop

- Optimizing design to enhance performance
- Support of downstream end transferred from rails to enclosure
  - Reduces number of individual external stands required in detector support and installation system




$^{27}\text{Mg}_{\text{nucl}} (844 \text{ keV})$



# Improvements since CD-1



- WBS 5.10 Detector Support and Installation System
  - Develop 2<sup>nd</sup> tier bars in rail alignment system \*
    - Based upon experience with rail system mock-up
  - Refined external rail supports design
    - Fewer individual stands should reduce installation/alignment time \*
    - Reduced footprint will allow better access to detector train but requires additional floor track plates \*
  - Preliminary design of detector support adjustment mechanism
  - Include bore heaters and associated instrumentation to reduce temperature variation inside warm bore
  - Revisit tolerance specifications for positioning of detector elements to optimize cost/performance \*
- WBS 5.11 Muon Beamline Integration
  - Substantial development of installation sequence
  - Introduce hydrostatic levels \*

• Note \* that several of these items might also be considered as examples of value engineering



# Value Engineering since CD-1


- Diffusion pumps instead of cryo pumps
- Instrumentation/ports to verify COL3u and COL3d orientation
- Shielding related optimizations
  - Investigate less expensive shielding materials
    - Employ high density concrete instead of copper or stainless steel
    - Increase concrete thickness instead of higher density concrete
  - Eliminate stainless steel frame from DS cave
  - Plan to cast PS external shielding
  - Plan for multiple use of same hydraulic system
- Influence civil construction plans
  - Optimize installation crane coverage, hatch size and locations to streamline shielding installation process (where possible)
  - Floor track plates and trenches
  - Plan for staging area for shielding
  - Increase floor space to facilitate equipment staging
  - Routing of services in the building



# Downselects


---

- Explored and eliminated poly liner within TS warm bore
- Confirmed copper as the material of choice for COL3
- Confirmed poly as the material of choice for COL5
- Explored and eliminated inner neutron absorbers (from DS bore)
- Inner proton absorber
  - Frustum selected over blade configuration
- Explored many different shielding configurations and identified one that addresses detector performance requirements



# Muon Beamline Vacuum and Shielding Performance

- Many muon beamline deliverables are particularly sensitive to and dependent upon interfaces with most other subsystems
  - Based upon current gas load and pumping configuration, anticipate after 10 hours
    - PS+TSu pressure  $5 \times 10^{-5}$  torr
    - TSd+DS pressure  $6 \times 10^{-4}$  torr
    - Once outgassing becomes negligible the pressures satisfy the requirements
  - See the CRV presentation in particular for a summary of the current performance of the external shielding





D. Brown Mu2e docdb 3479



# Detector Support and Installation System Performance



- Studies at rail system mockup indicate that position measurements are reproducible to within  $\pm 25\mu\text{m}$  at seven meters from the laser tracker as measured via the laser tracker
- Reproducibility degrades as a function of distance from the laser tracker.
- The laser tracker device uncertainty is expected to be  $\pm 50\mu\text{m}$  at 10 meters.




R. Bossert Mu2e docdb 3037

# Integration and Interfaces

---

- Muon Beamline has external interfaces to Accelerator, Conventional Construction, Solenoids, Tracker, Calorimeter, CRV, and Trigger & DAQ
- The muon beamline level 3 subsystems each have interfaces to other several muon beamline level 3 subsystems
- The external and internal interfaces are identified and described in the WBS dictionary and the Muon Beamline interface document (docdb 1168).
- Identifying and addressing interfaces and integration is central to muon beamline
  - Bi-weekly muon beamline meetings
  - Regular participation in mechanical and electrical integration meetings
  - Regular participation in accelerator target station, solenoid, CRV and calorimeter meetings
  - Highlight key features at Mu2e Tech Board meetings
  - Participated in conventional construction formal value engineering exercise
  - Review of conventional construction plans (and participated in conventional construction meetings)
  - Formal sign-off between owners of all external interfaces will be part of the final design process

# Muon Beamline Organization



- H. Brown Muon Beamline Project Controls Specialist

- J. Brandt, G. Gallo, S. Krave, and B. Woods are providing significant additional engineering
- York is contributing to the vacuum system
- Boston University is involved in stopping target and stopping target monitor
- NIU involved in the Muon Beam Stop and Detector Support and Installation System
  - D. Hedin and physics students
  - N. Pohlman and engineering students (currently L. Martin and U. Okafor)
- Accelerator Physics Center contributing to MARS simulation effort
- Mu2e collaboration continues to make crucial contributions to development primarily through simulations studies
  - Neutron task force
  - Caltech, Fermilab, LBNL, NIU, Rice, UC Irvine, Virginia, York

# Quality Assurance

---

- Quality Assurance in the muon beamline efforts relies upon the following tools :
  - Fermilab Quality Assurance Manual
  - Fermilab Engineering Manual
  - Mu2e Quality Assurance Program
  - Documented engineering calculations and drawings
    - reviewed, approved and released
  - Verification of physics simulations
    - Comparisons between MARS and GEANT4
  - Prototypes and mockups as appropriate
  - Documentation of procedures
  - Delivered materials will be inspected for conformance to the specifications

# Muon Beamline Project Risks

---

- Risks are being mitigated to the extent possible
- After mitigation, three identified muon beamline related risks remain (at the moderate or higher classification level)
  - All three represent potential threats
    - Muon-138 Detector installation takes longer than anticipated
      - Classified as a high risk due to potential cost impact
    - Muon-146 Rate exceeds muon stopping target monitor capability
      - Classified as a moderate risk
    - Muon-147 Degradation required for calibration
      - Classified as a moderate risk
- One risk has been retired
- Nine risks are being mitigated and the residual risk has been transferred
- Mitigation plans for the identified risks are documented in forms available on docdb, and linked from the Risk Register (docdb 4320)

- To perform muon beamline activities safely will require appropriate planning (JHA), attention to ES&H considerations and FESHM and FRCM requirements
  - Vacuum vessels FESHM 5033
  - Thin windows on the vacuum vessel FESHM 5033.1
    - Possibly beryllium (hazardous materials) FESHM 5052.5
  - Inspection and testing of relief systems FESHM 5031.4
  - Liquid nitrogen FESHM 5030 series
  - Accessing confined space FESHM 5063
  - Possible use of lead (hazardous materials)
    - FESHM 5052.3
    - Beam shutter and other shielding
  - Crane, hoist, and forklift use FESHM 5021
    - Including lifts beyond direct crane coverage
  - Fall Hazards FESHM 5066
  - Magnetic fields FESHM 5062.2
  - Electrical hazards FESHM 5042
  - Fire hazards
  - Hydraulic and perhaps pneumatic systems (and potential stored energy)
  - Radiation hazards FRCM
    - Stopping target monitor calibration source
    - Activation by beam
  - Hazardous waste
  - Cable Trays
    - FESHM 5043
  - And possibly ODH
    - FESHM 5064


# Muon Beamline Cost Table (k\$)

	Base Cost (AY K\$)			Estimate Uncertainty (on remaining budget)	% Contingency on (on remaining budget)	Total Cost
	M&S	Labor	Total			
475.05 Muon Beamline						
475.05.01 Muon Beamline Project Management	71	3,243	3,314	260	10%	3,573
475.05.02 Vacuum System	2,058	1,255	3,313	1,191	39%	4,505
475.05.03 Muon Beamline Collimators	737	628	1,364	527	44%	1,891
475.05.04 Upstream External Shielding	1,369	604	1,973	808	47%	2,781
475.05.05 Stopping Target	61	118	178	66	39%	245
475.05.06 Stopping Target Monitor	192	142	334	185	56%	518
475.05.07 Detector Solenoid Internal Shielding	188	202	390	119	35%	509
475.05.08 Muon Beam Stop	475	289	764	219	37%	983
475.05.09 Downstream External Shielding	2,539	828	3,367	1,368	45%	4,735
475.05.10 Detector Support and Installation System	1,404	1,021	2,425	644	32%	3,069
475.05.11 Muon Beamline Systems Integration	27	138	164	68	55%	232
475.05.13 Muon Beamline Conceptual Design/R&D	107	1,873	1,980		0%	1,980
475.05.99 Risk Based Contingency				468	-	468
Grand Total	9,226	10,341	19,567	5,922	39%	25,490




# Cost Breakdown

Base Costs in AY k\$




■ L Labor  
■ M Material  
■ N Non-Fermi Labor




- 475.05.01 Muon Beamline Project Management
- 475.05.02 Vacuum System
- 475.05.03 Muon Beamline Collimators
- 475.05.04 Upstream External Shielding
- 475.05.05 Stopping Target
- 475.05.06 Stopping Target Monitor
- 475.05.07 Detector Solenoid Internal Shielding
- 475.05.08 Muon Beam Stop
- 475.05.09 Downstream External Shielding
- 475.05.10 Detector Support and Installation System
- 475.05.11 Muon Beamline Systems Integration

# Quality of Estimate

Base Costs in AY k\$



# Labor Resources by FY




# Major Milestones

---

- Muon Beamline ready for CD-3c review 15-Dec-2015
- External vacuum components ready for fabrication 9-Dec-2016
- Downstream External Shielding ready for fabrication 17-Nov-2017
- All external vacuum system components at FNAL 15-Sep-2017
- Upstream Shielding ready for fabrication 26-Jan-2018
- DS Internal Shielding ready for fabrication 26-Jan-2018
- Muon Beam Stop and Supports at FNAL 11-Apr-2018
- Stopping Target at FNAL 26-Apr-2018
- Stopping Target Monitor Infrastructure at FNAL 09-Oct-2018
- PS enclosure ready 15-Oct-2018
- COL1 installed 22-Jan-2019
- All DS enclosure components at FNAL 12-Mar-2019
- COL3u and COL3d installed 30-Aug-2019
- COL5 installed 9-Sep-2019
- Detector Train Test Insertion Complete 21-Feb-2020
- Muon Beamline Ready for CD-4 16-Jun-2020

# Schedule




# WBS 5 Muon Beamline Summary

---

- WBS 5 Muon Beamline has a diverse set of responsibilities aimed at supporting efficient and reliable detector operation
  - Muon beamline deliverables are particularly sensitive to and dependent upon interfaces with all other subsystems
- Have made substantial progress since CD-1
  - Many designs have been significantly refined/optimized
- Preliminary designs meet the requirements
- Cost estimate are complete
  - 70% of the costs understood at the preliminary design level or better
- Interfaces are identified
- Risks are understood and being mitigated to the extent possible
- Finalizing many of the designs will be dependent upon ongoing physics simulations (and in a few cases prototyping)
  - The collaboration continues to make vital contributions to this effort
- Anticipate that many major WBS 5 procurements will be scheduled towards the end of the project
- Muon Beamline is prepared for CD-2









Mu2e  
AS OF  
(COIL  
ARE 5  
COLD

# WBS 5.4 Upstream External Shielding




# Floor track plate layout



Maximum Field: 500 G

Vertical elevation: 0 m

Maximum: 4.8483 T Minimum: 0.0001 T Average: 0.1952 T







Maximum Field: 500 G

Vertical elevation: 2 m

Maximum: 0.2646 T Minimum: 0.0007 T Average: 0.0249 T










2013/03/07













# Accidental CRV rates





- Accidental hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.
- CRV deadtime requirement is  $\leq 10\%$




# Semi-correlated CRV rates





- Semi-correlated hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.
- CRV deadtime requirement is  $\leq 10\%$



# Correlated CRV rates



- Correlated hit rates per unit area over the entire running period. Dashed and dotted red lines correspond to 1% and 5% fractional dead time assuming uniform flux distribution.
- CRV deadtime requirement is  $\leq 10\%$





# Labor and Material per FY in AYk\$

