

Status of the Fermilab Accelerator Complex

Ioanis Kourbanis
June 12-13, 2013


Outline

- Evolution of the Fermilab Accelerator Complex.
- Proton Improvements Plan (PIP) Upgrades.
- Proton Source Throughput.
- ANU Upgrades.
- Muon Campus.
- Start-up Plans.
- Proton Projections.
- Conclusions.

Evolution of the Accelerator Complex (through 2020)

2013-2017:
Reconfigure P-
bar for mu2e/g-2

2012-2016:
Proton
Improvement
Plan



2012-2013:
Accelerator
Upgrades for
NOvA



Accelerator complex in the Intensity Frontier

- Increase the Booster Beam Power by a factor of 2.2 by running the Booster at 15 Hz
 - Proton improvement plan provides the necessary upgrades assuring high machine availability and low residual activation.
- Increase the MI beam power by 1.7 to 700 KW by utilizing the Recycler as a proton accumulator with stacking.
 - ANU Plan provides the Recycler upgrades
 - Need to commission slip stacking in the Recycler.
- Reconfigure the pbar source into a muon campus for mu2e/g-2.
 - Series of AIPs/GPPs provide the necessary modifications required for both experiments.

Proton Improvement Plan (PIP) Upgrades

- Loss reduction
 - Lower linac emittance
 - RFQ & linac lattice improvements
 - Apertures & alignment
 - Comprehensive survey of apertures
 - Alignment where necessary (including within girders)
 - Opening apertures where possible
 - Optics adjustment
 - Comprehensive survey of lattice and coupling
 - Control of tunes and chromaticity
 - Automated orbit and optics smoothing
 - RF improvements
 - Increased voltage from amplifiers
 - Cavity modification/replacements
 - Instabilities
 - Dampers
 - Injection painting
- Orbit Control
 - Magnetic Cogging
 - Prerequisite for other work
- Loss Control
 - Rework of notching in Booster
 - Perform earlier in cycle
 - New notch kickers and absorber
 - Exploration of full or partial notching in Linac
 - Collimation system
 - Run beam near primary scatterer
 - Optimize primary scatter thickness
 - Operate as true, two-stage system
 - Adjust radiation shielding where advantageous


New RFQ Injector



New RFQ Injector


New RFQ Injector

Loss Control and Aperture Improvements



Booster Solid State Upgrade

- Completed May 2013
- Major benefits to reliability and the cost of operation




Booster Cavity Refurbishment Process


Weeks




Cavity Removal - Stripping




Tuners Rebuild




Rebuild and Test



Proton Source Throughput



Booster is up and running






Beam Intensity (E12)

Accelerator and NuMI Upgrades for NOvA

- Recycler Ring, RR
 - New injection line into RR
 - New extraction line from RR
 - New 53 MHz RF system
 - Instrumentation Upgrades
 - New abort kickers
 - Decommissioning of pbar components
- Main Injector
 - Two 53 MHz cavities
 - Quad Power Supply Upgrade
 - Low Level RF System
- NuMI
 - Change to medium energy ν beam configuration (new target, horn, configuration)
 - Cooling & power supply upgrades



Pictures of Recycler ANU Installation





Recycler 53 MHz Cavities



- Optimized for Slip Stacking ($R/Q \sim 20$ Ohms)
- Re-use the PAs from the TeV Cavities



MI Operation for NOvA

- MI Cycle Reduced from 2.2 sec (33 Booster Ticks) to 1.33 sec (20 Booster Ticks).
- MI Beam Intensity increased by 9% (per bunch intensity remains the same).
- No Instability Issues are anticipated.
- Loss control is the major Issue (Power loss is increased by 80%).




Recycler Operation for NOvA

- Injection of 12 high intensity Booster Batches for slip stacking.




- Up to 8 additional Booster batches can be injected in Recycler for delivery to the modified p-bar Rings (Mu2e, g-2 experiments)


Recycler operation for Mu2e and g-2



MI Injector Power vs. Energy after ANU Upgrades



Components of the Muon Campus



Beam Transport AIP:

New connection from Recycler to Delivery Ring, improve apertures

Recycler RF AIP:

Adds RF capability to Recycler meeting g-2/Mu2e specifications

Delivery Ring AIP:

Modify Delivery Ring to deliver custom beams to the muon experiments

Beamline Enclosure GPP:

New tunnel to Muon Campus

Infrastructure Upgrades:

Cooling for A0 compressors, MI-52 building extension, added feeder if needed

Cryo Plant AIP:

Cryogenics to both experimental halls

MC-1 Building GPP:


Houses cryo plant, power supplies for beams, g-2



Start-up Plans (MI/RR)

- Beam to NuMI Target for tuning within 1 week from start-up (June 24?).
- Start SY120 beam studies after 1 week from start-up.
- Reach 300 KW beam power after 1 month.
 - 6 Booster batches in MI, 1.7 sec ramp, no slip stacking.
- Reach 500 KW beam power in 5 months.
 - Using slip stacking in the Recycler.
 - Assuming 7 Hz Booster operation.

Proton Projections




- Takes into account a 10% timeline use for SeaQuest operations

Conclusions

- With the completion of the current shutdown the Accelerator Complex enters the Intensity Frontier.
- The Proton Improvement Plan will enable the Booster to reliably run at 15 Hz.
 - RF cavity refurbishment is the critical path
- The ANU Upgrades will enable Main Injector to provide 700 KW of beam power from 80-120 GeV.
- Plans are in place for transforming the pbar source into a muon campus for g-2/mu2e.



EXTRA SLIDES

Booster Losses




- Losses at injection
 - Poorly captured beam
- Notch creation
 - Gap for extraction
 - Created with a kicker
 - Lost in gradient magnet
- Slow losses at high-energy
 - Optics issues
 - RF variation
- Transition
 - Occasionally significant, but can usually be tuned away

Recycler Operation for Mu2e



Proton Source Yearly and Integrated Output (E19)



Neutrino Program Proton Source (to 2012)

MiniBooNE Started 2001

Cycle rate up to 5 Hz

Numi Started in 2005

Cycle rate ~ 5 Hz

Typical Non - neutrino HEP Program Proton Source to 2012

Fixed Target ≤ 11 cycle/60 sec

Recent rate 1/60 sec

Pbar Production ≤ 2 cycles/2.2 sec

