

E. System Testing

E1039 NM4 ODH Test

Before testing the system, notify the following:

- Communications Center x3414
- Main Control Room x3721

Sensor 1 - Oxygen Sensor (Upper)

Time Alarm/Clear: 11:44 AM

Reading: 20.8%

RED Strobe Light: ✓

Horn Activated: ✓

Relays/Solenoids – OFF: ✓

Seen by Dispatch: ✓

Sensor 2 – Oxygen Sensor (Lower)

Time Alarm/Clear: 11:49 AM

Reading: 20.8%

RED Strobe Light: ✓

Horn Activated: ✓

Relays/Solenoids – OFF: ✓

Seen by Dispatch: ✓

Fans On Switch

Fans - ON: ✓

Signed/Date: *Kim Overbye* 7/11/22