

schedule

Experimental installation & safety:

- ODH sensors are in place, platform floor has been made leak tight to act as containment bath.
- new gas distribution point is almost finished.
- Grounding: see dedicated slide

Detector and tank instrumentation

- level meters*: calibrated and installed in detector (see Cosimo)
- GN2 gas flow in tank+top-cap isolation space: all sensors installed and monitored. Insulation space purging installed (but not yet connected to gas supply).
- high voltage*: HVFT tested (see Laura, Franco)
- CRP suspension*: movement tested
- purity monitor*: ready needs one final descent in cryostat for optical FT (very fragile last thing to be installed)
- FE pulser system*: in production (see Cosimo)

Slow control PVSS, racks

Cabling almost finished. Few details like 220V power plugs need fixing.

All SC sensors are now operational and online.

Priority now on proper display of those parameters

- online for all collaboration via DB (see Yuiry)
- locally via PVSS in control room (see Yann)

Front Ends (analog and digital)

- remaining 15 AFEs have been inserted in their respective signal feedthrough (see Dario).
- uTCA crates tested (See Thierry, Jacques).
- digital cards under test at Lyon (see Dario)

DAQ, triggering and monitoring software

- air conditioning for the farm operating
- Farm essentially ready.
- Software installed on the Farm (Elisabetta)
- Data base display in progress (see Yuriy)
- Cosmic counters installed (see David/Igor)
- PMT acquisition setup (see Thorsten, Federico)
- ->need to discuss details about synchronising light and charge
- Goal of DAQ running by October 15th. Need to define exact dates for installation and final noise testing, in principle week of October 10th.

Cryogenic installation

- LN2 tank installed
- Cold: Demaco arrived on Tuesday and installing. Start with valve boxes, then piping to top-cap and piping to main supplies.
- warm: CERN contractor on site since one week. Started assembly of warm panel (i.e the panel with getter, warm pump etc..) and started discussion on Gas supply for our chimney (SGFT and HVFT GN2 supply)

- Racks installed

Week Numbers

Sep 2016 (Paris)

Mon		Tue		Wed		Thu		Fri		Sat		Sun	
29		30		31		1		2		3		4	
Week 35 of 2016													
5		6		7		8		9		10		11	
Week 36 of 2016													
12		13		14		15		16		17		18	
Installation of the warm panel and warm piping													
				Demaco delivery of valve box +piping at 182		insertion HVFT & place level meters							
				IPNL at CERN installation and test of AFE readout in final configuration									
19		20		21		22		23		24		25	
Week 38 of 2016		cabling finished- all sensors active to DB		installation of PVB (purification valve box) starts		SCFT closed		-deadline activated copper filter ready for installation in b. 182					
Installation of the warm panel and warm piping													
DEMACO CRYOGENIC INSTALLATION -													
26		27		28		29		30		1		2	
Week 39 of 2016													
Installation of the warm panel and warm piping													
DEMACO CRYOGENIC INSTALLATION													

Week Numbers

Oct 2016 (Paris)

Mon	Tue	Wed	Thu	Fri	Sat	Sun
26 Week 39 of 2016	27	28	29	30	1	2
3 Week 40 of 2016	4	5	6	7	8	9
cut of LAr supply in all the lab						
DEMACO CRYOGENIC INSTALLATION. NO ACCES INSIDE DETECTOR OR ON TOP CAP						
	installation of purity monitor optical fibre and outside electronics					
10	11	12	13	14	15	16
warm acceptance test of cold and warm piping at 14 bar (pressure test of installed piping) supervised by CERN safety with one Demaco person						
Heinzinger in position. Connect HVFT cable	installation of DC cards and commissioning of DAQ			FINAL INSPECTION before closing	deadline seal manhole IPNL DAQ Ready	
17	18	19	20	21	22	23
cryogenic sensor functional tests , validate P&ID check GTA test debugging test of GTA and gas purge						
		connect last purges screw last flanges. DETECTOR NOW GAS TIGHT seal evacuate and purge SGFTs			ALL SOFTWARE READY FOR DATA TAKING	
24	25	26	27	28	29	30
GAr piston purge						
start GAr purge	3x1x1 operation mode					
31	1	2	3	4	5	6
LAr filling and cold acceptance						
					start recirculation process	

All sensors are operational and recording.

Few items missing:

- connect the HV cables to CAEN



- divider board for HV-LEM

- >See Yann



problem at the moment access is difficult because of Demaco. We should make sure not to interfere. Easier access after ~18:00 when they stop.

All in place apart from few details (see next slide)



in general: any metallic structure in contact with the cryostat (which is the main ground) should be well connected to it.

Currently missing grounding:

need to screw a copper connection for CRT-cryostat (here only fixed on the paint of the Steel)





IS gas distribution system



proximity DAQ rack





SGFT 1 has already been installed and tested on cryostat last week (see Dario).
All are now installed (Franco) and need to be tested.



all level meters (6 plate on the DC + 7 plate on the CRP + coax) were calibrated and installed Friday and Monday. 2 visits Cosimo and myself.

See slides from Cosimo.


Also took and wrote down precise measurements of the DC and level meters position respective positions. (will circulate the measurements soon)



So Demaco arrived on Tuesday...






and a picture from yesterday



includes:

- a) the piston purge and gas recirculation (in progress, payed by CERN)
- b) distribution of the gas N₂ to the required chimneys (4 x SGFT + 1x HVFT). not included in the P&ID with CERN->same company will do it as extra.
- c) gas N₂ distribution of the cryostat insulation space. (done)
- d) redoing our gas distribution point outside (almost done)



According to schedule from October 24th we should be in operation mode.
All installation should be more or less complete. Laura M and Laura M.B will be responsible for operation.

Tentative date: first meeting on Thursday 20th

for L&L: assume we start on October 24th. Need to:



- make a detailed list of what data we want to take and when.
- maintain close contact with cryogenics to organise piston + filling procedure.
- define test and ramping up order of components (PMTs then LEMs etc..)
- need to all agree on what needs to be done to give the go-ahead for filling (no turning back after). E.g make sure we flush for long enough to remove all water traces from LEMs, etc..
- organise WA105 manpower to come on-site for help in calibrating and testing
- get and compile the operation manuals from different people.
- organise shifts and presence of experts on site.
- Alarms with cryogenics. What happens during holidays?
- keep constant contact with HSE.
- ...

Good luck!!