


protoDUNE-DP integration

Information on meetings related to IG:


-Every Monday 3 pm CET discussion between DUNE management and SP+DP integration responsible.

-Every Tuesday 10:00 CET discussion in Prevessin (CERN, SP, DP) essentially latest updates and plans for the week.

- Still pending decision on exact location of racks. CERN did not realise that the initially proposed location was causing trouble for passage. Discussions ongoing to see if the floor below is possible or if we can still use the initially planned one. -> needs to be decided asap
- 1.5 days meeting with Benjamin, Nicolas + Adamo at CERN to finalise the document for CERN safety (Installation sequence + load calculations).
- last week: T. Shaw, L. Bagby and Yann mounted the impedance monitor rack and made first checks (see next slides)
- Working on getting a V3 detailed schedule before Aug. 31st



- progress on the document describing installation and load calculation.
- Keeping a centralised data-base (2D, specs,..) on CERNbox.



Contents

I Detector and installation sequence overview	4
1 Introduction	5
1.1 Overview	5
1.2 Main detector components	5
1.3 Brief overview of the installation sequence	9
2 Construction of Charge Readout Plane in building 185 clean room	11
2.1 Charge Readout Plane (CRP) overview	11
2.1.1 Thermal shrinking in cold conditions	11
2.2 Clean Room 185 organization	13
2.2.1 Layout of CR185	13
2.2.2 General personal equipment for clean room work	14
2.3 CRP assembly procedure	14
2.4 Extraction grid overview	14
2.5 Use of Sternal for wires brazing	14
2.6 Use of Orthophosphoric acid for wires brazing	15
2.7 Cleaning operations of welded parts	16
2.8 Waste treatment	16
3 Assembly of drift cage sub-modules in temporary tent	17
4 Installation on cryostat roof	18
4.1 Suspension Feed-Through (SPFT) for CRP suspension	18
4.1.1 Hanging system of suspension cables on the cryostat's roof (SPFT)	18
4.1.2 Switching sequence from manual winch to motor	21
5 Installation on rack platform	25
6 Installation inside cryostat	26
6.1 Pre-cabling on internal cable trays	26
6.2 Charge Readout Plane (CRP)	26
6.2.1 CRP Insertion and installation sequences	27
II Structural analysis and load calculation	36
7 Common considerations for finite element calculations	37


8 Field Cage & suspension	40
8.1 Design situation overview	40
8.2 Design situation : Field Cage sub-Modules Cryostat Insertion	41
8.2.1 Geometrical data	41
8.2.2 Note on model construction	41
8.2.3 FE calculation and verification	41
8.3 Design situation : Positioning of the Sub-Modules inside the Cryostat	42
8.3.1 Geometrical data	42
8.3.2 Note on model construction	42
8.3.3 FE calculation and verification	42
8.4 Design situation : Field Cage Hanging System	43
8.4.1 Geometrical data	43
8.4.2 Note on model construction	44
8.4.3 Case 1 - FE calculation and verification	44
8.4.4 Case 2 - FE calculation and verification	46
8.5 Design situation : Field Cage FRP 1st Sub-Module	48
8.5.1 Geometrical data	48
8.5.2 Note on model construction	48
8.5.3 FE calculation and verification	49
8.6 Design situation : Field Cage Suspension Feedthrough	50
8.6.1 Geometrical data	50
8.6.2 Note on model construction	51
8.6.3 Load case 1 - FE calculation and verification	51
8.6.4 Load case 2 - FE calculation and verification	52
8.7 Design situation : Overall Field Cage simulation in Cold	54
8.7.1 Geometrical data	54
8.7.2 Note on model construction	55
8.7.3 Load case 1 - FE calculation and verification	55
8.7.4 Load case 2 - FE calculation and verification	55
8.7.5 Load case 3 - FE calculation and verification	55
9 Cathode & ground grid	56
9.1 Design situation overview	56
9.2 Design situation : Transport box suspension and Insert in the Cryostat	57
9.2.1 Geometrical data	57
9.2.2 Note on model construction	58
9.2.3 FE calculation and verification	58
9.3 Design situation : Transport box on wheeled cart	59
9.3.1 Geometrical data	59
9.3.2 Note on model construction	60
9.3.3 FE calculation and verification	60
9.4 Design situation : Cathode at the Field Cage	61
9.4.1 Geometrical data	61
9.4.2 Note on model construction	62
9.4.3 FE calculation and verification	62
9.5 Design situation : Ground Grid, positioned at the Membrane	63
9.5.1 Geometrical data	63

9.5.2 Note on model construction	64
9.5.3 Load case 1 - FE calculation and verification	64
9.5.4 Load case 2 - FE calculation and verification	64
10 Charge Readout Plane and Suspension Feedthrough	65
10.1 Design situation overview	65
10.2 Design situation : Transport box suspension	66
10.2.1 Geometrical data	66
10.2.2 Note on model construction	66
10.2.3 Load case 1 - FE calculation and verification	66
10.2.4 Load case 2 - FE calculation and verification	66
10.3 Design situation : Transport box on its wheeled feet	67
10.3.1 Geometrical data	67
10.3.2 FE calculation and verification	67
10.4 Design situation : CRP Wheel suspension	68
10.4.1 Geometrical data	68
10.4.2 Certificated standard parts	69
10.4.3 SPFT in winch configuration - FE calculation and resistance verification	69
10.4.4 Cable junction - FE calculation and resistance verification	74
10.4.5 Anchoring system - FE calculation and resistance verification	82
10.4.6 CRP suspended by three points - FE calculation and resistance verification	82
10.5 Design situation : Wheel / Motor switch	83
10.5.1 Geometrical data	83
10.5.2 Certificated standard parts	83
10.5.3 SPFT - FE calculation and resistance verification	84
10.5.4 Mechanical stop - FE calculation and resistance verification	85
10.5 Design situation : CRP Motor suspension	92
10.6.1 Geometrical data	92
10.6.2 Certificated standard parts	92
10.6.3 SPFT in Motor configuration - FE calculation and resistance verification	93
10.7 Design situation : CRP cold conditions	99
10.7.1 Geometrical data	99
10.7.2 CRP in cold conditions - FE calculation and resistance verification	99
10.8 Certificated standard parts	100
11 Signal Feedthrough	101
12 VHVFT	102

	Institute	contact	Habilitation Electrique - Person making Tests in Labs or on Test Bench Initial	Working at Heights - Using a Harness	Mobile elevating platform	Confined spaces
Sebastien Murphy	ETHZ		X	X		X
Dominique Duchesneau	LAPP				<i>X (planned)</i>	
Laura Molina Bueno	ETHZ		X	X	X	X
Caspar Schloesser	ETHZ				X	
Thierry Viant	ETHZ		X			X
Adamo Gendotti	ETHZ				X	
Cosimo Cantini	ETHZ		X	X	X	
Yann-axel Rigaut	ETHZ		X	X	X	
Benjamin Aimard	LAPP				<i>X (planned)</i>	
Nicolas Geffroy	LAPP				<i>X (planned)</i>	
Fabrice Pelletier	LAPP				<i>X (planned)</i>	

note: cryostat not considered as confined space when TCO opened

- Used extensively! Quotes, 2D drawings, specs, photos, safety data-sheets, infrastructure information,... are regularly uploaded there.
- I setup a project called protoDUNE-DP-integration. If you go to cernbox.cern.ch all collaborators on the group CENF-WA105-integration will see it in “Your projects” tab.
- “Unlimited” space and very easy to sync with your local folder to drag and drop files (use like dropbox). Follow this tutorial http://cernbox.web.cern.ch/cernbox/en/synchronisation/add_a_folder_sync_connection.html use path /eos/project/p/protoDUNE-DP-integration



view in local folder (3 GB of files for now)

view in browser


Components	Today, 09:38	--	Folder
Cathode	15 Jun 2017, 14:50	--	Folder
Charge Readout	16 Jun 2017, 09:53	--	Folder
CRP-instrumentation	15 Jun 2017, 17:39	--	Folder
CRP-LEM-anode	15 Jun 2017, 14:50	--	Folder
CRP-mechanical-frame	15 Jun 2017, 17:51	--	Folder
Cryogenics	15 Jun 2017, 14:50	--	Folder
Detector-slow-control	15 Jun 2017, 21:21	--	Folder
Drift Cage	15 Jun 2017, 21:17	--	Folder
electrical-distribution & grounding	15 Jun 2017, 21:14	--	Folder
External cabling & roof layout	15 Jun 2017, 18:05	--	Folder
Feedthroughs & Chimneys	15 Jun 2017, 16:57	--	Folder
Ground grid	15 Jun 2017, 14:50	--	Folder
HV system	15 Jun 2017, 21:20	--	Folder
Light Readout	15 Jun 2017, 21:21	--	Folder
Tank-instrumentation & internal cable trays	4 Aug 2017, 15:22	--	Folder
VHV system	15 Jun 2017, 17:52	--	Folder
General Detector & cryostat images	15 Jun 2017, 17:50	--	Folder
On-site-infrastructures	15 Jun 2017, 21:22	--	Folder
185-clean-room	Today, 14:29	--	Folder
clean-room-buffer	Yesterday, 10:27	--	Folder
drawings-specifications	Today, 14:50	--	Folder
NP02_-_Clean_room_...dwich_annels_2D.pdf	Yesterday, 10:24	33 KB	PDF Document
NP02-CleanRoomWal...dRoof_docx_cpdf.pdf	Today, 14:48	970 KB	PDF Document
Photos	Yesterday, 10:29	--	Folder
counting house	15 Jun 2017, 15:13	--	Folder
EHN1-hall-general	15 Jun 2017, 15:13	--	Folder
Planning & organisation	15 Jun 2017, 21:21	--	Folder
Safety-files	Today, 14:07	--	Folder
Chemicals-glue	Today, 14:08	--	Folder
HSE	Yesterday, 11:21	--	Folder
Eurocode	Yesterday, 10:43	--	Folder
Materials_references	Today, 15:55	--	Folder
Missing_documents.txt	Yesterday, 10:49	253 bytes	Plain Text
Pictures	Today, 09:39	--	Folder
Standard_Parts	Yesterday, 10:54	--	Folder
ISIEC_NP02_version070517-2.pdf	Yesterday, 10:47	1.1 MB	PDF Document

Item	Size	Last Modified
CRP-LEM-anode	56.1 MB	a month ago
CRP-mechanical-frame	8 MB	a month ago
Cryogenics	0 kB	a month ago
Detector-slow-control	976 kB	a month ago
Drift Cage	27.9 MB	a month ago
electrical-distribution & grounding	0 kB	a month ago
External cabling & roof layout	3.7 MB	a month ago
Feedthroughs & Chimneys	99.7 MB	a month ago
Ground grid	0 kB	a day ago
HV system	0 kB	a month ago
Light Readout	95.9 MB	a month ago
Tank-instrumentation & internal cable trays	927 kB	5 days ago
VHV system	0 kB	a month ago
17 folders	370.2 MB	

Decided to remove top and bottom heaters. They proved to be of limited use in the 3x1x1 (low heating power compared to tank heat input)

	Sensors/Items	No. Items per CRP module	SENSOR -> PATCH PANEL					Patch Panel	PATCH PANEL -> FLANGE			
			Cables	CODE	No. of cables	Diameter	Connector on patch panel IN		Connector on patch panel OUT	Cables	CODE	Weldable connector on flange
x4	Thermometers (6 Pts each)	4 Thermometers	3M 50 way Twisted Ribbon Cable, 1.27 mm pitch, AWG 28	RS 111-8900	2	63.5mm	SUBD 50 pins		SUBD 50 pins	3M 50 way Twisted Ribbon Cable, 1.27 mm pitch, AWG 28	RS 111-8900	2x SUBD 50 pins
	Temperature for heaters	4	3M 50 way Twisted Ribbon Cable, 1.27 mm pitch, AWG 28	RS 111-8900	2	63.5mm	SUBD 50 pins		SUBD 50 pins	3M 50 way Twisted Ribbon Cable, 1.27 mm pitch, AWG 28	RS 111-8900	2x SUBD 50 pins
	Capacitive level meters	4	CABLE COAXIAL 50 OHM - RG316U	RS 260-5607	8	4.2mm	8x SMA	Patch Panel 1	8x SMA	CABLE COAXIAL 50 OHM - RG316U	RS 260-5607	8x SMA
	Distance meters	4	CABLE COAXIAL 50 OHM - RG316U	RS 260-5607	8	4.2mm	8x SMA		8x SMA	CABLE COAXIAL 50 OHM - RG316U	RS 260-5607	8x SMA
	Calibration KEL connectors	3	Hitachi twisted pair 40c	---	3		8930E-040-178MS-F KEL		8930E-040-178MS-F KEL	Hitachi twisted pair 40c	---	PCB multilayer (each with 3 KEL connector)
	Heaters	4	KAPTON INSULATED WIRE	311-KAP Allectra	4	2.1mm	AMPHENOL MDC 10 pins	Power connector assembly held on SS	AMPHENOL MDC 10 pins	KAPTON INSULATED WIRE	311-KAP Allectra	1x AMPHENOL MDC 10 pins
	HV LEM	72	kapton insulated KAPW50ohm or micro coax	LewWac KAPW50	72	2.1mm	MACOR own Design		MACOR own Design	kapton insulated KAPW50ohm or other	LewWac KAPW50 or other	---
	Extraction Grid/FFS	4	kapton insulated ZKAPW 50ohm	Lewvac ZKAPWC	4	3.2mm	MACOR own Design	Patch Panel 2	MACOR own Design	kapton insulated ZKAPW 50ohm	Lewvac ZKAPWC or other	---

CRP instrumentation list (Cosimo)





75 kVA transformer -SP

Rack 0 SP


Rack 0 DP (will be moved to DP-rack platform)

also 75 kVA transformer -DP not shown

Impedance monitor (rack 0)


from main distribution (400 V AC)


Everything installed and tested.
Terri, Linda, Yann last weeks (see talk at DUNE meeting)




Rack 0

detector racks






- CRB structure done
- Started to install membrane inside cryostat.




- ▶ Infrastructures (EHN1 cryostat, CRB, CR185) ✓
- ▶ CRP mechanical frame ✓
- ▶ CRP instrumentation/internal cabling ✓ => next slides
- ▶ CRP LEM-Anodes ✓
- ▶ Drift cage ✓ => next slides
- ▶ Cathode and ground grid ✓
- ▶ Light Readout ✓
- ▶ Charge Readout ✓
- ▶ Feedthroughs and Chimneys
 - ▶ TANK-INST ✓ => design work almost final (this meeting Roger)
 - ▶ CRP-INST ×
 - ▶ SGFT ×
 - ▶ CRP-SPFT
 - ▶ FC-SPFT ×
 - ▶ HV systems ×
 - ▶ VHV × => this meeting
- ▶ Beam-plug ×
- ▶ Detector slow control ×
- ▶ Tank instrumentation/internal cabling × => this meeting (Sebastien)
- ▶ Electrical distribution and grounding ×
- ▶ External cabling and roof layout × => this meeting (2 talks, Yann & Adamo)
- ▶ CRT ×

- ▶ × = not yet fully detailed in planning
- ▶ ✓ = incorporated in planning



CERNBOX: <https://cernbox.cern.ch/index.php/s/ClgLdx5jq3Z1NAV>




Drift cage - main components

		Resp. design	Resp. Purchase	Status	Remark
DC modules	bent coated Al profiles	ETHZ/CERN	CERN	ordered	ordered 1000 (20% spare). First 33 being shipped to CERN for
	Al clips	ETHZ/CERN	CERN	ordered	ordered 600 of 85 mm + 600 of 70 mm
	small Al sliding bars between profiles	ETHZ	CERN	design tested needs final	proto Ok.
	FRP I beams	UTA	UTA	delivered at UTA	
	FRP/G10 connection between FRP I beams	UTA	UTA	delivered at UTA	
	Slip nuts (fix profiles to FRP I-beam)	UTA	UTA	delivered at UTA	
DC hanging system	Top SS I beams	ETHZ	?	designed	2D production drawings ready
	SS L connection	ETHZ	?	designed	2D production drawings ready
	hanging and lifting anchoring point	ETHZ	?	designed	2D production drawings ready
	hanging cable	ETHZ	?	designed	2D production drawings ready
	SS connection plate between modules	ETHZ	?	designed	2D production drawings ready
	field cage suspension FT	ETHZ	?	designed	2D production drawings ready
DC electronics	PCB boards	UTA	UTA	ordered	prototype under revision. Full production within on month
	electrical components for divider	UTA	UTA	75% arrived	under test

Update by Jae at the DUNE CM

Priority now is to start CRP #1 assembly in b. 185 this fall.

Next slides summarise the plans and status of orders



KEK is taking care of orders, regular discussions.

So far we have been delivered the connectors for bridge + the SMT anode connectors

table from KEN, regularly updated

<https://cernbox.cern.ch/index.php/s/JEJdaS1s93ArkId>

cable	Necessary quantity	Plan to purchase	Status	Ordered	Reamining	Comment
KEL 8925E-068-179F-095T-GG	240	270	waiting	0	270	Waiting to fix the cable length from anode to cold-FT
KEL 8925-068-179F-220T-GG	120	150	waiting	0	150	Waiting to fix the cable length in the signal chimney
KEL 8925-080-179F-220T-GG	120	150	waiting	0	150	Waiting to fix the cable length in the signal chimney
connector						
KEL 8930E-068-178MS-F	3360	3700	partially ordered	2250	1450	800 already arrived at CERN (2017/July/28). Reamining parts will be ordered after checking the initial anode production
KEL 8925-068-179-F	2400	2700	partially ordered	1700	1000	700 already arrived at CERN (2017/July/28). Reamining parts will be ordered after checking the initial anode production
KEL 8913-068-178MS-A-F	360	400 custom	ordered	400	0	Expected delivery period is the end of September
KEL 8901-068-177L-F	240	270 custom	ordered	270	0	Expected delivery period is the end of September
KEL 8931E-068-178L-F	120	150	waiting	0	150	Waiting to fix the design of signal chimney
KEL 8931E-080-178L-F	120	150	waiting	0	150	Waiting to fix the design of signal chimney
KEL 8930E-080-178MS-F	240	270	waiting	0	270	Waiting to fix the design of warm-FT
KEL 8913-080-178MS-A-F	120	160	waiting	0	160	Waiting to fix the design of warm-FT
KEL 8930E-040-178MS-F	60	70	waiting	0	70	Waiting to fix the design of pulsing system
KEL 8925-040-179-F	60	70	waiting	0	70	Waiting to fix the design of pulsing system
KEL 8903-068-177S-A-F	240	270 custom	ordered	270	0	Expected delivery period is the end of September

- only parts that need to be fabricated are shown and only parts which are critical to begin assembly of 1st CRP.
- Complete list with all details available on CERNbox (and regularly updated)
- <https://cernbox.cern.ch/index.php/s/H05MjmSuEL7QHsF>
- All 2D drawings also available there


	Resp	Status	Remark
INVAR frame	LAPP	Arrives end of September	
G10 frames + G10 parts	LAPP	Arrives beg. of September	
100 micron wire	LAPP	delivered	
wire tensioning system	LAPP	under test at LAPP- delivered to 185 in October	
wire combs	LAPP	delivered	
Anode centering pins	CEA	to be ordered	
Anode fixation screws	CEA	Arrives beg. of September	
LEM-anode spacers	CEA	Arrives beg. of September	
G10/INVAR decoupling screws	LAPP	needs to be ordered	
PCB wire holders	LAPP	delivered - needs HV testing	
not detailed all small screws and bolts			
CRP supporting structure	LAPP	design finished needs to complete FEA calculations	
CRP transport box	LAPP	under design	

	Resp. design	Resp. purchase	Status	Remark
40 certified LEMs with HV connectors + insulator	CEA	CEA	Arrives end of September	
40 anodes with connectors soldered	ETHZ	ETHZ	Arrives beg. of October	
patch panel PCB	ETHZ	ETHZ	First proto September?	
patch panel connectors + Macor insulating contacts	ETHZ	ETHZ	First proto September?	
PCB thermometers	ETHZ	ETHZ	ordered	
temperatrue probes	ETHZ	ETHZ	ordered	
cable temperature probes (sensor->panel->flange)	ETHZ	ETHZ	identified cable needs ordering	
level meter sensors	ETHZ	ETHZ	design ok needs ordering	
level meters cables (sensor->patch-panel->flange)	ETHZ	ETHZ	identified cable needs ordering	
Distance meters sensors	LAPP	LAPP	delivered	General comment: technicians needed for cables and sensors assembly
distance meters cables (sensor->patch-panel->flange)	LAPP	LAPP	identified cable needs ordering	
KEL SMT connectors for anode	KEK	KEK	first batch for 36 anodes delivered	
bridge between anodes (KEL connectors+ flat cable)	KEK/ETHZ	KEK/ETHZ	identified cables, ordered connectors, needs manufacturing	
calibration PCBs + components (R,C)	ETHZ	ETHZ	design ok, needs ordering	
KEL connectors fo calibration	KEK	KEK	ordered	
KEL cables+ connectors anode->SGFT	KEK	KEK	waiting to define exact length	
HV cables LEM (sensor->patch-panel)	ETHZ	ETHZ	ordered	
HV cables LEM (patch-panel->flange)	ETHZ	ETHZ	design pending	
HV cables GRID (sensor->patch-panel)	ETHZ	ETHZ	ordered	
HV cables GRID (patch-panel->flange)	ETHZ	ETHZ	design pending	
Macor insulating contact HV grid	ETHZ	ETHZ	ordered?	

	Resp	Status	Remark
Storage for 40 Anodes	ETHZ	re-use a storage cabinet from 182	
Transport of clean LEMs CEA->CERN	CEA	not defined	
Storage for 40 LEMs	ETHZ	b 185 space not defined	
optical table	ETHZ	in 185	
furniture (table, chairs,..)	ETHZ/CERN	available (3 tables, 3 storage shelves,4 chairs,..)	
cupboard rated for chemical storage	ETHZ/CERN	need to check	
basic tooling	ETHZ/LAPP/CEA	need to make a list	
soldering fume extractors	LAPP	2 mobile units being ordered	
soldering irons	ETHZ/LAPP	at least 2 available from 182	
tin, brazing acid,..	LAPP	availble at LAPP	
appropriate wire stripping tools + spares	ETHZ	to be oredered	

The CRP is its own detector. Needs to be extensively tested in b. 185 before packing and shipping to EHN1. **Test should foresee at least**

1. Alignement, survey.
2. Test of HV contacts + instrumentation.
3. Test of anode 3m strip response (electrical continuity, pulsing, noise,...)




Setting up a first discussion on this end of August. Next slides first proposal


Before construction:

1. LEMs (QA/QC in Saclay + visual inspection in 185 after transport)
2. Anodes test of electrical continuity (soldering of connectors is checked optically by company but not electronically)
3. Mechanical frame: (INVAR+ G10) verification of planarity
4. Patch panel: test of contacts
5. GRID: test of HV contact up to 10 kV (air + GAr)

CEA: system for checking the electrical continuity of the anode tracks (~5-10 mins per anode)



CEA: LEM cleaning + testing





LAPP: PCB wire holder




Once CRP constructed in b. 185:

- Visual check of the grid wires
- measure sagging and alignment of the frame (with survey team)
- test of LEM HV connections Patch-panel->LEM :
 - measure capacitance between LEM-up and LEM-down to make sure the contact is there (should measure around 8 nF + cable)
 - ramp up to a defined voltage and check leakage current
- test of GRID HV connection + leakage current.
- test 3m strip response (electrical continuity, noise,...) and pulsing system:
 - need pulsing system (multiplexer,..)
 - need charge readout test system (FE, LV, DAQ,...)
- test instrumentation (temperatures + level meters)


Received PCB wire holders (LAPP). Need to make a test in air+ Ar of the 7 kV HV contact. Waiting for cable + connectors (ordered).




- Extraction grid's wires are soldered on supporting PCB plates, assembled on a supporting beam



- Grid tensioning is performed by tightening « pushing screws », adding a calibrated wedge, and locking the supporting square



Macor connection





- Plenary status of protoDUNE-DP integration (Sebastien)
- DP: CRP construction in b. 185 (Benjamin A. , Nicolas G.)
- DP: Status of light readout system (inc. DAQ/calibration/electronics) (Clara C.)
- DP: Status of drift cage production and assembly (Jae)
- SP+DP: very high voltage system test and installation (Laura M.B, Sarah L)
- SP+DP: grounding and electronic distribution (Linda, Terri, Yann)
- DP: Status of charge readout DAQ (TBD)
- DP: status of slow control racks and PVSS (Yann)
- DP: status of beam design (Nikos)

Next meeting August 25th, we foresee presentation on


- CRP- instrumentation flange
- CRP- electrical components and QA/QC plan
- CRP- status of mechanical components
- Status of LEMs
- Status of SGFTs
- document with load calculations for HSE
- Purity monitors
- Cameras update


EXTRA SLIDES







Saleve








numbering of drift cage modules accordingly. Try to keep to the same logic for all other detector parts





CRP suspension feedthroughs

CRP_zone_number-SPFTx

SPFT 1 always to lowest x (center) and SPFT 3 always the outermost

TCO

