

ID	Task Name	Duration	Start	Finish	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B			
1	<b>Roman Pot Project</b>	<b>154 days</b>	<b>Wed 4/16/08</b>	<b>Mon 11/17/08</b>																												
2	Design	6 wks	Wed 4/16/08	Tue 5/27/08																												
3	Drawings for Production	4 wks	Wed 5/28/08	Tue 6/24/08																												
4	<b>Material Procurement</b>	<b>30 days</b>	<b>Tue 7/1/08</b>	<b>Mon 8/11/08</b>																												
5	316L .15mm Sheet	1 wk	Tue 7/1/08	Mon 7/7/08																												
6	316L 2" Plate	1 wk	Tue 7/1/08	Mon 7/7/08																												
7	316LN Flanges	6 wks	Tue 7/1/08	Mon 8/11/08																												
8	Tendering, Stands and Support	4 wks	Wed 6/25/08	Tue 7/22/08																												
9	Tendering, Vacuum Components	3 wks	Wed 6/25/08	Tue 7/15/08																												
10	<b>Thin Window R &amp; D and Producti</b>	<b>30 days</b>	<b>Tue 7/8/08</b>	<b>Mon 8/18/08</b>																												
11	Box Sub-Assembly	2 wks	Tue 7/8/08	Mon 7/21/08																												
12	Thin Window Brazing	4 wks	Tue 7/22/08	Mon 8/18/08																												
13	Stands and Support Manufacturing	4 wks	Wed 7/23/08	Tue 8/19/08																												
14	Vacuum Component Manufacturing	8 wks	Tue 8/12/08	Mon 10/6/08																												
15	Blank Assembly at CERN	2 wks	Tue 10/7/08	Mon 10/20/08																												
16	Vacuum Test/Qualification	2 wks	Tue 10/21/08	Mon 11/3/08																												
17	Metrology	1 wk	Tue 11/4/08	Mon 11/10/08																												
18	Installation	1 wk	Tue 11/11/08	Mon 11/17/08																												

Project: Roman Pots 5-13-08 Date: Tue 5/13/08	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split		Deadline	