

Status of PMT cabling

*Gian Luca Raselli
INFN - Pavia*

WA104 meeting, 11-NOV-2019


PMT Cabling Status

- Completed the cabling of the whole detector
 - 360 signal cables + 36 spares;
 - 360 HV cables + 36 spares.



PMT racks

- Both HV racks have been completed.
- The cabling of the 4 digitizer racks has been completed following the correct mapping.
- Installation of ancillary cables (trigger, clock, fibers...) is in progress.



Trigger rack

- The assembly of the trigger rack is in progress.
- Installed the two LVDS converter.
- The V1730-to-LVDS cables have been prepared and are being to be installed.



- NI crate not yet installed because under programming and trigger test.

Final Remarks

- We need to proceed soon (before the cooling down of the detector) with the activation of the PMT system.
- We have now completed the installation and connected to the AC power supply system.
- We still miss the racks reviews (pORC) necessary to proceed with the laser system activation.
- We hope to have this this week.

