Lamination and HV update

Argoncube fortnight meeting F. Drielsma, **R. Itay**, Q. Lin, K. Skarpaas, H. Tanaka on behalf of SLAC

Overview

- Lamination update
- HV tests update
- Schedule


Lamination update

- Module 0 Field Cage production/delivery schedule (on track):
 - Copper-clad G10 panels (6 single-clad, 4 double-clad), Kapton DR8 at SLAC
 - Company contacted to etch/water jet G10 panels
 - Should be done in 4-6 weeks (Optimistically end of March)
 - Laminator design close to completion (end of the week)
 - Need to procure laminator elements (in progress)
 - Need to assemble the device (1 or 2 weeks)
 - Should be done by the end of March
 - G10 board lamination
 - Two weeks from beginning of March
 - Put the panels together, check that everything is sound
 - Ship at the end of April

- Local LAr Setup
 - 40cm diameter, 85 cm height
 - $\circ ~~{\sim}100~L$
 - Realistic mockup
 - XC cathode
 - HV connection
 - DR8 resistor





The System




DR8

- Test run 5 days, 40 KV
- Polarity changed -> No trips (Can be explained by geometry)
- Cable works also with LL above sock
- System is not well insulated from top, although top flange is not cold and no sweat on the dewar
- Strange pt-100 depandance





- 40KV DC
- Data taking during heating the LAr
- Behaviour compatible with previous tests And hopping transportation model



HV cable delivery

- 1 cable already at Bern
- 2 more cables will be shipped to CSU and UCSB next week
- Producing a cable -> 1-2 days
- Full test -> 4-5 days

Summary

- Lamination of field cage is ongoing, expect deliver by end of April
- 2 more HV cable will be sent by next week
- Polarity issue solved tripping problems
- Plan for longer ~7-10 days run to further investigate DR8 behaviour