


PROTON IMPROVEMENT PLAN II DIVISION DOCUMENT  
OPERATIONS  
P2DP-OP-0003  
PIP2IT CONTROL ROOM ON-THE-JOB TRAINING (OJT)

RESPONSIBLE DEPARTMENT: PIP-II Division

PREPARED BY:  DATE: 8/21/2020  
Darren J. Crawford, PIP-II Operations  
Coordinator

REVIEWED BY:  DATE: 8/21/2020  
Eduard Pozdeyev, PIP-II L3 Commissioning  
Manager

APPROVED BY:  DATE: 8/21/2020  
Lia Meringa, PIP-II Division Head

REVISION NO. 0 REVISION ISSUE DATE: \_\_\_\_\_

Revision History

1)

Table of Contents

1.0 PURPOSE AND SCOPE ..... 1

2.0 AUTHORIZED PERSONNEL ..... 1

3.0 ON-THE-JOB TRAINING (OJT) ..... 1

    3.1 OPERATING REQUIREMENTS ..... 1

    3.3 PIP2IT CONTROL ROOM ..... 1

        3.3.1 ACNET PAGES AND APPLICATIONS ..... 1

        3.3.2 SEQUENCER AGGREGATES ..... 2

    3.4 PIP2IT SEQUENCER TURN ON FOR PULSED OPERATION (P135) ..... 2

        3.4.1 "**PXIE ION SOURCE TURN ON**" AGGREGATE ..... 2

        3.4.2 "**PXIE RFQ PULSED RF TURN ON**" AGGREGATE ..... 3

        3.4.3 "**B1 RF TURN ON PULSED**" AGGREGATE ..... 3

        3.4.4 "**B2 RF TURN ON CW**" AGGREGATE ..... 4

        3.4.5 "**B3 RF TURN ON CW**" AGGREGATE ..... 4

    3.5 PIP2IT SEQUENCER TURN OFF PULSED OPERATION (P135) ..... 5

        3.5.1 "**PXIE ION SOURCE TURN OFF**" AGGREGATE ..... 5

        3.5.2 "**PXIE RFQ PULSED RF TURN OFF**" AGGREGATE ..... 6

        3.5.3 "**B1 RF TURN OFF PULSED**" AGGREGATE ..... 6

        3.5.4 "**B2 RF TURN OFF CW**" AGGREGATE ..... 6

        3.5.5 "**B3 RF TURN OFF CW**" AGGREGATE ..... 6

    3.7 SYSTEMS ..... 7

        3.7.1 COMPRESSED AIR ..... 7

        3.7.2 LOW-CONDUCTIVITY WATER (LCW) ..... 7

        3.7.3 RF SYSTEM ..... 7

        3.7.4 CRYOGENICS ..... 7

    3.8 MACHINE PROTECTION SYSTEM (MPS) ..... 8

    3.9 MANIPULATING DEVICES ..... 8

    3.10 CONTROLLED ACCESS ..... 9

    3.11 CALL-IN LIST ..... 10

4.0 RECORDS ..... 10

## 1.0 PURPOSE AND SCOPE

The following checklist is provided to ensure basic operations training was received prior to operating the Proton Improvement Plan II Injector Test (PIP2IT) accelerator at the Cryomodule Test Facility (CMTF).

## 2.0 AUTHORIZED PERSONNEL

This training shall be administered by the PIP-II Operations Coordinator and/or PIP2IT Operation experts (see list in section 3.11) with each intended operator. Upon record of completion, the Fermilab employee being trained becomes a PIP2IT qualified accelerator operator (QAO).

## 3.0 ON-THE-JOB TRAINING (OJT)

### 3.1 Operating Requirements

\_\_\_\_\_ Rad Worker training completed.

\_\_\_\_\_ Read P2DP-OP-0004, P2DP-OP-0005, P2DP-OP-0006, P2DP-OP-0007, and pip2-Docdb-4872.

### 3.3 PIP2IT Control Room

#### 3.3.1 ACNET pages and applications

\_\_\_\_\_ PIP2IT operational ACNET pages are primarily P126, P127 and P128

\_\_\_\_\_ PIP2IT Sequencers are P135 (Ion Source), P136 (RFQ) and P137 (MEBT bunching cavities)

\_\_\_\_\_ PIP2IT uses several Java applications; For basic operation, only the "PXIE Timing Plot" Java application is recommended to be used and is located in the [Application Index](#) main menu

\_\_\_\_\_ The PIP2IT RFQ's basic functionalities may be controlled from a Synoptic display (PXIE RFQ RF Distribution), which can be found in the PXIE folder of the Synoptic Viewer repository (accessible via the [PIP2IT Group website](#) or the [AD Controls website](#))

\_\_\_\_\_ Monitoring and advanced control of the RFQ employ a Labview application, which resides on CNS71 and CNS72 in the PIP2IT Control Room

\_\_\_\_\_ Monitoring and advanced control of the MEBT bunching cavities employ 2 Labview applications, which reside on CNS71 and CNS72 in the PIP2IT Control Room (one application for bunching cavity #1 and one application for bunching cavities #2 and #3)

\_\_\_\_\_ Controls for the cryogenic systems employ a Synoptics interface

\_\_\_\_\_ Manipulation of the cryogenic systems beyond monitoring a few parameters via ACNET pages or plots is restricted to Cryogenics experts

### 3.3.2 Sequencer aggregates

\_\_\_\_\_ When turning ON/OFF the Ion Source, RFQ and bunching cavities with the Sequencers, the order in which the aggregates are run does not matter

\_\_\_\_\_ All three aggregates must be completed before establishing beam to/through the RFQ

\_\_\_\_\_ Note that some of the commands may be bypassed and should not be enabled unless directed by a PIP2IT Operation Expert

\_\_\_\_\_ Understand that bunching cavity #1 (B1) and bunching cavities 2 & 3 (B2 & B3) have different LLRF 'drivers'

\_\_\_\_\_ B2 and B3 can only run in CW RF mode

\_\_\_\_\_ B1 can run in both pulsed and CW RF modes but the **B1 RF mode has to match the RFQ running mode** (i.e. RFQ and B1 both in pulsed mode, or both in CW mode)

## 3.4 PIP2IT Sequencer Turn On for Pulsed Operation (P135)

### 3.4.1 "PXIE Ion Source Turn ON" aggregate

\_\_\_\_\_ Turn on the PIP2IT Ion Source from P135 and understand the main steps and interact with the Sequencer as required

\_\_\_\_\_ Three (3) default plots are started

\_\_\_\_\_ Set the beam pulse length (may be bypassed)

\_\_\_\_\_ Set the gas flow

\_\_\_\_\_ PIP2IT Critical Device Control reset

\_\_\_\_\_ Power supplies enabled and values for voltage or current set (**except** for the bias power supply)

\_\_\_\_\_ LEBT chopper HV check

\_\_\_\_\_ Beam pulse length set to 10  $\mu$ s

\_\_\_\_\_ Ion Source Filament current ramps up ('fast' rate at the beginning, slower when it gets close to its desired value)

\_\_\_\_\_ Filament current regulation Finite State Machine (FSM) enabled

\_\_\_\_\_ Bias power supply enabled and set to 30 kV

\_\_\_\_\_ Beam current regulation FSM enabled

\_\_\_\_\_ Alarm lists enabled

3.4.2 **"PXIE RFQ Pulsed RF Turn On"** aggregate

- \_\_\_\_\_ Turn on the PIP2IT RFQ RF in pulsed mode from P136 and understand the main steps
  - \_\_\_\_\_ RFQ power amplifiers reset
  - \_\_\_\_\_ Pulse repetition rate check
  - \_\_\_\_\_ Water valves (for the RFQ wall and vanes) set to 20% (default)
  - \_\_\_\_\_ Bunching cavity #1 set to pulsed mode
    - \_\_\_\_\_ It does not mean that bunching cavity #1 will turn on (and it does not have to be on)
  - \_\_\_\_\_ RFQ set to pulsed mode
  - \_\_\_\_\_ RFQ RF trip devices reset
  - \_\_\_\_\_ RFQ RF coupler bias power supply turned on (default voltage setting)
  - \_\_\_\_\_ RFQ RF feedforward amplitude parameter set to 0.1 (default)
  - \_\_\_\_\_ RFQ RF feedforward and frequency tracking enabled
  - \_\_\_\_\_ RFQ RF enabled
  - \_\_\_\_\_ RFQ voltage ramps up to nominal value (60 kV)
  - \_\_\_\_\_ RFQ Resonance control enabled
  - \_\_\_\_\_ RFQ RF amplitude and phase set points set to nominal value (60 kV, 0°)
  - \_\_\_\_\_ RFQ RF adaptive beam compensation disabled
  - \_\_\_\_\_ RFQ RF beam compensation phase and amplitude set to default values
    - \_\_\_\_\_ Only relevant if adaptive beam compensation is enabled
- \_\_\_\_\_ If an error occurs and/or the RFQ voltage readback is not 60 kV, refer to the troubleshooting steps described in the PIP2IT Startup Procedure

3.4.3 **"B1 RF Turn On Pulsed"** aggregate

- \_\_\_\_\_ Turn the MEBT bunching cavity #1 (B1) RF on in pulsed mode from P137 and understand the main steps
  - \_\_\_\_\_ Pulse repetition rate check
  - \_\_\_\_\_ B1 set to pulsed mode
  - \_\_\_\_\_ B1 RF power amplifier turned on

- \_\_\_\_\_ B1 RF trip devices reset
- \_\_\_\_\_ B1 ion pump and water flow devices reset
- \_\_\_\_\_ B1 RF feedforward amplitude parameter set to 0.44 (default)
- \_\_\_\_\_ B1 RF feedforward enabled
- \_\_\_\_\_ B1 RF enabled
- \_\_\_\_\_ B1 RF amplitude set to 60 kV (default) and RF phase set to  $-90^\circ$  (default)
- \_\_\_\_\_ B1 Frequency tracking disabled
- \_\_\_\_\_ B1 RF feedback enabled
- \_\_\_\_\_ B1 RF amplitude checked

#### 3.4.4 "**B2 RF Turn On CW**" aggregate

- \_\_\_\_\_ Turn the MEBT bunching cavity #2 (B2) RF on from P137 and understand the main steps (reminder: B2 can only be run in CW mode)
  - \_\_\_\_\_ B2 RF set to CW mode
  - \_\_\_\_\_ B2 RF power amplifier powered up
  - \_\_\_\_\_ B2 RF trip devices reset
  - \_\_\_\_\_ B2 ion pump and water flow devices reset
  - \_\_\_\_\_ B2 RF power amplifier turned on
  - \_\_\_\_\_ B2 RF feedforward amplitude parameter set to 0.44 (default) and phase parameter set to  $-90^\circ$  (default)
  - \_\_\_\_\_ B2 RF enabled
  - \_\_\_\_\_ B2 RF feedforward enabled
  - \_\_\_\_\_ B2 RF phase set to  $-90^\circ$  (default)
  - \_\_\_\_\_ B2 RF voltage set to 50 kV (default)
  - \_\_\_\_\_ B2 RF PID loop proportional and integral gains set to default values
  - \_\_\_\_\_ B2 RF feedback enabled

#### 3.4.5 "**B3 RF Turn On CW**" aggregate

- \_\_\_\_\_ Turn the MEBT bunching cavity #3 (B3) RF on from P137 and understand the main steps (reminder: B3 can only be run in CW mode)
  - \_\_\_\_\_ Although the aggregates for B2 and B3 are very similar, for historical reasons, or peculiarity

of the power amplifiers, they may not be exactly identical

- \_\_\_\_\_ B3 RF power amplifier powered up
- \_\_\_\_\_ B3 RF trip devices reset
- \_\_\_\_\_ B3 ion pump and water flow devices reset
- \_\_\_\_\_ B3 RF power amplifier turned on
- \_\_\_\_\_ B3 RF feedforward amplitude parameter set to 0.44 (default) and phase parameter set to  $-90^\circ$  (default)
- \_\_\_\_\_ B3 RF enabled
- \_\_\_\_\_ B3 RF feedforward enabled
- \_\_\_\_\_ B3 RF phase set to  $-90^\circ$  (default)
- \_\_\_\_\_ B3 RF voltage set to 50 kV (default)
- \_\_\_\_\_ B3 RF PID loop proportional and integral gains set to default values
- \_\_\_\_\_ B3 RF feedback enabled
- \_\_\_\_\_ B3 RF amplitude checked

### 3.5 PIP2IT Sequencer Turn off Pulsed Operation (P135)

#### 3.5.1 "**PXIE Ion Source Turn OFF**" aggregate

- \_\_\_\_\_ Turn off the PIP2IT Ion Source from P135 and understand the main steps and interact with the Sequencer as required
  - \_\_\_\_\_ Beam current regulation FSM disabled
  - \_\_\_\_\_ Extraction and bias voltages set to zero
  - \_\_\_\_\_ Bias power supplies disabled
  - \_\_\_\_\_ Sequencer files loaded with zero settings
  - \_\_\_\_\_ Ion Source Filament current ramps down
  - \_\_\_\_\_ Filament current regulation Finite State Machine (FSM) disabled
  - \_\_\_\_\_ Gas flow set to 0
  - \_\_\_\_\_ Arc current set to default value
  - \_\_\_\_\_ Alarm lists disabled
- \_\_\_\_\_ Once the aggregate is complete, restore settings from a D1 save file

- 3.5.2 **"PXIE RFQ Pulsed RF Turn Off"** aggregate
- \_\_\_\_\_ Turn off the PIP2IT RFQ RF (when ran in pulsed mode) from P136 and understand the main steps
  - \_\_\_\_\_ RFQ Resonance control disabled
  - \_\_\_\_\_ Beam compensation, RF feedback and RF feedforward disabled
  - \_\_\_\_\_ RFQ RF disabled
  - \_\_\_\_\_ RFQ RF power amplifiers turned off
  - \_\_\_\_\_ RFQ RF coupler bias power supply turned off
- 3.5.3 **"B1 RF Turn Off Pulsed"** aggregate
- \_\_\_\_\_ Turn the MEBT bunching cavity #1 (B1) RF off (when ran in pulsed mode) from P137 and understand the main steps
  - \_\_\_\_\_ B1 RF feedback disabled
  - \_\_\_\_\_ B1 RF feedforward disabled
  - \_\_\_\_\_ B1 Beam compensation disabled
  - \_\_\_\_\_ B1 RF disabled
  - \_\_\_\_\_ B1 RF power amplifier turned off
- 3.5.4 **"B2 RF Turn Off CW"** aggregate
- \_\_\_\_\_ Turn the MEBT bunching cavity #2 (B2) RF off from P137 and understand the main steps
  - \_\_\_\_\_ B2 RF feedback disabled
  - \_\_\_\_\_ B2 RF feedforward disabled
  - \_\_\_\_\_ B2 RF disabled
  - \_\_\_\_\_ B2 RF power amplifier turned off
- 3.5.5 **"B3 RF Turn Off CW"** aggregate
- \_\_\_\_\_ Turn the MEBT bunching cavity #3 (B3) RF off from P137 and understand the main steps
  - \_\_\_\_\_ B3 RF feedback disabled
  - \_\_\_\_\_ B3 RF feedforward disabled
  - \_\_\_\_\_ B3 RF disabled
  - \_\_\_\_\_ B3 RF power amplifier turned off

### 3.7 Systems

#### 3.7.1 Compressed air

\_\_\_\_\_ Know that vacuum valves use compressed dry air to operate, including the MEFT Fast Acting Valve

\_\_\_\_\_ Know that compressed dry air flows through the RFQ RF couplers

\_\_\_\_\_ Alarms are set for the flow meters although the ACNET devices (P:R3AD01, P:R3AD02, P:R3AD03 and P:R3AD04) report their values in "Volts"

\_\_\_\_\_ Flow rates are set manually and should not change without a system expert

#### 3.7.2 Low-Conductivity Water (LCW)

\_\_\_\_\_ There are several independent LCW systems/circuits

\_\_\_\_\_ The Ion Source and LEFT are on a closed-loop circuit with a stand-alone chiller located outside of the PIP2IT enclosure

\_\_\_\_\_ Note that the water conductivity for this system is not reported into ACNET

\_\_\_\_\_ The RFQ has a dedicated cooling/regulating skid used to maintain the RFQ on-frequency by varying the RFQ walls and vanes temperatures

\_\_\_\_\_ The RFQ cooling/regulating skid and the MEFT components are fed from the main LCW cooling skid located near the exit door on the west(?) side of the CMTF building

#### 3.7.3 RF System

\_\_\_\_\_ Know that there are several RF systems

\_\_\_\_\_ Understand that the LLRF hardware for the RFQ and Bunching Cavity #1 is different (older version) from the LLRF hardware for Bunching Cavities #2 and #3

\_\_\_\_\_ Except for phasing of the bunching cavities (semi-automatic procedure), RF devices should not be changed without approval/supervision of a PIP2IT LLRF expert or the PIP2IT Coordinator

#### 3.7.4 Cryogenics

\_\_\_\_\_ Know that PIP2IT shares the same cryo-plant as CMTS-1

\_\_\_\_\_ Each cryomodule can be cooled independently from one another

\_\_\_\_\_ Each SRF system has a cryogenic permit

### 3.8

#### Machine Protection System (MPS)

- \_\_\_\_\_ Know that multiple systems are monitored
  - \_\_\_\_\_ Currently, the MPS GUI is in development and, only a minimum of actions should be done from it (such as resetting it)
  - \_\_\_\_\_ Individual trip channels should not be enabled/disabled without authorization from a sub-system expert and/or PIP-II Operations Coordinator
  - \_\_\_\_\_ Some moveable devices
    - \_\_\_\_\_ Beamline vacuum system
      - \_\_\_\_\_ Note that the MPS vacuum permit is segmented (e.g. Ion Source & LEPT, MEPT 1, MEPT 3)
      - \_\_\_\_\_ The vacuum valves statuses are also monitored preventing beam to be extracted when closed
  - \_\_\_\_\_ Low Conductivity Water (LCW) System
  - \_\_\_\_\_ RF System
  - \_\_\_\_\_ Differential Pumping Insert (DPI) current and body temperature
  - \_\_\_\_\_ LEPT chopper status
  - \_\_\_\_\_ Various current read backs (from beam impinging onto electrically isolated surfaces) e.g. MEPT kickers' protection electrodes
  - \_\_\_\_\_ Beam loss as defined by the measurement differential between successive current monitoring devices (toroids, Ring Pick Ups, Beam dump)
  - \_\_\_\_\_ Beam macro-pulse length
- \_\_\_\_\_ Understand that the MPS provides a beam permit based on the status of the systems it monitors
  - \_\_\_\_\_ When the beam permit is disabled/tripped, the MPS either prevent the beam from being extracted from the ion source or from being accelerated in the RFQ via a multi-tiers process
- \_\_\_\_\_ If the MPS permit trips, and conditions for resuming operations are not met, contact a PIP2IT Operations expert (See call-in list)

### 3.9

#### Manipulating Devices

- \_\_\_\_\_ LEPT solenoids
- \_\_\_\_\_ Magnets
  - \_\_\_\_\_ Ion Source steering dipoles

- \_\_\_\_\_ LEBT steering dipoles
- \_\_\_\_\_ MEBT quadrupoles
- \_\_\_\_\_ MEBT steering dipoles
- \_\_\_\_\_ LEBT chopper
  - \_\_\_\_\_ LEBT chopper mode/status
  - \_\_\_\_\_ LEBT chopper pulse length
  - \_\_\_\_\_ LEBT chopper free run frequency
- \_\_\_\_\_ Instrumentation (Movable Devices)
  - \_\_\_\_\_ LEBT scraper
  - \_\_\_\_\_ MEBT scrapers
    - \_\_\_\_\_ There are 4 sets of 4 scrapers (up, down, right, left) along the MEBT beam line
    - \_\_\_\_\_ Understand the dual purpose of these scrapers (beam line components protection, beam size measuring devices), which may depend on the running conditions (e.g. pulse width, duty factor)
  - \_\_\_\_\_ Wire scanner
  - \_\_\_\_\_ Emittance (Allison) scanner
- \_\_\_\_\_ Bunching cavities RF phases (when used in conjunction with the RF phasing java application)
- \_\_\_\_\_ Contact a PIP2IT Operations Expert and/or PIP2IT Coordinator, or his/her designee, before manipulating:
  - \_\_\_\_\_ Vacuum/Gate Valves
  - \_\_\_\_\_ Beam current intensity (i.e. Ion Source's extraction voltage and/or Arc current)
  - \_\_\_\_\_ LEBT dipole switching magnet
  - \_\_\_\_\_ RF magnitudes (RFQ or bunching cavities)
  - \_\_\_\_\_ Timing system (pulse frequency, trigger delays)
- \_\_\_\_\_ The MEBT kickers and MEBT beam absorber should not be manipulated without direct assistance/supervision of the proper experts
- \_\_\_\_\_ PIP2IT Qualified Operators trained with this OJT are not trained to manipulate the cryogenics systems

### 3.10 Controlled Access

- \_\_\_\_\_ Safety training requirements

\_\_\_\_\_ Rad Worker II

\_\_\_\_\_ Oxygen Deficiency Hazard (ODH)

\_\_\_\_\_ The PIP2IT Cave is classified ODH 2, when either the cryogenic distribution system or any of the cryomodules contains cryogenes and the PIP2IT enclosure's roof blocks are in place

\_\_\_\_\_ Controlled Access is to be approved by a PIP2IT Operations Expert or the PIP2IT Coordinator (or his/her designee)

\_\_\_\_\_ Turn-off the beam

\_\_\_\_\_ As of the time of this writing, there is no Sequencer aggregate to turn the beam off for a controlled access

\_\_\_\_\_ Set the Ion Source's Extraction voltage (P:L00IXV) to zero

\_\_\_\_\_ Set the Ion Source's Bias voltage (P:L00IBV) to zero

\_\_\_\_\_ For redundancy, disable Bias voltage power supply

\_\_\_\_\_ On access, the LEBT bending/switching magnet/dipole power supply will be disabled by the Radiological Safety system and the PIP2IT critical device (P:PITCDC) will be tripped

\_\_\_\_\_ Turn-off other systems as required for the tasks to be accomplished during the Controlled Access

\_\_\_\_\_ Once the Controlled Access is completed, beam operation is re-established by doing the turn off steps above in the reverse order

\_\_\_\_\_ IMPORTANT NOTE: At the time of this writing, the PIP2IT components do not get activated when running beam. The Controlled Access procedure may have to be updated should the radiological conditions of the PIP2IT enclosure change.

### 3.11 Call-in List

\_\_\_\_\_ PIP2IT Operations Group (Experts)

\_\_\_\_\_ Bruce Hanna (630) 404-0204

\_\_\_\_\_ Sasha Shemyakin (630) 670-8123

\_\_\_\_\_ Lionel Prost (630) 885-6570

\_\_\_\_\_ Jean-Paul Carneiro (630) 440-6489

\_\_\_\_\_ Arun Saini (331) 901-1362

## 4.0

### RECORDS

The PIP-II Operations Coordinator will keep originals of the completed OJTs affixed with the name, date and signature of the

trainee. They represent an official record that training to operate PIP2IT was completed.

Get familiar with the accelerator components and main parameters (reference material: <http://beamdocs.fnal.gov/AD-public/DocDB/ShowDocument?docid=5370>)

Understand personal safety hazards (High Voltage, Ionizing radiation, hydrogen gas, RF radiation, laser, cryogenics)