DEEP UNDERGROUND NEUTRINO EXPERIMENT

PDS Report on APA 3 Colbox

Manuel Arroyave¹, Dave Christian² on behalf of the PDS

¹Universidad EIA-Colombia, ²FERMILAB



Summary

- Cold box of APA3 finished with successfully results
- Noise studies were conducted at cold temperature.
- LED acquisition to prove alignment between channels
- Tested different grounding configurations of grounding in DAPHNE
- ▶ Cold cables for APAs 3 and 4 are at CERN and will be installed next week.
- Flange and lifting of the cables is planed for the 1st 2nd week of November



DEEP UNDERGROUND NEUTRINO EXPERIMENT

Setup for Integration





DAPHNE V2A Integration with DAQ

Procedure:

For this test we used the gateware provided by FERMILAB. This prove of concept includes:

- Analog chain with proper alignment ¹
- 4 Channel streaming on each SFP
- ► Gb ETH Spy Buffers
- ► Timing Interface (using CDR chip)
- Prove of slow control response of the gateware (using the Gb ETH)





DAPHNE V2A Integration with DAQ

Procedure:

We made a set of unitary tests on the DAQ barracks

- 1. Using internal clock and streaming of Skew pattern
- 2. Using timing clock and streaming of different patterns
- 3. No CRC errors founded.


On top of NP04 Cryostat boards were programmed using the full streaming

We found the following issues:

- 1. CRC errors were present on some fibers
- 2. Software trigger produce some readout errors
- 3. Synchronization on different channels was proved




Alignment prove (DAQ Plots provided by Alessandro Thea)




6

Alignment prove (DAQ Plots provided by Alessandro Thea)




7

Noise studies with short and long cables properly shielded





Noise studies with short and long cables properly shielded





Conclusions:

- System version of the firmware for ProtoDUNE II has been tested using streaming
- Self trigger has NOT been integrated
- Time interface uses CDR version
- Noise studies suggest multiple noise sources
- Regardless the noise, the gain spread on APA3 PD modules is so big we cannot estimate gain factor on those, as we did on previous modules f.e. APA 1 or 2
- Cable length and noise relation studies are not conclusive.
- further studies with grounding should be conducted at lab conditions

APA3 FFT data can be found here

