

Long-Baseline Neutrino Facility (LBNF) / Deep Underground Neutrino Experiment (DUNE) - US

# ProtoDUNE-VD/NP02 PDS Signal Flange Closure/Purge Start Checklist – Photon Detector System

Document Number: EDMS #3172503 — v.1.0 (Nov. 12, 2024)



# **Revision History and Version Control**

This version of the document may not be the current or approved revision. The current revision is maintained in the LBNF/DUNE Document Management System (DocDB) or the Engineering & Equipment Data Management Service (EDMS) where internal Project document approvals are managed. DocDB can be accessed through the web by authorized users (<a href="https://docs.dunescience.org/">https://docs.dunescience.org/</a>), and EDMS can be accessed through the web at <a href="https://edms.cem.ch">https://edms.cem.ch</a>. This document can be identified by the revision date as indicated in the Version Control Table below.

The current approved version is available in <a href="https://edms.cern.ch/document/3172503/1">https://edms.cern.ch/document/3172503/1</a>

Versi on	Author	Revis ion Date	Location	Description of Changes
1.0	FLC/DWW	12-NOV- 2024		Update of document with planned checklist by PDS Consortium to cover PDS flange closure.
1.1	FLC/DWW	1-Dec- 2024		Update checked items in checklist

1

## 1. Purpose

This document provides a checklist of the detector and electronics tests and checks to be completed before beginning the GAr purging of NP02. The Photon Detector Consortium will complete and sign on as completed before the GAr purge. Note that detailed procedures and instructions can be found in the document entitled "Protocol for NP02 PDS Flange Closure and Testing Procedures" in https://edms.cern.ch/document/3172503/1.

### 1.1. Checkout before PDS signal flange closure.

Prior to closure of the personnel access flange ("Manhole") All PDS modules were tested to confirm operability. Since that testing additional operations have occurred inside the cryostat, requiring a final check prior to sealing the signal flange to ensure operability.

### □ Final VD PDS Checkout prior to signal flange closure:

- Re-confirm grounding and shielding at flange as per NP02 PDS Flange Closure and Testing Procedure Document.
- Confirm continued operation of all 8 cathode modules (Procedure 3.2.1 in NP02 PDS Flange Closure and Testing Procedure Document).
- Confirm operation of all 8 membrane modules (Procedure 3.2.2 and 3.2.3 in NP02 PDS Flange Closure and Testing Procedure Document).
- Confirm operation of (75%) monitoring system flashers as per NP02 PDS Flange Closure and Testing Procedure Document.

### □ <u>VD PDS Signal Flange Closure Procedure:</u>

- Close PDS signal flange following procedure 4 in NP02 PDS Flange Closure and Testing Procedure Document).
- Re-confirm ground and shielding at flange as per NP02 PDS Flange Closure and Testing Procedure Document.
- Following confirmation that all other cryostat flanges are closed, confirm cryostat is light-tight (using PMT system as a cross-check?).
- Confirm continued operation of all 8 cathode modules (Procedure 3.2.1 in NP02 PDS Flange Closure and Testing Procedure Document).
- Confirm operation of all 8 membrane modules (Procedure 3.2.2 and 3.2.3 in NP02 PDS Flange Closure and Testing Procedure Document).
- Confirm operation of all monitoring system flashers as per NP02 PDS Flange Closure and Testing Procedure Document.

# ProtoDUNE-VD NP02 manhole Closure Checklist - Photon

# **VD PDS Signal Flange Closure Procedure:**

- Confirm PDS flange is leak-tight with NP02 cryogenic operations. Procedure specified by NP02 Team.
- PDS Consortium release for GAr purge start.

2. Signatures	
X Ettore Segreto	
V	X Flavio Cavanna
Francesco Terranova	
	X Peter Shanahan
X David Warner	