

# Muon Accelerator Program Monthly Status Review

July 19, 2013

### **Outline**



- L2 Manager Updates
- Modeling cooling in HPRF cavities including atomic physics processes (R. Samulyak)



## **L2 MANAGER STATUS REPORTS**

WBS: 04.02 – 6D Cooling Demonstration

### 19 July 2013

Presenter: Pavel Snopok



### Milestone Status (Progress)

- Feasibility Phase I through FY15:
- Development of a plan for a MAP 6D cooling bench test.
- Close coordination with D&S and TD activities.
- Development of a suite of experimental options.
- Report during FY15.

### Resource Conflicts, Plan Changes and Issues

#### Late Items

 6D emittance @ nuSTORM (the injection line is being updated for higher energy pions)

### **Summary of Previous Month**

- MAP CM discussion
- Discussion of common parameters for cooling cell bench test
- · Bob/Diktys reported on the new straight lattices
- Gene/Katsuya reported on the design of a segment of 805 MHz HCC suitable for a bench test complete with RF (effort to be completed by Aug 2014)

#### **Quarterly Plans**

- Muon beam specification (including nuSTORM distribution) + simulation
- Proton beam options
- Detector options for 6D ICE

- nuSTORM beam simulation
- Restructurization of the 6D ICE meeting, stress on experiment design, more coordination with D&S/TD groups

### Monthly L2 Status Report - 19 July2013

WBS: 02.01 – Proton Driver





	Program
Milestone Status (Progress)  • Contribution to IDS-NF in progress	Resource Conflicts, Plan Changes and Issues  • Task Force team focused on other topics
	Late Items  • Task Force Report
Summary of Previous Month  • Recently asked to update IDS-NF IDR FNAL Proton Driver appendix for RDR. Updating Project X summary based upon its recently revised RDR.	
<ul> <li>Upcoming Work (Next Month)</li> <li>Look at Project X stage 2 as a proton driver (3 GeV).</li> <li>Investigation of Target Station solenoid field affecting the la transfer line magnetic element(s)</li> </ul>	ıst

WBS: 02.02

### 19 July 2013

Presenter: Diktys Stratakis



### **Milestone Status (Progress)**

- Chicane shielding and energy deposition work
- Alternative taper schemes for the decay channel
- Studies towards a 3 GeV, 1 MW Scenario
- Support IDS-NF RDR activities

### Resource Conflicts, Plan Changes and Issues

#### Late Items

• RDR write-up

### **Summary of Previous Month**

- FE performance studies for a 3 GeV/ 1 MW scenario
- Energy deposition and shielding studies for the chicane
- Front-End contribution towards the IDS-NF RDR

#### **Quarterly Plans**

• Finish-up global optimization algorithms to maximize the FE performance.

- Optimize buncher/ phase rotator for the 3 GeV proton beam driver case.
- Low taper scenario for the 325MHz FE
- Study the impact of proton beam bunch length on the performance of the front end.

## Monthly L2 Status Report - 19 July2013

WBS: 02.03 Cooling





	Program
Milestone Status (Progress)	Resource Conflicts, Plan Changes and Issues  • Need funding for Missing Physics Processes  • Need engineering study on Vacuum RF channel final stages  Late Items  • Missing Physics Processes
Summary of Previous Month  • EPIC: Continuing  • HCC: Looking at effect of charge separation  • Refocus effort: "Guggenheim" => "Vacuum RF Channel"  • Physics Processes: Ongoing	Quarterly Plans  • 6D Baseline Selection  — (Basically on hold awaiting the other 6D D&S tasks)  • Vacuum RF channel(s) D&S  • HCC D&S  • Auxiliary components  • Final Cooling D&S  • Missing Physics Processes
<ul> <li>Upcoming Work (Next Month)</li> <li>Vacuum RF channel(s) D&amp;S (Palmer, Stratakis, et al)</li> <li>HCC D&amp;S (Yoshikawa, Yonehara, et al)</li> <li>Physics Processes (Snopok, Roberts, et al): plasma effects, others,</li> </ul>	

WBS: 02.04 - D&S Acceleration

### 19 July 2013

Presenter: R. Ryne for J. S. Berg



### Milestone Status (Progress)

- · Lattices for IDS-NF acceleration: working out final details
- IDS-NF RDR acceleration section: only introduction
- 5 GeV 325 MHz neutrino factory: only a first look
- · Just beginning Higgs factory acceleration chain

### Resource Conflicts, Plan Changes and Issues

- 5 GeV 325 MHz neutrino factory added to plan
- 325 MHz and multiples everywhere

#### Late Items

- · Behind target on FFAG acceleration chain
- IDS-NF RDR acceleration section

### **Summary of Previous Month**

- Put together beginnings of acceleration section for IDS-NF RDR
- Started hysteresis calculations for fast ramped dipole with different materials for pole and flux return

### **Quarterly Plans**

- Q4: Setting up Higgs factory FFAG calculations
- Q4: IDS-NF RDR Linac/RLA section
- Q4: 5 GeV 325 MHz acceleration for neutrino factory

- Calculations to support FFAG-based acceleration chain design
- Finish acceleration section for IDS-NF RDR

### WBS: 02 05 Collider Ring Design

### 19 July 2013

Presenter: Y. Alexahin



#### **Milestone Status (Progress)**

- Higgs Factory (HF) design with account of detector protection from backgrounds – GOT ready for 2<sup>nd</sup> iteration.
- Study of effects of field imperfections in wide-aperture IR magnets on beam dynamics in Higgs Factory – DONE.
- Longitudinal dynamics studies in Higgs Factory with account of beam-beam forces and wake-fields – on hold.
- Upgrade of the 3TEV collider lattice with combined-function magnets – on hold

### Resource Conflicts, Plan Changes and Issues

 All of the studiers were mostly occupied with other tasks or on vacations.

#### **Late Items**

### **Summary of Previous Month**

 Scan of octupole correctors strength performed for compensation of the effect of fringe fields and body multipoles in the HF IR magnets – no big improvement compared to initial values (DA ~ 4 sigmas)

#### **Quarterly Plans**

- Design of a new version of the HF collider lattice.
- Self-consistent longitudinal dynamics simulations for HF
- Design of a new version of the 3TeV muon collider lattice

- Design of a new version of the HF collider lattice.
- Longitudinal dynamics simulations for HF
- Design of a new version of the 3TeV muon collider lattice.

WBS: 02.06 - Machine-Detector Interface

### 19 July 2013

Presenter: Nikolai Mokhov



### Milestone Status (Progress)

- Developments of physics and geometry modules of MARS15 for adequate modeling of heat loads in SC magnets and backgrounds in HF and MC detectors
- Development of MARS model of HF IR with large-aperture magnets, MDI and detector.
- Development of background hit rate reduction techniques.

### Resource Conflicts, Plan Changes and Issues

None.

#### Late Items

None.

### **Summary of Previous Month**

- Consistent magnetic field maps and geometry of IR combined function quads and dipoles implemented into the HF IR model.
- Massive optimization of the MARS15 MDI configuration and materials: inside/outside/between IR magnets, nozzle, VTX and forward detectors, experimental hall etc.
- Test runs with very encouraging results: dozens of times reduction of backgrounds in the HF detector bringing the rates to about those at a 1.5-TeV MC.

### **Upcoming Work (Next Month)**

- Fine-tuning of the new MDI parameters.
- Preparation for production MARS runs on backgrounds and heat loads to HF IR components in the new MDI configuration.

#### **Quarterly Plans**

 Q4: Production MARS runs to feed the HF detector studies and minimize heat loads to IR magnets. With this source, launch full detector simulations.

WBS: Decay Rings 02 07

### 19 July 2013

Presenter: Alex Bogacz



### Milestone Status (Progress)

 Neutrino Factory decay ring – Converged on a final ring design, which has been documented in the RDR (D. Kelliher and J. Pasternak)

### Resource Conflicts, Plan Changes and Issues

#### Late Items

### **Summary of Previous Month**

- NF decay ring New ring design with two distinctly different arcs - special injection sections at the top arc. The energy acceptance, without sextupole corrections, is about 1%, with good transverse dynamic aperture on-energy. (J. Pasternak and D. Kelliher)
- vSTORM Updating the injection from 5 to 6 GeV/c and rerunning the simulation for target production. (A. Liu)

### **Upcoming Work (Next Month)**

- NF decay ring Adding sextupoles in the arcs to correct chromaticity, which will also require a re-design in the arcs to go to a 60 degree phase advance (right now they're at 70) to make it easier to cancel the third order resonant driving terms. (J. Pasternak, D. Kelliher)
- vSTORM Dynamic Aperture studies with G4BL for the updated ring. (A. Liu)

### **Quarterly Plans**

- Large acceptance ring design for vSTORM
- Pursue both FODO and FFAG Racetrack designs
- Continue lattice optimization and Dynamic Aperture study for both designs
- Ring design for NF
  - Complete RDR for 10 GeV ring design for IDS-NF
  - Finalize injection into the ring for both charge species
  - Adapt 10 GeV ring design (IDS-NF) for 4 GeV L3NF at Fermilab.

## **AOB**



- Are there any other issues for today's discussion
- Questions?
- Comments?