

# Technology Development MAP Friday Meeting

Harold Kirk

*Brookhaven National Laboratory*

*April 11, 2014*

# Outline

- **TD Highlights**
- **L2 Summary reports**
- **Brief update from Daniel Bowring on Modular Cavity Status**

# Technology Development Highlights for March, 2014



- **RF- Modular Cavity**
  - Low-level rf testing at SLAC reveals lower  $Q_0$  than expected
  - Shipping to FNAL delayed
- **201 MHz RF couplers shipped to FNAL**
- **E-beam welding of Nb beam tubes onto two 500 MHz explosion bonded SRF cavities has resumed**

# Monthly L2 Status Report -

WBS: 03 01: Normal Conducting RF

April 11, 2014  
 Presenter: Derun Li

## Milestone Status (Progress)

- Modular cavity (collaboration among Fermilab, LBNL and SLAC )
  - Repair complete
  - Assembly and first cold test on Feb. 28, 2014
- Preparation of 201 MHz MICE prototype cavity testing
  - Progress at MTA (Yagmur ) and R. Pasquinelli's weekly report
  - Fabrication of two RF power couplers complete at LBNL
  - Delivery of the two couplers to Fermilab
  - Installation of the couplers scheduled for next week

## Summary of Previous Month

- Modular cavity
  - CMM measurements of the modular cavity
    - RF contact not satisfactory, measured  $Q_0$  is too low and not acceptable
    - Measured  $Q_{ext}$  is close to design
- Progress of the MICE prototype cavity installation at MTA, Fermilab
- Fabrication the two power RF couplers at LBNL complete
  - Delivered to Fermilab
  - Coupler installation next week (Allan DeMello will travel to Fermilab to assist with the assembly)

## Upcoming Work (Next Month)

- Finalize plan for RF/vacuum seals and improve RF contacts
- Assembly of the modular cavity and leak check
- Low power RF measurements at SLAC
- Packing and shipping to Fermilab
- Assembly of RF couplers
- Single cavity vacuum vessel to MTA

## Resource Conflicts, Plan Changes and Issues

### Late Items

- PO of Be plates for the modular cavity
- Delay in modular cavity delivery
- Delay of the two power RF coupler delivery

## Quarterly Plans

- The modular cavity fabrication, assembly and testing
- EP of the remaining MICE cavities at LBNL
- Development of the modular cavity testing plan
- Data analysis of previous 805 MHz testing results
- Support MTA RF testing programs
- Support of RF design studies for MAP D&S.

# MICE Couplers



# Monthly L2 Status Report -

WBS: 3.2 – Superconducting RF

April 11, 2014  
Presenter: Don Hartill

<p><b><u>Milestone Status (Progress)</u></b></p>	<p><b><u>Resource Conflicts, Plan Changes and Issues</u></b></p> <ul style="list-style-type: none"> <li>.</li> </ul>
<p><b><u>Summary of Previous Month</u></b></p> <ul style="list-style-type: none"> <li>• Work resumed on welding Nb beam tubes onto the two 500MHz explosion bonded cavities (Research Instruments). Initial welding on first cavity with thinnest Nb failed due to cracking.</li> <li>• Nb coupons have been sent to Epner Technologies for developing and testing of Cu on Nb electroforming techniques.</li> </ul>	<p><b><u>Late Items</u></b></p> <ul style="list-style-type: none"> <li>• Research Instruments shipment of 500 MHz cavities</li> <li>• Electroforming Cu on 1.3GHz Nb cavity</li> </ul>
<p><b><u>Upcoming Work (Next Month)</u></b></p> <ul style="list-style-type: none"> <li>• Research Instruments will attempt welding on the second 500 MHz SRF cavity which has a thicker layer of Nb on the explosion bonded surface.</li> <li>• Studies of techniques for electroforming Cu on Nb will proceed.</li> </ul>	<p><b><u>Quarterly Plans</u></b></p> <ul style="list-style-type: none"> <li>• Testing of 500 MHz explosion-bonded cavities expected in late summer.</li> <li>• Cu on Nb electroformed 1.3GHz cavity by end of FY14</li> </ul>

# Monthly L2 Status Report -

11 April 2014

WBS: Magnets – 03-03

Presenter: J. Tompkins

## Milestone Status (Progress)

## Resource Conflicts, Plan Changes and Issues

- Conductor development needs funding for realistic scale test and development
- ReBCO magnet program support in absence of PBL grant

## Late Items

## Summary of Previous Month

- Helical Solenoid (HCC- Nb3Sn) – Initial practice winding using dummy (copper) cable; design mods underway; 3D parts being printed
- Rapid Cycling Magnets HTS Completed. fab. of cryostats & moved to leak checking; continued feasibility studies for MC app.
- Rapid Cycling Mag. Conv (UMiss) – Preparations for BH curves for ultralow carbon steel are in process; a Rogowski Profile for magnet end shapes has been calculated
- Rapid Cycling Mag. Conv(BNL) - Studied hysteresis effects
- General Magnet Design – Concept of the W liners & masks mech. & therm. integr w/ magnet cryostat developed. Anal. of W liner deform. as fnctn of xverse size and length performed
- HTS ReBCO Solenoid (BNL) – no activity
- HTS Bi2212 Solenoid (FNAL) – OP processing furnace system arrived and is being set-up; Critical current density and quench characteristics of a 6-layer Bi-2212 coil were tested to 14 T

## Quarterly Plans

- 2212 Conductor –R&D work utilizing OP processing to define acceptable gas impurity levels for BISCO 2212 coils; develop tooling fabrication of Rutherford cable utilizing the improved conductor; wind, react, and test the resulting OP processed coils.
- Rapid Cycling Magnets HTS – continue fabrication of parts, assembly of components, etc.; preparations for test in E4R –
- Rapid Cycling Magnets Resistive– Continue design work incorporating various steels and develop designs for the required power supplies.

## Upcoming Work (Next Month)

- HTS Bi2212 Solenoid (FNAL) - Test mechanical properties of the coil pack after epoxy impregnation; and, continue overpressure furnace commissioning.
- HTS ReBCO Solenoid (BNL) – No activity
- Helical Solenoid (HCC- Nb3Sn) – Practice winding; mod design ; cont. design studies
- Rapid Cycling Magnets – HTS Begin assembly of HTS magnet and its current leads; cont. design study of HTS rapid cycling magnets (30 – 500), (500 -1250),etc.
- Rapid Cycling Magnets Conv(UMiss). - Power supply design for a dipole with a 6mm gap.
- Rapid Cycling Mag. Conv(BNL) - Look into design with 3% SiFe poles
- Gen. Mag. Des./IR- Magnets – Continue development of W liners & masks - mech. & therm. integration w/ magnet cryostat



# MICE Coupling Coil

## Status:

- First cold test cycle at FNAL completed
- Thermal cycle nearly complete:
  - 4.5K=>300K=>Almost back to 4.5K
- **Second thermal cycle test starts 4/14/2014**
- Cryostat work ongoing:
  - Cryostat vacuum vessel being leak-checked
  - Cooling circuit design being consolidated


*Leak checking of all external components completed*



P=200MeV/c

P=240MeV/c


MICE CC Quench History (2-Apr-2014)





# MICE Spectrometer Solenoid

- Training of SS1 (second device) is completed.
- Magnetic measurements completed.
- Preparations for shipping to RAL ongoing.



# Monthly L2 Status Report -

11 April 2014

WBS: 03.04 Targets and Absorbers

Presenter: Kirk McDonald

# Monthly L2 Status Report -

11 Apr 2014

WBS: 3.5 – MuCool Test Area

Presenter: Yağmur Torun

## Milestone Status (Progress)

- 201-MHz vacuum RF: about to start coupler installation
- 805-MHz vacuum RF: gridded window run in progress
- Infrastructure: 805-MHz RF switch commissioned
- Physics:
  - HPRF beam test analysis continuing
  - all-season cavity data under review

## Resource Conflicts, Plan Changes and Issues

- Lots of activity in parallel
- Design/drafting backlog

## Late Items

- Single-Cavity Module installation, commissioning
- Modular cavity installation, commissioning

## Summary of Previous Month

- Experimental program resumed after overhead crane installation
- 201-MHz Single-Cavity Module: progress on instrumentation (D. Peterson, R. Pasquinelli, M. Chung, A. Moretti, P. Lane, YT); cover plates machined (R. Schultz, J. Gaynier)
- Modular cavity: repair plan under discussion (D. Bowring)
- DL-HPRF: dielectric samples procured (B. Freemire), beam test cavity measured with new gaskets (B. Freemire, M. Chung, A. Moretti)
- Infrastructure: crane installation complete (R. Schultz, R. Pasquinelli, M. Backfish), clean room cleaned (YT), klystron replaced and RF switch commissioned (A. Moretti, D. Peterson)

## Quarterly Plans

- Data analysis/publication
  - all-season cavity
  - HPRF beam test
  - magnetic insulation
  - Be-Cu buttons
- Current program
  - Grid window test
  - DL-HPRF
- Next on the list
  - 201-MHz Single-Cavity Module
  - New 805-MHz modular cavity
- Other
  - External user beam run

## Upcoming Work (Next Month)

- Old pillbox cavity: complete run with gridded windows
- DL-HPRF cavity: re-assemble old cavity, start sample testing
- 201-MHz Single-Cavity Module: build/install/test more instrumentation, finish vacuum system, install/align couplers
- Modular cavity: instrumentation and inspection setup
- Infrastructure:

# MuCool Test Area – Mar-Apr 2014

