

April 7, 2021



TO: Distribution
FROM: M. Quinn
SUBJECT: Radiation Safety Subcommittee Meeting of April 7, 2021

MEMBERS (P=Present, A=Absent):

S. Borton	A	K. Graden	P	D. Newhart	A	M. Schoell, Deputy Chair	P
N. Chelidze	A	D. Hahn	P	M. Quinn, Chair	P	J. Scott	A
J. Compton	A	D. Hockin	A	D. Reitzner	A	K. Vaziri	A
J. Fulgham	P	R. Madiar	P	B. Russell	P	M. Zientarski	P
K. Gollwitzer	A	S. McGimpsey	P	W. Schmitt	P		

Others Present: L. Regar

New Business

- DOE RPP Review Ongoing** – M. Schoell reported the ongoing DOE review of the rad protection program. Virtual review of documents. Thank you for providing documents to Maddie when requested to provide to the team.
- RP Note 78** – W. Schmitt reported that when doing shielding calculations for TSIB, used MicroShield. In the process needed to do a dose rate to activity conversion, and used RP Note 78 that describes activity expected for rad waste barrels based on dose rate. Used the rad waste barrel spreadsheet and came up with different values. May be worth revisiting RP Note 78 and benchmarking with MicroShield to see if the same results/answers are produced for the similar geometries.

K. Vaziri noted that calculations in the RP Note are very rigorous. So if results are different, will need to understand which is “correct” before making updates.

W. Schmitt will start looking at updating this RP Note.

K. Vaziri noted that for TSIB specifically, they will have multiple samples with multiple isotopes, which may cause issues when using the RP Note spreadsheet. Kamran and Wayne will discuss this further.

M. Quinn agrees that this is a good idea. The RP Note is likely good as is, but will be useful to have other methods for doing these calculations for varying geometries. Matt, Kamra, Kathy, Wayne and Sue will discuss this further.

April – no update.

Old Business Carried Forward

3. **MTA** – S. McGimpsey reported that MTA has completed the post-commissioning review, and have closed out the two pre-beam recommendations and have received approval from AD Head to resume beam operations. Will install experimental samples this Friday.

Overview of the issues discovered during commissioning:

- stripping foil position was noted as “in” when wasn’t actually in. Equipment was installed incorrectly due to incorrect labeling on equipment.
- Bending magnet power supply failure.
- Both of the above issues masked each other.
- Additional issues with beam profile monitors

Review provided useful Lessons Learned. M. Quinn wondering who will capture Lessons Learned in the LL database. M. Schoell will follow up with AD on Friday for LL and Recommendations.

4. **FOX** – M. Zientarski reported that FOX discussions have ramped up, due to new request from new Quantum Computing Lab (QCL). Attempting to coordinate RPCF efforts and other Lab resources for PIP-II IT (and the test cave that the enclosure will become when PIP-II IT is complete) and QCL.

RPCF has also switched to “production mode” to accommodate requests.

5. **RPCF** – M. Zientarski reported activities going well.

6. **Outdoor Hazard Assessment** – M. Schoell reported previously that the Outdoor Hazard Assessment team is now at the point to do “boots on the ground” assessment and document specific potential hazards on a Teams spreadsheet. Many of our potential hazards are tracked through various programs, and can likely be filled out without need for “boots on the ground”. M. Schoell will share a Teams spreadsheet to everyone, please start filling out specifics you are aware of. Please note in the comments column what program this is being already being tracked/monitored through.

Abbreviated list of potential hazards below, please see previous meeting minutes for full list.

- Posted Radiation Areas & Posted High Radiation Areas around accelerator enclosures
- Radioactive Material
 - Permanent outdoor storage places
 - PW5 is 4ft fence, locked at all times, uses padlock
 - FESS Site 39, locked unless Fermilab person actively working
 - Behind MAB, locked 8ft CA/RMA fenced area
 - Site 40, not-locked 8ft CA/RMA fenced area
 - Railhead, locked 8ft fence when Railhead personnel not present, unlocked with Railhead personnel there
 - Temporary outdoor storage of rad. Material (mainly shielding blocks being transported for installation) - CA/RMA posted ropes/stanchions
 - Nuclear Material
 - Outdoor storage behind DAB, DZero test cryostat – locked 8ft fence
 - D2 gas cylinders within fenced portion of Railhead
 - Outdoor chipmunks with checksources
 - Some outside that are outside of fences, but within doghouses
 - May have temporary chipmunks not within a doghouse
- Skyshine/Air emissions
 - Evaluated in Shielding Assessments

- Dose from Beam
 - Evaluated in Shielding Assessments
 - Currently working on beam-on surveys for all beamlines
 - Also expanding area monitoring program to monitor outdoor/publically accessible locations
- Weather station (North end of site, East of FAST) (no potential harm to personnel, but could be susceptible to tampering)

April – Teams spreadsheet was sent to RSSC. Please review and add comments as appropriate.

7. **Review “JULIE Excavation Waiver Prohibited Zone” Map in GIS** – M. Schoell previously reported a recent event at MC7 where minor excavation (< 6 inches) was done outside of the MC7 enclosure to aid in shielding block installation, however no JULIE was submitted. Beam was off during the time and no required shielding was impacted. FESS is performing an HPI. However it did bring up the question about when do we (radiation safety) need to see a JULIE (for which areas as well as for which type of activity).

There is currently a map on the GIS website (<https://fess-app.fnal.gov/app/JsViewers/faces/fermilabViewer.xhtml>) showing “Prohibited Excavation Waiver Areas”, indicating areas that are required to have a JULIE before work. This area has been reviewed by RSSC, and ensures RP review of planned excavation activities. Please take a look and review the map. **Let us know if any updates are needed by February meeting.**

Feb meeting – W. Schmitt reported that the map looks relatively unchanged, no updates needed.

We’ve also been asked by the DSOs to clarify what activities we are concerned about and need to be part of the review/approval process within this “area” (i.e., excavation of soil, excavation of parking lots, excavation of gravel, drilling into walls/floors/ceilings, etc.), and why it’s necessary (i.e., to ensure beam is off for affected areas, to ensure required shielding is returned before beam operations, to ensure survey of potentially activated soil, to ensure survey of potentially activated facility/infrastructure, etc.). They’ve asked that we provide ½-1 page memo/description to the DSOs so they can pass along to Task Managers/Construction Coordinators, Building Managers, etc. See initial thoughts below, **please review and send additional comments by February meeting, we will finalize memo/description for DSOs at February meeting.**

Feb meeting – no update. (see list below)

In addition, they’ve asked that we review FESHM 7030 (Excavation) and 7040 (Concrete Cutting/Coring) for any necessary updates from radiological perspective. Are any changes necessary for FRCM as well? **Please review FESHM chapters and have comments ready by February meeting.**

Feb meeting – W. Schmitt noted that previous incidents (i.e., IERC moving markings, MI JULIE submitted months before the work started and work was stopped because people forgot that JULIE had been done) have occurred because of some confusion on how long JULIES are valid for. May need more clarification how long

JULIEs are valid, or when it becomes expired – some time expectation where a new/updated JULIE is required. It's noted that per FESHM 7030, TM/CCs have 7 days within the approvals to do work and “can extend the JULIE as long as they need to”, but nothing written as to how to show (confirm and notify) that the JULIE has been extended.

M. Quinn noted that JULIEs are supposed to go into IMPACT. That should help somewhat for people looking at IMPACT for WPC for other jobs.

W. Schmitt commented that it would ideal to have something explicit in 7030 that says “if a permit is x months old, a new one needs to be generated”.

- Excavation
 - Soil
 - Parking Lots
 - Gravel
 - Any excavation of any material within the “Prohibited Excavation Waiver Area” requires JULIE to be submitted to allow for radiation safety review to determine if excavation will potentially impact berm and/or required shielding. If berm is impacted, beam to the affected area must be configuration controlled off by the RSO prior to the start of work, and the berm confirmed restored by the RSO at the end of the work prior to resuming beam operations. Depending on the size and scale of the excavation, confirmation may be done visually by the RSO or may warrant a topographic survey performed by the Alignment Group. If excavation will impact required shielding, the soil will be required to be surveyed by RCTs to determine if it's activated. If the soil is activated, excavation personnel may need full Radiological Worker training and equipment may need to be decontaminated. If excavation impacts required shielding and the soil is not planned to be replaced, it must remain on site.
- Facilities (drilling walls/floors/ceiling, removal of metals/infrastructure)
 - Posted CA/RMA
 - For facilities only posted as CA/RMA, no rad restrictions apply.
 - Posted RA/EA
 - For areas where beam is present (EA/RA), infrastructure and facility equipment has the potential for activation and/or contamination. JULIEs should be performed for this work in these areas to ensure radiation safety review and approval. Material should be surveyed by RCTs prior to work, and prior to disposal (using the MMR process). Metals may be subject to the metals recycling suspension, and should be reviewed on a case-by-case basis by the RSO.
 - NOTE: MT6.1, MT6.2, MC7, NM4 and MC-1 Hall are posted EAs in addition to CA/RMA. These enclosures would fall into this category, requiring radiation safety review of all facility work (drilling walls/floors/ceilings, removal of metals/infrastructure).

April – Discussions with RPO/DSO/SSS have started. No final decision yet.

8. **Target Service Integration Building** – M. Schoell reported that there was a review on the Hot Lab plan from other Hot Lab SMEs. The review went well and the reviewers felt we were far along in the planning for this facility, particularly the risks and mitigations. Some recommendations mentioned in the informal closeout come from work at Hot Cells in nuclear facilities, beyond the scope of the work we’ll be doing at TSIB, so will need to be sure that if they’re adopted that they’re best practices rather than requirements for operating TSIB.

The workflow draft document has been completed. Some more information is needed (i.e., actual numbers for various limits, clarification on who writes procedures, etc.).

9. **DUNE** – M. Quinn reported a meeting between RPO, FSO, DUNE and DOE HQ to discuss plans for source use at DUNE. RPO will create “implementation” document for resource (personnel, equipment, etc.) needs for propping up source program at South Dakota.
10. **2021 10 CFR 835 Triennial** – M. Quinn reported that the review will be on Sections B, F, G and K, and the review team has been established: Dianne, Kathy G, Mark, Lisa, Dave. Will have kickoff meeting once the ongoing DOE RPP review concludes.
11. **Electronic Dosimeters** – M. Zientarski reported that there is one product on site for testing. Would like to meet with RCTs to ensure it satisfies RPO requirements. Second vendor product should be received soon to test as well.
12. **RPCF Source Replacement** – M. Zientarski reported this requisition has made it through Procurement. The requisition has made it to the vendor, and is currently working to plan a date for the work.
13. **Eating/Drinking Near Source Boxes** – M. Schoell reported that RPO members are in the process of doing walkthroughs of various areas to identify where eating/drinking equipment are found. Complete with going through the AD Footprint areas and moving on to other areas that both allow radioactive material and also contain offices/break rooms/etc.

M. Quinn reported in March that it could appear easy to “fix” the problem, but it will be very extensive. So the more information we can gather on the extent of the fix, compared to the potential risk of leaving spaces as is, will aid in this effort.

14. **Dose to Public FSO Concerns** – Post-start recommendation from FSO with approval of ASE Rev 12 (MTA revision) highlighted FSO concerns about FNAL use of occupancy factors when calculating potential dose to the public. Recommended controls be put in place for any areas of concern when removing occupancy factor. Recommendation also mentions external DOE review. This stemmed from the DOE looking at Fermilab’s site accessibility.

As the Fermilab site is closed to the general public, the otherwise publicly accessible areas of the site that could exceed public dose restrictions (if not for occupancy adjustment) do not represent a public risk. Prior to Fermilab allowing public access to the site, the areas that would then be publicly accessible, that could exceed public dose restrictions (if not for occupancy adjustment), must be posted as restricted to Fermilab workers unless a subsequent DOE external review proposes alternative expectations that are subsequently accepted by the FSO Manager.

M. Schoell reported that the report is done and found no areas accessible to the public that could be above 100 mrem in a year. A few recommendations from the report including more area monitor locations for continuous monitoring, etc. M. Schoell will send the report to RSSC. It can also be found [here](#).

J. Fulgham reported that the 2020Q4 results have been received and is currently working on the report. Maps of the dosimeter locations are also being generated and updated.

15. **NEXUS DD Neutron Generator** – D. Hahn reported that it’s been removed from the Mu2e pit. The generator is moved to Lab G and the deuterium bottle is at Site 40. D. Hahn also reported that this is good because Mu2e DT Neutron Generator may be delivered soon.

No update.

16. **Safety Assessment Document review** – M. Schoell reported that various chapters (SBN, NM, SY120, Proton & TeV) will be coming out for review in the next month or so.

17. **Accelerator Readiness** – No update.

18. **Contamination in Enclosures** – S. McGimpsey will give presentation at May meeting to go over what has been done so far, where we are today, and what we plan to do moving forward. A Collimation Task Force has been created, and will help facilitate communication and discussion. Have decided that we will decontaminate the MI-30 aisle every four weeks to allow the aisle to be down-posted and allow cart access and not require additional layer of PPE. Will continue to do contamination surveys and work with machines to correlate with beam information to see if trends can be identified.

19. **SARP** – No update.

ALARA Topics

20. none

Operations

No update.

PLACE AND DATE FOR THE NEXT MEETING: THE NEXT MEETING WILL BE ON MAY 5, 2021 AT 2:00 PM CENTRAL VIA ZOOM (MEETING INFORMATION WITHIN OUTLOOK CALENDAR EVENT).

FY2021 Minutes: ESH DocDB 6112

Distribution via E-Mail–

Amber Kenney – Chief Safety Officer	Subcommittee Members
Eric McHugh	Bridget Iverson
Raymond Lewis	Nicole Gee
Others Present	
RPO Department	