

## Data Center Operational Highlights Week 10 - 2024

### Incoming Hardware

- Nothing to report.

*\*facility ready indicates that data center/computer room have enough power, cooling, physical and loading capacity to support the hardware*

### Corrective Maintenance

- DCO noticed vibration on GCC-CRB CRAC-18 on Monday (2/26). Thermflo replaced a belt in GCC CRAC-18 to resolve this issue. No impact to computing operations.
- On Thursday (2/29), Thermflo replaced a defective compressor on FCC1 CRAC-4. Unit repaired and fully functional at about 2 PM. No impact to computing operations.
- On Friday (3/1), FCC3 CRAC-1 had an active humidifier alarm. Thermflo found a clogged humidifier pan drain. Thermflo cleared the humidifier drain and replaced the humidifier pan. CRAC-1 returned to operational status. No impact to computing operations.

–

### Planned Maintenances (no impact)

- CHG000000022812: Approved. FCC, GCC UPS Battery Maintenance and Testing, March 5-8, 2024.
- CHG000000022813: Approved. FCC, GCC, WH-8 FC UPS Maintenance and Testing, March 12, 2024.
- On Monday (2/26), Thermflo completed the scheduled quarterly replacement of Air Filters in the three GCC Aeon RTUs.

### Projects / Corrective Action (no impact)

- Nothing to report.

### Miscellaneous

- Stable operation of the FCC and GCC data centers and WH8 Fiber Central.