

Muon Accelerator Program Design & Simulations (WBS 2) Monthly Status Review

June 7, 2013

Outline



- Introduction
- L2 Manager Updates
- AOB

Introduction



Highlights

- 325 MHz Front End and Acceleration; chicane; 3 GeV, 1 MW scenario
- Rectilinear cooling
- HF IR fringe fields, vibrations
- Detector/near-IP model; MARS15 algorithms; time gating
- nuSTORM ring design; instrumentation
- Preparation of suggested topics for SBIR 2014
- Participation at Tohoku Workshop on Higgs and Beyond
- Next Monday's D&S meeting (11AM Eastern)
 - V. Kapin, "Fringe Field Effects in Higgs Factory Collider"
 - K. Abdalgaffer, "Parallel Optimization Tools for Muon Collider Design"
- Upcoming events:
 - Coordinated MICE & MAP Collaboration Meetings:
 - MICE Meeting: June 17-18 at IIT
 - Joint Day: June 19 at Fermilab
 - MAP Meeting: June 20-22 at Fermilab



L2 MANAGER STATUS REPORTS: DESIGN & SIMULATION (WBS 2)

WBS: 02.01 - Proton Driver

7 June 2013

Presenter: Keith Gollwitzer



Milestone Status (Progress)

- In progress: Project X MAP Task Force Report
- To be started: IDS-NF Proton Driver costing study

Resource Conflicts, Plan Changes and Issues

Task Force team focused on other topics

Late Items

Task Force Report

Summary of Previous Month

 Recent MASS presentation provided staging scenarios and desired proton driver needs

Quarterly Plans

- Develop Accumulator and Compressor Rings
- Develop Compressor Ring extraction line to target for NF
- IDS-NF Proton Driver description and costing
- Investigate re-use of Project X pulsed linac for muon acceleration

- 2nd iteration of Task Force Report
- Look at Project X stage 2 as a proton driver (3 GeV).

WBS: 02.02

7 June 2013

Presenter: Diktys Stratakis



Milestone Status (Progress)

- Chicane shielding and energy deposition work
- Alternative taper schemes for the decay channel
- Global optimization of the front end
- NEW: Studies towards a 3 GeV, 1 MW Scenario

Resource Conflicts, Plan Changes and Issues

Late Items

Summary of Previous Month

- Studies on a low taper scenario for the 325 MHz FE
- Evaluate buncher/ rotator for this scheme using optimizer.
- Energy deposition and shielding studies for the chicane
- · Chicane integration in ICOOL and G4BL
- Particle production studies for a 3 GeV scenario

Quarterly Plans

- Use ROOT to evaluate coil/Shielding scenario for the chicane
- Implement optimization tools on NERSC
- Use optimization algorithms to optimize the FE cooling channel.

- Advance chicane coil/shielding studies
- Optimize the capture section for the 3 GeV proton beam driver case.
- Study the impact of proton beam bunch length on the performance of the front end.

Monthly L2 Status Report - 7 June 2013

WBS: 02.03 Cooling

Presenter: Tom Roberts



	Program
Milestone Status (Progress)	Resource Conflicts, Plan Changes and Issues • Need funding for Missing Physics Processes • Need engineering study on Guggenheim final stages Late Items • Missing Physics Processes
 Summary of Previous Month EPIC: Continuing HCC: Looking at effect of charge separation and precooling Half-Flip (Balbekov) channel simulations, separate absorbers (flat and wedge – trans. cooling and emit. exch.) Physics Processes: Ongoing 	Quarterly Plans • 6D Baseline Selection — Need some preparatory work — (Basically on hold awaiting the other 6D D&S tasks) • Guggenheim D&S • HCC D&S • FOFO Snake D&S • Half-Flip channel • Auxiliary components • Final Cooling D&S • Missing Physics Processes
 Upcoming Work (Next Month) Guggenheim D&S (Stratakis et al) HCC D&S (Yoshikawa et al) Half-flip channel (Balbekov), include stochastic processes Final Cooling D&S (Palmer) Physics Processes (Snopok, Roberts): plasma effects, others, 	

WBS: 02.04 - D&S Acceleration

07 June 2013

Presenter: J. Scott Berg



Milestone Status (Progress)

- Complete lattices for IDS-NF acceleration
- IDS-NF RDR Linac/RLA section: not begun
- Just beginning Higgs factory acceleration chain

Resource Conflicts, Plan Changes and Issues

 Some messing around with baseline frequencies and acceleration plan, related to MASS. Will know more next month.

Late Items

• Behind target on FFAG acceleration chain

Summary of Previous Month

- Some FFAG calculations
- 325 MHz acceleration for 5 GeV neutrino factory

Quarterly Plans

- Q3-4: Setting up Higgs factory FFAG calculations
- Q3-4: IDS-NF RDR Linac/RLA section

- Calculations to support FFAG-based acceleration chain design
- Start acceleration section for IDS-NF RDR

WBS: 02 05 Collider Ring Design

07 June 2013

Presenter: Y. Alexahin



Milestone Status (Progress)

- Higgs Factory (HF) design with account of detector protection from backgrounds – getting ready for 2nd iteration.
- Study of effects of field imperfections in wide-aperture IR magnets on beam dynamics in Higgs Factory almost done.
- Longitudinal dynamics studies in Higgs Factory with account of beam-beam forces and wake-fields – going on.
- Upgrade of the 3TEV collider lattice with combined-function magnets – on hold

Resource Conflicts, Plan Changes and Issues

 All of the studiers were mostly occupied with other tasks or on vacations.

Late Items

Summary of Previous Month

- Effect of realistic fringe field profile studied for the HF IR magnets using imported from COSY-Infinity maps and found to be quite pronounced but not detrimental (Kapin).
- Analysis of possible HF IR magnet vibrations was started in order to check if the beam pipe radius in IR can be reduced from 5 to 4 sigmas as requested by the MDI group.

Quarterly Plans

- Update of the Higgs Factory collider lattice design based on the detector background simulations.
- Correction of the effects of field imperfections in wide-aperture IR magnets on beam dynamics in HF.
- Self-consistent longitudinal dynamics simulations for HF

- Continued work on the HF collider lattice design.
- Correction with octupoles of the effects of fringe fields and body multipoles in wide-aperture IR magnets of the HF collider.
- · Continued longitudinal dynamics simulations for HF

WBS: 02.06 - Machine-Detector Interface

7 June 2013

Presenter: Nikolai Mokhov



Milestone Status (Progress)

- Developments of physics and geometry modules of MARS15 for adequate modeling of heat loads in SC magnets and backgrounds in HF and MC detectors
- Development of MARS model of HF IR with large-aperture magnets, MDI and detector.
- Development of background hit rate reduction techniques.

Resource Conflicts, Plan Changes and Issues

At the moment, still waiting for a consistent design (geometry and magnetic field maps) of the IR combined function quadrupole and dipole magnets.

Late Items

Consistent IR magnet design.

Summary of Previous Month

- Issues with overlapping of a large-angle hermetic nozzle and detector components have been resolved, a unified model of the detector and near-IP machine components built and ready for simulations.
- MARS15 algorithms for efficient tracking of low-energy electrons in complex geometry in presence of a strong magnetic field have been further improved.
- Further studies of time gate techniques.

Upcoming Work (Next Month)

- Implement new IR magnet models in the IR/MDI MARS model.
- Launch Higgs Factory MARS runs on backgrounds and heat loads to IR components.
- If successful, study the properties of backgrounds in HF detector with the new magnet, MDI and detector models.

Quarterly Plans

Q3: Optimization of HF magnet protection system and MDI.
 Production MARS runs to feed the detector studies. With this source, launch full detector simulations.

WBS: Decay Rings 02 07

7 June 2013


Presenter: Alex Bogacz



Milestone Status (Progress)

A. Liu

Resource Conflicts, Plan Changes and Issues



Summary of Previous Month

Lars Soby - nuSTORM Instrumentation

- 1. Measure the circulating muon intensity (on a turn by turn basis) to 0.1% absolute.
- 2. Measure the mean momentum to 0.1% absolute.
- 3. Measure the momentum spread to 1% (FWHM).
- 4. Measure the tune to 0.01.

Upcoming Work (Next Month)

- A. Liu Develop chromaticity correction scheme with sextupoles for the new ring with DBA arcs for vSTORM
- A. Liu vSTORM Dynamic Aperture studies with G4BL for the new ring.
- D. Kelliher Scheme for injecting both positive and negative muons into the ring, injection timing to equalize neutrino fluxes for both species.

Quarterly Plans

- Large acceptance ring design for vSTORM
 - Pursue both FODO and FFAG Racetrack designs
 - Continue lattice optimization and Dynamic Aperture study for both designs
- Ring design for NF
 - Finalize 10 GeV ring design for IDS-NF
 - Finalize injection into the ring for both charge species
 - Adapt 10 GeV ring design (IDS-NF) for 4 GeV L3NF at Fermilab

AOB



- Are there any other issues for today's discussion
- Questions?
- Comments?