

# **FAST / IOTA 9:00 Report**

- **FAST shutdown** continues til summer for the installation of the IOTA Proton Injector. Thanks to support groups helping us.
  - (PESD, HLRF, Instrumentation, MSD, ISD, ect..)
- **IPI source** still stable at 50kV. Commissioning.
  - Trying to make protons but Arc Modulator issues.
- **IPI electrical** work waiting on subcontractor schedule.
- **LCW chiller** repair waiting on subcontractor schedule.
- **ICW strainer** developed a small leak. **ISD** responded promptly.
- Thanks to **OPS** for helping with installations & being vigilant on ACNET alarms.

— **Contact FAST RunCo with any work or access requests** —

# NML Strainer leak, May 2024

Flush-out line  
developed a  
small sprayer.

Fix requires  
isolate & drain  
strainer then  
replace nipple





# NML Strainer leak, May 2024.

Drain line broke off  
(Dissimilar metals).

Flooding floor.

Escaping zebras.

